

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1331 Days

Elapsed Calender Days:

741 Days

Percent Time:

55.67

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/03/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/22/2026

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,371,615.58

Original Contract Amount \$51,401,047.28

Funds Available \$35,943,467.29

Percent Complete 33.89%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,876,243.44	\$26,030,221.86	\$17,869,077.66	35.90%	\$524,841.13
0006866	\$26,495,372.14	\$25,370,825.42	\$18,074,389.64	31.78%	\$211,491.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$8,005,732.58	\$7,585,859.66	\$419,872.92
Non-Participating	\$2,001,433.20	\$1,896,464.99	\$104,968.21
Total Earnings	\$10,007,165.78	\$9,482,324.65	\$524,841.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,007,165.78	\$9,482,324.65	\$524,841.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,007,165.78	\$9,482,324.65	

Total Payable: **\$524,841.13**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$6,734,349.82	\$6,565,156.94	\$169,192.88
Non-Participating	\$1,683,587.45	\$1,641,289.22	\$42,298.23
Total Earnings	\$8,417,937.27	\$8,206,446.16	\$211,491.11
Stockpiled Materials	\$3,045.23	\$3,045.23	\$0.00
Gross Earnings	\$8,420,982.50	\$8,209,491.39	\$211,491.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,420,982.50	\$8,209,491.39	

Total Payable: **\$211,491.11**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.572		
				909847.060	.018		
					.590	\$16,377.25	\$536,809.77
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	13,928.172		
				12.450	4,108.116		
					18,036.288	\$51,146.04	\$224,551.79
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	24,607.000		
				11.270	2,565.000		
					27,172.000	\$28,907.55	\$306,228.44
0035	318-3000	AGGR SURF CRS	TN	1,613.000	1,174.540		
				35.820	331.770		
					1,506.310	\$11,884.00	\$53,956.02
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	70.440		
				107.070	.000		
					70.440	\$0.00	\$7,542.01
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,169.000	87.260		
		TL & H LIME		96.910	.000		
					87.260	\$0.00	\$8,456.37
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,851.890		
		TL & H LIME		96.160	-515.270		
					2,336.620	\$-49,548.36	\$224,689.38
		Temporary 25mm asphalt for staging					
0047	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	.000		
		TL & H LIME		86.540	515.270		
					515.270	\$44,591.47	\$44,591.47
		reduced price for .90 pay factor					
0110	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,231.000	.000		
				19.170	195.000		
					195.000	\$3,738.15	\$3,738.15

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55
0185	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	11,856.000	4,115.625		
				39.770	1,096.875		
					5,212.500	\$43,622.72	\$207,301.13
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL	LF	38.000	60.000		
				605.470	.000		
					60.000	\$.00	\$36,328.20
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL	LF	546.000	391.370		
				772.260	.000		
					391.370	\$.00	\$302,239.40
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL	LF	258.000	135.200		
				995.920	.000		
					135.200	\$.00	\$134,648.38
Category Amount:						\$150,718.82	\$2,132,882.06
Category Number: 0200		Drainage					
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000	3,344.900		
				67.160	890.000		
					4,234.900	\$59,772.40	\$284,415.88
0450	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	876.000	825.500		
				89.340	73.000		
					898.500	\$6,521.82	\$80,271.99
0515	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	10.000	3.000		
				966.410	1.000		
					4.000	\$966.41	\$3,865.64

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
0540	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	147.000	14.740		
				300.000	3.550		
					18.290	\$1,065.00	\$5,487.00
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	8.750		
				4400.000	4.500		
					13.250	\$19,800.00	\$58,300.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	2.750		
				3125.000	1.750		
					4.500	\$5,468.75	\$14,062.50
0555	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	18.000	.000		
				275.000	.830		
					.830	\$228.25	\$228.25
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	3.500		
				3220.000	.000		
					3.500	\$0.00	\$11,270.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$0.00	\$269,695.98
		CULVERT					
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
					102.630	\$0.00	\$129,929.58
		CULVERT					
Category Amount:						\$93,822.63	\$857,526.82
Category Number: 0300		Erosion Control					
0640	163-0232	TEMPORARY GRASSING	AC	3.000	18.951		
				500.000	3.000		
					21.951	\$1,500.00	\$10,975.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
0645	163-0240	MULCH	TN	279.000	645.899		
				200.000	13.600		
					659.499	\$2,720.00	\$131,899.80
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	711.250		
				15.000	79.500		
					790.750	\$1,192.50	\$11,861.25
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		227.000	33.250		
				165.000	.750		
					34.000	\$123.75	\$5,610.00
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		21,100.000	21,329.000		
				1.000	94.000		
					21,423.000	\$94.00	\$21,423.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	730.000		
				8.500	80.000		
					810.000	\$680.00	\$6,885.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	38,829.500		
				2.950	132.750		
					38,962.250	\$391.61	\$114,938.64
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000	3.175		
				800.000	.250		
					3.425	\$200.00	\$2,740.00
0745	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		8.000	17.250		
				3681.370	.250		
					17.500	\$920.34	\$64,423.98
Category Amount:						\$7,822.20	\$370,757.17

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0945	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000	5.000		
				9900.000	3.000		
					8.000	\$29,700.00	\$79,200.00
Category Amount:						\$29,700.00	\$79,200.00
Category Number:		2000 ALT 1 - ASPHALT ALTERNATE					
0990	310-1101	GR AGGR BASE CRS, INCL MATL	TN	61,889.000	.000		
				32.130	7,196.920		
					7,196.920	\$231,237.04	\$231,237.04
Category Amount:						\$231,237.04	\$231,237.04
Category Number:		0100 ROADWAY					
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,293.000	80.700		
		L & H LIME		110.930	.000		
					80.700	\$0.00	\$8,952.05
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,274.030		
		L & H LIME		110.180	.000		
					1,274.030	\$0.00	\$140,372.63
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	6.000		
				9925.000	.000		
					6.000	\$0.00	\$59,550.00
		IV					
Category Amount:						\$0.00	\$208,874.68
Category Number:		0300 Erosion Control					
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000	1,054.500		
				58.740	75.000		
					1,129.500	\$4,405.50	\$66,346.83
		Contruct & Remove Temp Slope Drain					
5003	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		.000	20.750		
		/SAND BAGS		1161.570	4.500		
					25.250	\$5,227.07	\$29,329.64
		ECTC- Check Dams					
Category Amount:						\$9,632.57	\$95,676.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
8020	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,527.830		
				1.000	1,907.870		
					3,435.700	\$1,907.87	\$3,435.70
		(IN#1)					
Category Amount:						\$1,907.87	\$3,435.70
Project Total Amount:						\$524,841.13	\$10,007,165.78

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.548		
				909847.060	.012		
					.560	\$10,918.16	\$509,514.35
		0006866					
1035	205-0001	UNCLASS EXCAV	CY	51,176.000	12,426.397		
				12.450	2,522.870		
					14,949.267	\$31,409.73	\$186,118.37
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	16,884.000		
				11.270	108.000		
					16,992.000	\$1,217.16	\$191,499.84
Category Amount:						\$43,545.05	\$887,132.56
Category Number:		0200 Drainage					
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	1.000		
				4400.000	.000		
					1.000	\$.00	\$4,400.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$.00	\$3,220.00
Category Amount:						\$0.00	\$7,620.00
Category Number:		0300 Erosion Control					
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,600.000	12,133.000		
				1.000	48.000		
					12,181.000	\$48.00	\$12,181.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	5.000		
				425.000	1.000		
					6.000	\$425.00	\$2,550.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0007645

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	26,805.000		
				2.950	213.000		
					27,018.000	\$628.35	\$79,703.10
Category Amount:						\$1,101.35	\$94,434.10
Category Number: 0500 MS4							
1865	009-3000	MISCELLANEOUS CONSTRUCTION	LS	1.000	.250		
				43638.850	.500		
					.750	\$21,819.43	\$32,729.14
		LEVEL SPREADER BASIN 15					
1870	009-3000	MISCELLANEOUS CONSTRUCTION	LS	1.000	.250		
				56290.560	.500		
					.750	\$28,145.28	\$42,217.92
		LEVEL SPREADER BASIN 16					
Category Amount:						\$49,964.71	\$74,947.06
Category Number: 1100 UTL							
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000	1,980.000		
				110.000	640.000		
					2,620.000	\$70,400.00	\$288,200.00
		DIP, CL350					
1925	670-2080	GATE VALVE, 8 IN	EA	19.000	13.000		
				2180.000	1.000		
					14.000	\$2,180.00	\$30,520.00
1950	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,537.000	1,394.000		
				34.000	35.000		
					1,429.000	\$1,190.00	\$48,586.00
1955	670-5640	WATER SERVICE LINE, 1 1/2 IN	LF	20.000	.000		
				360.000	1.000		
					1.000	\$360.00	\$360.00

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0024

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100 UTL					
2015	670-0710	LOCATOR BALL, 3M	EA	120.000	.000		
				855.000	50.000		
					50.000	\$42,750.00	\$42,750.00
Category Amount:						\$116,880.00	\$410,416.00
Category Number:		0100 ROADWAY					
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$0.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$211,491.11	\$8,417,937.27