

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1331 Days

Elapsed Calender Days:

984 Days

Percent Time:

73.93

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/01/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/24/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,379,423.35

Original Contract Amount \$51,401,047.28

Funds Available \$31,401,934.18

Percent Complete 41.88%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,884,051.21	\$26,030,221.86	\$14,935,210.51	46.44%	\$331,495.10
0006866	\$26,495,372.14	\$25,370,825.42	\$16,466,723.68	37.85%	\$54,058.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$10,289,966.91	\$10,024,770.84	\$265,196.07
Non-Participating	\$2,572,491.79	\$2,506,192.76	\$66,299.03
Total Earnings	\$12,862,458.70	\$12,530,963.60	\$331,495.10
Stockpiled Materials	\$86,382.00	\$86,382.00	\$0.00
Gross Earnings	\$12,948,840.70	\$12,617,345.60	\$331,495.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,948,840.70	\$12,617,345.60	

Total Payable: **\$331,495.10**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$7,928,199.85	\$7,884,836.00	\$43,363.85
Non-Participating	\$1,982,049.96	\$1,971,209.00	\$10,840.96
Total Earnings	\$9,910,249.81	\$9,856,045.00	\$54,204.81
Stockpiled Materials	\$118,398.65	\$118,545.23	(\$146.58)
Gross Earnings	\$10,028,648.46	\$9,974,590.23	\$54,058.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,028,648.46	\$9,974,590.23	

Total Payable: **\$54,058.23**

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.723		
				909847.060	.000		
					.723	\$.00	\$657,819.42
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	26,711.147		
				12.450	7,769.190		
					34,480.337	\$96,726.42	\$429,280.20
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	28,981.000		
				11.270	504.000		
					29,485.000	\$5,680.08	\$332,295.95
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	7,035.460		
				45.070	601.100		
					7,636.560	\$27,091.58	\$344,179.76
0035	318-3000	AGGR SURF CRS	TN	1,613.000	2,775.880		
				35.820	118.540		
					2,894.420	\$4,246.10	\$103,678.12
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	1,544.220		
				107.070	.000		
					1,544.220	\$.00	\$165,339.64
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,169.000	87.260		
		TL & H LIME		96.910	.000		
					87.260	\$.00	\$8,456.37
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,336.620		
		TL & H LIME		96.160	.000		
					2,336.620	\$.00	\$224,689.38
		Temporary 25mm asphalt for staging					
0047	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	515.270		
		TL & H LIME		86.540	.000		
					515.270	\$.00	\$44,591.47
		reduced price for .90 pay factor					

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0070	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK SY		422.000	167.000		
				166.510	.000		
					167.000	\$.00	\$27,807.17
0075	441-0104	CONC SIDEWALK, 4 IN	SY	7,407.000	1,358.830		
				31.280	.000		
					1,358.830	\$.00	\$42,504.20
0080	441-0108	CONC SIDEWALK, 8 IN	SY	13,728.000	873.730		
				54.150	.000		
					873.730	\$.00	\$47,312.48
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,488.000	4,555.000		
				23.050	.000		
					4,555.000	\$.00	\$104,992.75
0115	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	372.000	195.000		
				21.120	.000		
					195.000	\$.00	\$4,118.40
0130	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,770.000	574.200		
				74.480	.000		
					574.200	\$.00	\$42,766.42
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		38.000	98.710		
				605.470	.000		
					98.710	\$.00	\$59,765.94
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		546.000	269.840		
				772.260	.000		
					269.840	\$.00	\$208,386.64

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		258.000	221.200		
				995.920	.000		
					221.200	\$.00	\$220,297.50
Category Amount:						\$133,744.18	\$3,110,083.36
Category Number: 0200 Drainage							
0400	207-0203	FOUND BKFILL MATL, TP II	CY	68.000	312.856		
				106.290	24.019		
					336.875	\$2,552.98	\$35,806.44
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000	7,355.900		
				67.160	1,501.000		
					8,856.900	\$100,807.16	\$594,829.40
0510	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	302.000	.000		
				67.260	32.000		
					32.000	\$2,152.32	\$2,152.32
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	43.000		
				4400.000	4.500		
					47.500	\$19,800.00	\$209,000.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	14.500		
				3125.000	4.500		
					19.000	\$14,062.50	\$59,375.00
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	5.500		
				3220.000	.000		
					5.500	\$.00	\$17,710.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$.00	\$269,695.98
		CULVERT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
		CULVERT			102.630	\$.00	\$129,929.58
Category Amount:						\$139,374.96	\$1,318,498.72
Category Number: 0300 Erosion Control							
0645	163-0240	MULCH	TN	279.000	876.918		
				200.000	33.500		
					910.418	\$6,700.00	\$182,083.60
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	880.250		
				15.000	231.750		
					1,112.000	\$3,476.25	\$16,680.00
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		227.000	62.000		
				165.000	9.750		
					71.750	\$1,608.75	\$11,838.75
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,100.000	32,488.000		
				1.000	819.000		
					33,307.000	\$819.00	\$33,307.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	2,260.000		
				8.500	246.000		
					2,506.000	\$2,091.00	\$21,301.00
0680	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	13.000	2.000		
				457.900	1.000		
					3.000	\$457.90	\$1,373.70
0690	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000	24.000		
				2067.010	1.000		
					25.000	\$2,067.01	\$51,675.25

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 8 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000	43.000		
				85.000	6.000		
					49.000	\$510.00	\$4,165.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	40,589.000		
				2.950	526.500		
					41,115.500	\$1,553.18	\$121,290.73
0725	700-6910	PERMANENT GRASSING	AC	6.000	2.062		
				1200.000	.319		
					2.381	\$382.80	\$2,857.20
0730	700-7000	AGRICULTURAL LIME	TN	18.000	2.537		
				400.000	.320		
					2.857	\$128.00	\$1,142.80
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000	3.910		
				800.000	.100		
					4.010	\$80.00	\$3,208.00
0745	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		8.000	25.750		
				3681.370	.750		
					26.500	\$2,761.03	\$97,556.31
0760	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA		1.000	.500		
				3052.490	-.250		
					.250	\$-763.12	\$763.12
		92+86					
Category Amount:						\$21,871.80	\$549,242.46
Category Number: 2000 ALT 1 - ASPHALT ALTERNATE							
0960	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,434.000	2,086.970		
		L & H LIME		83.820	.000		
					2,086.970	\$0.00	\$174,929.83

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2000 ALT 1 - ASPHALT ALTERNATE							
0985	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		46,950.000 81.030	8,406.780 .000 8,406.780	\$0.00	\$681,201.38
0990	310-1101	GR AGGR BASE CRS, INCL MATL	TN	61,889.000 32.130	13,037.130 1,038.070 14,075.200	\$33,353.19	\$452,236.18
Category Amount:						\$33,353.19	\$1,308,367.39
Category Number: 0100 ROADWAY							
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,293.000 110.930	80.700 .000 80.700	\$0.00	\$8,952.05
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 110.180	1,274.030 .000 1,274.030	\$0.00	\$140,372.63
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	8.000 9925.000	6.000 .000 6.000	\$0.00	\$59,550.00
2000	500-9999	CLASS B CONC, BASE OR PVMT WIDENING 500-9999 CLASS B WIDDENING	CY	.000 570.540	31.500 .000 31.500	\$0.00	\$17,972.01
Category Amount:						\$0.00	\$226,846.69
Category Number: 0300 Erosion Control							
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE Ǝ LF Contract & Remove Temp Slope Drain		.000 58.740	1,464.500 20.000 1,484.500	\$1,174.80	\$87,199.53

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
5001	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000	11,922.172		
				1.280	1,543.883		
					13,466.055	\$1,976.17	\$17,236.55
		Erosion Control Slope Matting					
Category Amount:						\$3,150.97	\$104,436.08
Project Total Amount:						\$331,495.10	\$12,862,458.70

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.629		
				909847.060	.000		
					.629	\$.00	\$572,293.80
		0006866					
1050	318-3000	AGGR SURF CRS	TN	714.000	127.560		
				35.820	55.520		
					183.080	\$1,988.73	\$6,557.93
1080	441-0104	CONC SIDEWALK, 4 IN	SY	3,310.000	56.110		
				31.280	.000		
					56.110	\$.00	\$1,755.12
1085	441-0108	CONC SIDEWALK, 8 IN	SY	11,999.000	15.560		
				54.150	.000		
					15.560	\$.00	\$842.57
1115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,959.000	139.000		
				23.050	.000		
					139.000	\$.00	\$3,203.95
1135	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	1,038.000	1,049.270		
				569.470	.000		
					1,049.270	\$.00	\$597,527.79
1140	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	37.000	37.000		
				556.720	.000		
					37.000	\$.00	\$20,598.64
1330	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	2.000	3.940		
				1500.000	.000		
					3.940	\$.00	\$5,910.00

Category Amount:

\$1,988.73

\$1,208,689.80

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	1.000		
				4400.000	.000		
					1.000	\$.00	\$4,400.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$.00	\$3,220.00
Category Amount:						\$0.00	\$7,620.00
Category Number: 0300		Erosion Control					
1540	163-0232	TEMPORARY GRASSING	AC	3.000	17.748		
				500.000	.230		
					17.978	\$115.00	\$8,989.00
1550	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	8.000	12.250		
				3681.370	1.000		
					13.250	\$3,681.37	\$48,778.15
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	18,600.000	20,881.000		
				1.000	894.000		
					21,775.000	\$894.00	\$21,775.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,035.000	978.000		
				8.500	189.000		
					1,167.000	\$1,606.50	\$9,919.50
1575	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000	38.000		
				2067.010	1.000		
					39.000	\$2,067.01	\$80,613.39
1590	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000	6.000		
				457.900	3.000		
					9.000	\$1,373.70	\$4,121.10

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0007645

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Erosion Control							
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000 85.000	27.000 6.000 33.000	\$510.00	\$2,805.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 425.000	13.000 1.000 14.000	\$425.00	\$5,950.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000 2.950	27,789.000 150.000 27,939.000	\$442.50	\$82,420.05
Category Amount:						\$11,115.08	\$265,371.19
Category Number: 1100 UTL							
1900	670-1060	WATER MAIN, 6 IN	LF	520.000 103.000	455.000 7.000 462.000	\$721.00	\$47,586.00
		6 IN, DIP, CL350					
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000 110.000	4,220.000 128.000 4,348.000	\$14,080.00	\$478,280.00
		DIP, CL350					
1920	670-2060	GATE VALVE, 6 IN	EA	3.000 1625.000	9.000 4.000 13.000	\$6,500.00	\$21,125.00
1925	670-2080	GATE VALVE, 8 IN	EA	19.000 2180.000	18.000 3.000 21.000	\$6,540.00	\$45,780.00
1940	670-4000	FIRE HYDRANT	EA	14.000 6630.000	12.000 2.000 14.000	\$13,260.00	\$92,820.00
Category Amount:						\$41,101.00	\$685,591.00

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0032

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$0.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$54,204.81	\$9,910,249.81