

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1331 Days

Elapsed Calender Days:

1014 Days

Percent Time:

76.18

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/01/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/24/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,379,423.35

Original Contract Amount \$51,401,047.28

Funds Available \$30,576,444.45

Percent Complete 43.40%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,884,051.21	\$26,030,221.86	\$14,251,178.83	48.89%	\$684,031.68
0006866	\$26,495,372.14	\$25,370,825.42	\$16,325,265.63	38.38%	\$141,458.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$10,837,192.26	\$10,289,966.91	\$547,225.35
Non-Participating	\$2,709,298.12	\$2,572,491.79	\$136,806.33
Total Earnings	\$13,546,490.38	\$12,862,458.70	\$684,031.68
Stockpiled Materials	\$86,382.00	\$86,382.00	\$0.00
Gross Earnings	\$13,632,872.38	\$12,948,840.70	\$684,031.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,632,872.38	\$12,948,840.70	

Total Payable: **\$684,031.68**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$8,041,701.33	\$7,928,199.85	\$113,501.48
Non-Participating	\$2,010,425.33	\$1,982,049.96	\$28,375.37
Total Earnings	\$10,052,126.66	\$9,910,249.81	\$141,876.85
Stockpiled Materials	\$117,979.85	\$118,398.65	(\$418.80)
Gross Earnings	\$10,170,106.51	\$10,028,648.46	\$141,458.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,170,106.51	\$10,028,648.46	

Total Payable: **\$141,458.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.723		
				909847.060	-.009		
					.714	\$-8,188.62	\$649,630.80
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	34,480.337		
				12.450	4,517.510		
					38,997.847	\$56,243.00	\$485,523.20
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	29,485.000		
				11.270	3,366.000		
					32,851.000	\$37,934.82	\$370,230.77
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	7,636.560		
				45.070	73.660		
					7,710.220	\$3,319.86	\$347,499.62
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	1,544.220		
				107.070	.000		
					1,544.220	\$0.00	\$165,339.64
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,169.000	87.260		
				96.910	.000		
					87.260	\$0.00	\$8,456.37
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	2,336.620		
				96.160	.000		
					2,336.620	\$0.00	\$224,689.38
		Temporary 25mm asphalt for staging					
0047	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	515.270		
				86.540	.000		
					515.270	\$0.00	\$44,591.47
		reduced price for .90 pay factor					
0070	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK SY		422.000	167.000		
				166.510	.000		
					167.000	\$0.00	\$27,807.17

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0075	441-0104	CONC SIDEWALK, 4 IN	SY	7,407.000	1,358.830		
				31.280	.000		
					1,358.830	\$.00	\$42,504.20
0080	441-0108	CONC SIDEWALK, 8 IN	SY	13,728.000	873.730		
				54.150	.000		
					873.730	\$.00	\$47,312.48
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,488.000	4,555.000		
				23.050	.000		
					4,555.000	\$.00	\$104,992.75
0115	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	372.000	195.000		
				21.120	.000		
					195.000	\$.00	\$4,118.40
0130	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,770.000	574.200		
				74.480	.000		
					574.200	\$.00	\$42,766.42
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		38.000	98.710		
				605.470	.000		
					98.710	\$.00	\$59,765.94
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		546.000	269.840		
				772.260	.000		
					269.840	\$.00	\$208,386.64

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL	LF	258.000 995.920	221.200 .000 221.200	\$0.00	\$220,297.50
Category Amount:						\$89,309.06	\$3,095,714.30
Category Number: 0200 Drainage							
0400	207-0203	FOUND BKFILL MATL, TP II	CY	68.000 106.290	336.875 2.083 338.958	\$221.40	\$36,027.85
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000 67.160	8,856.900 1,151.000 10,007.900	\$77,301.16	\$672,130.56
0545	668-1100	CATCH BASIN, GP 1	EA	166.000 4400.000	47.500 7.750 55.250	\$34,100.00	\$243,100.00
0550	668-2100	DROP INLET, GP 1	EA	51.000 3125.000	19.000 1.500 20.500	\$4,687.50	\$64,062.50
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 3220.000	5.500 .250 5.750	\$805.00	\$18,515.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000 1266.000	213.030 .000 213.030	\$0.00	\$269,695.98
		CULVERT					
0575	500-3101	CLASS A CONCRETE	CY	87.000 1266.000	102.630 .000 102.630	\$0.00	\$129,929.58
		CULVERT					
Category Amount:						\$117,115.06	\$1,433,461.47

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		Erosion Control					
0640	163-0232	TEMPORARY GRASSING	AC	3.000	23.120		
				500.000	.299		
					23.419	\$149.50	\$11,709.50
0645	163-0240	MULCH	TN	279.000	910.418		
				200.000	27.467		
					937.885	\$5,493.40	\$187,577.00
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000	1,112.000		
				15.000	9.000		
					1,121.000	\$135.00	\$16,815.00
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		227.000	71.750		
				165.000	15.750		
					87.500	\$2,598.75	\$14,437.50
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYPE C LF		21,100.000	33,307.000		
				1.000	2,456.000		
					35,763.000	\$2,456.00	\$35,763.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	2,506.000		
				8.500	495.000		
					3,001.000	\$4,207.50	\$25,508.50
0690	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	8.000	25.000		
				2067.010	1.000		
					26.000	\$2,067.01	\$53,742.26
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000	49.000		
				85.000	5.000		
					54.000	\$425.00	\$4,590.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	41,115.500		
				2.950	231.000		
					41,346.500	\$681.45	\$121,972.18

Estimate Summary By Project

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0300 Erosion Control					
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000 800.000	4.010 .075 4.085	\$60.00	\$3,268.00
0745	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		8.000 3681.370	26.500 .750 27.250	\$2,761.03	\$100,317.33
Category Amount:						\$21,034.64	\$575,700.27
Category Number:		2000 ALT 1 - ASPHALT ALTERNATE					
0960	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,434.000 83.820	2,086.970 .000 2,086.970	\$.00	\$174,929.83
0985	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		46,950.000 81.030	8,406.780 .000 8,406.780	\$.00	\$681,201.38
0990	310-1101	GR AGGR BASE CRS, INCL MATL	TN	61,889.000 32.130	14,075.200 12,667.660 26,742.860	\$407,011.92	\$859,248.09
Category Amount:						\$407,011.92	\$1,715,379.30
Category Number:		0100 ROADWAY					
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,293.000 110.930	80.700 .000 80.700	\$.00	\$8,952.05
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 110.180	1,274.030 .000 1,274.030	\$.00	\$140,372.63
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	8.000 9925.000	6.000 .000 6.000	\$.00	\$59,550.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2000	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	31.500		
				570.540	.000		
					31.500	\$.00	\$17,972.01
		500-9999 CLASS B WIDENING					
9994	208-0500	ROCK EMBANKMENT	TN	.000	2,408.910		
				72.960	679.290		
					3,088.200	\$49,561.00	\$225,315.07
		208-0500 ROCK EMBANKMENT EXTRA WORK PAY ITEM AND TIME ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$49,561.00	\$452,161.76
Project Total Amount:						\$684,031.68	\$13,546,490.38

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.629		
				909847.060	-.001		
					.628	\$-909.85	\$571,383.95
		0006866					
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	18,441.000		
				11.270	846.000		
					19,287.000	\$9,534.42	\$217,364.49
1080	441-0104	CONC SIDEWALK, 4 IN	SY	3,310.000	56.110		
				31.280	.000		
					56.110	\$.00	\$1,755.12
1085	441-0108	CONC SIDEWALK, 8 IN	SY	11,999.000	15.560		
				54.150	.000		
					15.560	\$.00	\$842.57
1115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,959.000	139.000		
				23.050	.000		
					139.000	\$.00	\$3,203.95
1135	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	1,038.000	1,049.270		
				569.470	.000		
					1,049.270	\$.00	\$597,527.79
1140	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	37.000	37.000		
				556.720	.000		
					37.000	\$.00	\$20,598.64
1330	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	2.000	3.940		
				1500.000	.000		
					3.940	\$.00	\$5,910.00
Category Amount:						\$8,624.57	\$1,418,586.51

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	1.000		
				4400.000	2.000		
					3.000	\$8,800.00	\$13,200.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$0.00	\$3,220.00
Category Amount:						\$8,800.00	\$16,420.00
Category Number: 0300		Erosion Control					
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,600.000	21,775.000		
				1.000	1,131.000		
					22,906.000	\$1,131.00	\$22,906.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,035.000	1,167.000		
				8.500	241.000		
					1,408.000	\$2,048.50	\$11,968.00
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000	33.000		
				85.000	2.000		
					35.000	\$170.00	\$2,975.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	14.000		
				425.000	1.000		
					15.000	\$425.00	\$6,375.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	27,939.000		
				2.950	94.500		
					28,033.500	\$278.78	\$82,698.83
Category Amount:						\$4,053.28	\$126,922.83
Category Number: 1100		UTL					
1900	670-1060	WATER MAIN, 6 IN	LF	520.000	462.000		
				103.000	20.000		
					482.000	\$2,060.00	\$49,646.00
		6 IN, DIP, CL350					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100	UTL				
1905	670-1080	WATER MAIN, 8 IN	LF	4,336.000	4,348.000		
				110.000	45.000		
					4,393.000	\$4,950.00	\$483,230.00
		DIP, CL350					
1950	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,537.000	1,709.000		
				34.000	132.000		
					1,841.000	\$4,488.00	\$62,594.00
1960	670-5020	WATER SERVICE LINE, 2 IN	LF	46.000	37.000		
				350.000	60.000		
					97.000	\$21,000.00	\$33,950.00
1965	670-5030	WATER SERVICE LINE, 3 IN	LF	20.000	.000		
				612.000	88.000		
					88.000	\$53,856.00	\$53,856.00
1970	670-5000	WATER SERVICE LINE -	LF	20.000	45.000		
				110.000	20.000		
					65.000	\$2,200.00	\$7,150.00
		8 IN					
1975	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	35.000	16.000		
				1345.000	1.000		
					17.000	\$1,345.00	\$22,865.00
1980	670-9731	RELOCATE BACKFLOW PREVENTION ASSEMBL	EA	4.000	2.000		
				5000.000	1.000		
					3.000	\$5,000.00	\$15,000.00
1990	670-9737	RELOCATE EXISTING WATER METER, INCL BYP.	EA	4.000	2.000		
		AND LARGER		12750.000	2.000		
					4.000	\$25,500.00	\$51,000.00

Category Amount:

\$120,399.00

\$779,291.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0007645

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0033

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$141,876.85	\$10,052,126.66