

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 1 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed: 1331 Days

Elapsed Calender Days: 1045 Days

Percent Time: 78.51

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 03/18/2022

Date Awarded: 04/01/2022

Date Contract Executed: 07/13/2022

Date Notice to Proceed: 09/21/2022

Date Work Began: 10/01/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/24/2026

MARIETTA GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,379,423.35

Original Contract Amount \$51,401,047.28

Funds Available \$29,836,282.01

Percent Complete 44.90%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,884,051.21	\$26,030,221.86	\$13,590,617.69	51.26%	\$660,561.14
0006866	\$26,495,372.14	\$25,370,825.42	\$16,245,664.33	38.68%	\$79,601.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 2 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$11,365,641.16	\$10,837,192.26	\$528,448.90
Non-Participating	\$2,841,410.36	\$2,709,298.12	\$132,112.24
Total Earnings	\$14,207,051.52	\$13,546,490.38	\$660,561.14
Stockpiled Materials	\$86,382.00	\$86,382.00	\$0.00
Gross Earnings	\$14,293,433.52	\$13,632,872.38	\$660,561.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,293,433.52	\$13,632,872.38	

Total Payable: **\$660,561.14**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 3 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$8,166,982.37	\$8,041,701.33	\$125,281.04
Non-Participating	\$2,041,745.59	\$2,010,425.33	\$31,320.26
Total Earnings	\$10,208,727.96	\$10,052,126.66	\$156,601.30
Stockpiled Materials	\$40,979.85	\$117,979.85	(\$77,000.00)
Gross Earnings	\$10,249,707.81	\$10,170,106.51	\$79,601.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,249,707.81	\$10,170,106.51	

Total Payable: **\$79,601.30**

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 4 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.714		
				909847.060	.025		
					.739	\$22,746.18	\$672,376.98
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	38,997.847		
				12.450	3,147.240		
					42,145.087	\$39,183.14	\$524,706.33
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	7,710.220		
				45.070	381.210		
					8,091.430	\$17,181.13	\$364,680.75
0035	318-3000	AGGR SURF CRS	TN	1,613.000	2,894.420		
				35.820	137.850		
					3,032.270	\$4,937.79	\$108,615.91
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	1,544.220		
				107.070	.000		
					1,544.220	\$0.00	\$165,339.64
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,169.000	87.260		
		TL & H LIME		96.910	.000		
					87.260	\$0.00	\$8,456.37
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,336.620		
		TL & H LIME		96.160	.000		
					2,336.620	\$0.00	\$224,689.38
		Temporary 25mm asphalt for staging					
0047	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	515.270		
		TL & H LIME		86.540	.000		
					515.270	\$0.00	\$44,591.47
		reduced price for .90 pay factor					
0070	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK SY		422.000	167.000		
				166.510	.000		
					167.000	\$0.00	\$27,807.17

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 5 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0075	441-0104	CONC SIDEWALK, 4 IN	SY	7,407.000 31.280	1,358.830 .000 1,358.830	\$0.00	\$42,504.20
0080	441-0108	CONC SIDEWALK, 8 IN	SY	13,728.000 54.150	873.730 .000 873.730	\$0.00	\$47,312.48
0095	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,006.000 62.010	500.259 74.556 574.815	\$4,623.22	\$35,644.28
0100	441-4030	CONC VALLEY GUTTER, 8 IN	SY	339.000 77.700	.000 123.639 123.639	\$9,606.75	\$9,606.75
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,488.000 23.050	4,555.000 5,138.500 9,693.500	\$118,442.43	\$223,435.18
0110	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	11,231.000 19.170	.000 331.000 331.000	\$6,345.27	\$6,345.27
0115	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	372.000 21.120	195.000 .000 195.000	\$0.00	\$4,118.40
0125	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,063.000 56.690	1,013.115 114.667 1,127.782	\$6,500.47	\$63,933.96
0130	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,770.000 74.480	574.200 133.167 707.367	\$9,918.28	\$52,684.69

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 6 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000 861.000	48.550 .000 48.550	\$0.00	\$41,801.55
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		38.000 605.470	98.710 .000 98.710	\$0.00	\$59,765.94
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		546.000 772.260	269.840 .000 269.840	\$0.00	\$208,386.64
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		258.000 995.920	221.200 .000 221.200	\$0.00	\$220,297.50
Category Amount:						\$239,484.66	\$3,157,100.84
Category Number: 0200 Drainage							
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000 67.160	10,007.900 122.000 10,129.900	\$8,193.52	\$680,324.08
0510	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	302.000 67.260	32.000 64.000 96.000	\$4,304.64	\$6,456.96
0535	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		18.000 1206.550	.000 4.000 4.000	\$4,826.20	\$4,826.20
0545	668-1100	CATCH BASIN, GP 1	EA	166.000 4400.000	55.250 5.000 60.250	\$22,000.00	\$265,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 7 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0550	668-2100	DROP INLET, GP 1	EA	51.000 3125.000	20.500 1.500 22.000	\$4,687.50	\$68,750.00
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 3220.000	5.750 .250 6.000	\$805.00	\$19,320.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000 1266.000	213.030 .000 213.030	\$0.00	\$269,695.98
		CULVERT					
0575	500-3101	CLASS A CONCRETE	CY	87.000 1266.000	102.630 .000 102.630	\$0.00	\$129,929.58
		CULVERT					
Category Amount:						\$44,816.86	\$1,444,402.80
Category Number: 0300 Erosion Control							
0640	163-0232	TEMPORARY GRASSING	AC	3.000 500.000	23.419 .984 24.403	\$492.00	\$12,201.50
0645	163-0240	MULCH	TN	279.000 200.000	937.885 43.661 981.546	\$8,732.20	\$196,309.20
0660	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,060.000 15.000	1,121.000 33.000 1,154.000	\$495.00	\$17,310.00
0665	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		227.000 165.000	87.500 15.750 103.250	\$2,598.75	\$17,036.25

Estimate Summary By Project

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0006857

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300 Erosion Control					
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,100.000	35,763.000		
				1.000	475.000		
					36,238.000	\$475.00	\$36,238.00
0675	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,530.000	3,001.000		
				8.500	36.000		
					3,037.000	\$306.00	\$25,814.50
0710	171-0030	TEMPORARY SILT FENCE, TYPE C LF		42,200.000	41,346.500		
				2.950	214.500		
					41,561.000	\$632.78	\$122,604.95
0715	711-0100	TURF REINFORCING MATTING, TP 1 SY		2,571.000	.000		
				5.500	577.778		
					577.778	\$3,177.78	\$3,177.78
0725	700-6910	PERMANENT GRASSING AC		6.000	2.381		
				1200.000	.136		
					2.517	\$163.20	\$3,020.40
0730	700-7000	AGRICULTURAL LIME TN		18.000	2.857		
				400.000	.120		
					2.977	\$48.00	\$1,190.80
0735	700-8000	FERTILIZER MIXED GRADE TN		7.000	4.085		
				800.000	.150		
					4.235	\$120.00	\$3,388.00
0745	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		8.000	27.250		
				3681.370	.750		
					28.000	\$2,761.03	\$103,078.36
0765	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA		1.000	.000		
				3052.490	.503		
					.503	\$1,535.40	\$1,535.40
102+24							

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 9 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Erosion Control							
0795	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA		1.000	.500		
				3052.490	.250		
					.750	\$763.12	\$2,289.37
		209+06					
Category Amount:						\$22,300.26	\$545,194.51
Category Number: 2000 ALT 1 - ASPHALT ALTERNATE							
0960	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,434.000	2,086.970		
		L & H LIME		83.820	.000		
					2,086.970	\$0.00	\$174,929.83
0985	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		46,950.000	8,406.780		
		TL & H LIME		81.030	.000		
					8,406.780	\$0.00	\$681,201.38
0990	310-1101	GR AGGR BASE CRS, INCL MATL	TN	61,889.000	26,742.860		
				32.130	10,677.870		
					37,420.730	\$343,079.96	\$1,202,328.05
Category Amount:						\$343,079.96	\$2,058,459.26
Category Number: 0100 ROADWAY							
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,293.000	80.700		
		L & H LIME		110.930	.000		
					80.700	\$0.00	\$8,952.05
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,274.030		
		L & H LIME		110.180	.000		
					1,274.030	\$0.00	\$140,372.63
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	6.000		
				9925.000	.000		
					6.000	\$0.00	\$59,550.00
		IV					
1050	647-1050	SCHOOL SPEED ZONE FLASHING BEACON NO - LS		1.000	.000		
				7355.000	1.000		
					1.000	\$7,355.00	\$7,355.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 10 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
2000	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	31.500		
				570.540	.000		
					31.500	\$.00	\$17,972.01
		500-9999 CLASS B WIDDENING					
Category Amount:						\$7,355.00	\$234,201.69
	Category Number:	0300 Erosion Control					
5000	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000	1,484.500		
				58.740	60.000		
					1,544.500	\$3,524.40	\$90,723.93
		Contruct & Remove Temp Slope Drain					
Category Amount:						\$3,524.40	\$90,723.93
Project Total Amount:						\$660,561.14	\$14,207,051.52

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 11 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.628		
				909847.060	.006		
					.634	\$5,459.08	\$576,843.04
		0006866					
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	19,287.000		
				11.270	5,796.000		
					25,083.000	\$65,320.92	\$282,685.41
1080	441-0104	CONC SIDEWALK, 4 IN	SY	3,310.000	56.110		
				31.280	.000		
					56.110	\$0.00	\$1,755.12
1085	441-0108	CONC SIDEWALK, 8 IN	SY	11,999.000	15.560		
				54.150	.000		
					15.560	\$0.00	\$842.57
1115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,959.000	139.000		
				23.050	.000		
					139.000	\$0.00	\$3,203.95
1135	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	1,038.000	1,049.270		
				569.470	.000		
					1,049.270	\$0.00	\$597,527.79
1140	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	37.000	37.000		
				556.720	.000		
					37.000	\$0.00	\$20,598.64
1330	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	2.000	3.940		
				1500.000	.000		
					3.940	\$0.00	\$5,910.00

Category Amount:

\$70,780.00

\$1,489,366.52

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 12 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		Drainage					
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	3.000		
				4400.000	.000		
					3.000	\$.00	\$13,200.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.000		
				3220.000	.000		
					1.000	\$.00	\$3,220.00
Category Amount:						\$0.00	\$16,420.00
Category Number: 0300		Erosion Control					
1540	163-0232	TEMPORARY GRASSING	AC	3.000	17.978		
				500.000	.881		
					18.859	\$440.50	\$9,429.50
1550	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	8.000	13.250		
				3681.370	.750		
					14.000	\$2,761.03	\$51,539.18
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	18,600.000	22,906.000		
				1.000	302.000		
					23,208.000	\$302.00	\$23,208.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,035.000	1,408.000		
				8.500	24.000		
					1,432.000	\$204.00	\$12,172.00
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000	35.000		
				85.000	1.000		
					36.000	\$85.00	\$3,060.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	15.000		
				425.000	1.000		
					16.000	\$425.00	\$6,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 13 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Erosion Control							
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000 2.950	28,033.500 132.000 28,165.500	\$389.40	\$83,088.23
1640	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA 321+15		1.000 3052.490	.000 .750 .750	\$2,289.37	\$2,289.37
1715	700-8000	FERTILIZER MIXED GRADE	TN	7.000 800.000	1.405 .100 1.505	\$80.00	\$1,204.00
Category Amount:						\$6,976.30	\$192,790.28
Category Number: 1200 Traffic Signal							
1725	647-1050	SCHOOL SPEED ZONE FLASHING BEACON NO - LS 2		1.000 7355.000	.000 1.000 1.000	\$7,355.00	\$7,355.00
1740	639-4003	STRAIN POLE, TP III	EA	8.000 9625.000	.000 4.000 4.000	\$38,500.00	\$38,500.00
Category Amount:						\$45,855.00	\$45,855.00
Category Number: 1100 UTL							
1905	670-1080	WATER MAIN, 8 IN DIP, CL350	LF	4,336.000 110.000	4,393.000 25.000 4,418.000	\$2,750.00	\$485,980.00
1915	670-1490	CUT AND CAP EXISTING WATER MAIN	EA	1.000 4800.000	5.000 3.000 8.000	\$14,400.00	\$38,400.00
1935	670-2700	ABANDONMENT OF WATER VALVES	EA	28.000 200.000	5.000 2.000 7.000	\$400.00	\$1,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2025

User: C0007645

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0034

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 1100 UTL							
1975	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	35.000	17.000		
				1345.000	2.000		
					19.000	\$2,690.00	\$25,555.00
1990	670-9737	RELOCATE EXISTING WATER METER, INCL BYP EA	EA	4.000	4.000		
		AND LARGER		12750.000	1.000		
					5.000	\$12,750.00	\$63,750.00
Category Amount:						\$32,990.00	\$615,085.00
Category Number: 0100 ROADWAY							
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$0.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$156,601.30	\$10,208,727.96