

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed:

1351 Days

Elapsed Calender Days:

1167 Days

Percent Time:

86.38

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/13/2022

Date Notice to Proceed:

09/21/2022

Date Work Began:

10/01/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/13/2026

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$55,360,110.27

Original Contract Amount \$51,401,047.28

Funds Available \$27,172,587.15

Percent Complete 50.58%

Counties:

Cobb

Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$27,958,941.39	\$26,030,221.86	\$10,378,315.01	62.88%	\$335,895.51
0006866	\$27,401,168.88	\$25,370,825.42	\$16,794,272.15	38.71%	\$133,955.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$13,970,883.43	\$13,702,167.02	\$268,716.41
Non-Participating	\$3,492,720.95	\$3,425,541.85	\$67,179.10
Total Earnings	\$17,463,604.38	\$17,127,708.87	\$335,895.51
Stockpiled Materials	\$117,022.00	\$117,022.00	\$0.00
Gross Earnings	\$17,580,626.38	\$17,244,730.87	\$335,895.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,580,626.38	\$17,244,730.87	

Total Payable: **\$335,895.51**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$8,429,632.21	\$8,322,467.88	\$107,164.33
Non-Participating	\$2,107,408.07	\$2,080,616.98	\$26,791.09
Total Earnings	\$10,537,040.28	\$10,403,084.86	\$133,955.42
Stockpiled Materials	\$69,856.45	\$69,856.45	\$0.00
Gross Earnings	\$10,606,896.73	\$10,472,941.31	\$133,955.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,606,896.73	\$10,472,941.31	

Total Payable: **\$133,955.42**

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.858		
				909847.060	.009		
					.867	\$8,188.62	\$788,837.40
		0006857					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	8,091.430		
				45.070	55.360		
					8,146.790	\$2,495.08	\$367,175.83
0035	318-3000	AGGR SURF CRS	TN	1,613.000	3,275.190		
				35.820	53.630		
					3,328.820	\$1,921.03	\$119,238.33
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,838.000	2,468.820		
				107.070	.000		
					2,468.820	\$.00	\$264,336.56
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		3,169.000	613.490		
		TL & H LIME		96.910	.000		
					613.490	\$.00	\$59,453.32
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,336.620		
		TL & H LIME		96.160	.000		
					2,336.620	\$.00	\$224,689.38
		Temporary 25mm asphalt for staging					
0047	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	515.270		
		TL & H LIME		86.540	.000		
					515.270	\$.00	\$44,591.47
		reduced price for .90 pay factor					
0065	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	67.000	1,026.667		
				34.290	460.444		
					1,487.111	\$15,788.62	\$50,993.04
0070	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK	SY	422.000	167.000		
				166.510	.000		
					167.000	\$.00	\$27,807.17

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0075	441-0104	CONC SIDEWALK, 4 IN	SY	7,407.000 31.280	4,856.060 .000 4,856.060	\$0.00	\$151,897.56
0080	441-0108	CONC SIDEWALK, 8 IN	SY	13,728.000 54.150	3,189.640 .000 3,189.640	\$0.00	\$172,719.01
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,488.000 23.050	14,403.500 .000 14,403.500	\$0.00	\$332,000.68
0115	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	372.000 21.120	195.000 .000 195.000	\$0.00	\$4,118.40
0130	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,770.000 74.480	848.150 .000 848.150	\$0.00	\$63,170.21
0160	641-1200	GUARDRAIL, TP W	LF	6,221.000 34.480	.000 1,594.000 1,594.000	\$54,961.12	\$54,961.12
0165	641-1100	GUARDRAIL, TP T	LF	118.000 77.180	.000 21.000 21.000	\$1,620.78	\$1,620.78
0170	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	23.000 2205.000	.000 7.000 7.000	\$15,435.00	\$15,435.00
0175	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	14.000 4630.500	.000 4.000 4.000	\$18,522.00	\$18,522.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0180	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	44.000	48.550		
				861.000	.000		
					48.550	\$.00	\$41,801.55
0190	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL F		38.000	98.710		
				605.470	.000		
					98.710	\$.00	\$59,765.94
0195	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL F		546.000	269.840		
				772.260	.000		
					269.840	\$.00	\$208,386.64
0200	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL F		258.000	221.200		
				995.920	.000		
					221.200	\$.00	\$220,297.50
Category Amount:						\$118,932.25	\$3,291,818.89
Category Number: 0200		Drainage					
0410	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				128706.110	.250		
					.750	\$32,176.53	\$96,529.58
	7						
0415	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				63162.860	.250		
					.750	\$15,790.72	\$47,372.15
	8						
0420	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				73941.590	.250		
					.750	\$18,485.40	\$55,456.19
	9						
0435	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				74472.870	.250		
					.750	\$18,618.22	\$55,854.65
	26						

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0200 Drainage					
0440	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.500		
				46186.560	.250		
					.750	\$11,546.64	\$34,639.92
		27					
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000	11,430.900		
				67.160	756.500		
					12,187.400	\$50,806.54	\$818,505.78
0450	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	876.000	1,113.500		
				89.340	128.000		
					1,241.500	\$11,435.52	\$110,915.61
0460	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	288.000	168.000		
				75.050	286.000		
					454.000	\$21,464.30	\$34,072.70
0535	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	18.000	10.000		
				1206.550	2.000		
					12.000	\$2,413.10	\$14,478.60
0545	668-1100	CATCH BASIN, GP 1	EA	166.000	87.250		
				4400.000	3.500		
					90.750	\$15,400.00	\$399,300.00
0550	668-2100	DROP INLET, GP 1	EA	51.000	22.500		
				3125.000	4.500		
					27.000	\$14,062.50	\$84,375.00
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	7.000		
				3220.000	.250		
					7.250	\$805.00	\$23,345.00
0570	500-3002	CLASS AA CONCRETE	CY	162.000	213.030		
				1266.000	.000		
					213.030	\$.00	\$269,695.98
		CULVERT					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Drainage							
0575	500-3101	CLASS A CONCRETE	CY	87.000	102.630		
				1266.000	.000		
					102.630	\$.00	\$129,929.58
		CULVERT					
Category Amount:						\$213,004.47	\$2,174,470.74
Category Number: 0300 Erosion Control							
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,100.000	40,499.000		
				1.000	595.000		
					41,094.000	\$595.00	\$41,094.00
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000	57.000		
				85.000	1.000		
					58.000	\$85.00	\$4,930.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000	42,440.000		
				2.950	78.750		
					42,518.750	\$232.31	\$125,430.31
0735	700-8000	FERTILIZER MIXED GRADE	TN	7.000	6.972		
				800.000	-.200		
					6.772	\$-160.00	\$5,417.60
0750	700-9300	SOD	SY	27,256.000	2,636.511		
				8.250	39.200		
					2,675.711	\$323.40	\$22,074.62
Category Amount:						\$1,075.71	\$198,946.53
Category Number: 0200 Drainage							
0940	550-9000	VIDEO INSPECTION	LF	3,930.000	.000		
				4.650	561.000		
					561.000	\$2,608.65	\$2,608.65
Category Amount:						\$2,608.65	\$2,608.65

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		2000 ALT 1 - ASPHALT ALTERNATE					
0960	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		10,434.000	5,415.710		
		L & H LIME		83.820	.000		
					5,415.710	\$.00	\$453,944.81
0985	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		46,950.000	24,418.850		
		TL & H LIME		81.030	.000		
					24,418.850	\$.00	\$1,978,659.42
Category Amount:						\$0.00	\$2,432,604.23
Category Number:		0100 ROADWAY					
1030	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,293.000	851.010		
		L & H LIME		110.930	.000		
					851.010	\$.00	\$94,402.54
1031	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,274.030		
		L & H LIME		110.180	.000		
					1,274.030	\$.00	\$140,372.63
		Temporary 19mm asphalt for staging					
1045	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	8.000	6.000		
				9925.000	.000		
					6.000	\$.00	\$59,550.00
		IV					
2000	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	.000	37.043		
				570.540	.481		
					37.524	\$274.43	\$21,408.94
		500-9999 CLASS B WIDDENING					
Category Amount:						\$274.43	\$315,734.11
Project Total Amount:						\$335,895.51	\$17,463,604.38

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.643		
				909847.060	-.011		
					.632	\$-10,008.32	\$575,023.34
		0006866					
1055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,627.000	43.410		
				107.070	.000		
					43.410	\$0.00	\$4,647.91
1070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,155.000	10.610		
		L & H LIME		110.930	.000		
					10.610	\$0.00	\$1,176.97
1080	441-0104	CONC SIDEWALK, 4 IN	SY	3,310.000	56.110		
				31.280	.000		
					56.110	\$0.00	\$1,755.12
1085	441-0108	CONC SIDEWALK, 8 IN	SY	11,999.000	15.560		
				54.150	.000		
					15.560	\$0.00	\$842.57
1115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	20,959.000	197.000		
				23.050	.000		
					197.000	\$0.00	\$4,540.85
1135	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	1,038.000	1,049.270		
				569.470	242.000		
					1,291.270	\$137,811.74	\$735,339.53
1140	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	37.000	37.000		
				556.720	.000		
					37.000	\$0.00	\$20,598.64

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1330	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	2.000	3.940		
				1500.000	.000		
					3.940	\$.00	\$5,910.00
Category Amount:						\$127,803.42	\$1,349,834.93
Category Number: 0200 Drainage							
1445	668-1100	CATCH BASIN, GP 1	EA	104.000	4.250		
				4400.000	1.000		
					5.250	\$4,400.00	\$23,100.00
1465	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	1.750		
				3220.000	.250		
					2.000	\$805.00	\$6,440.00
Category Amount:						\$5,205.00	\$29,540.00
Category Number: 0300 Erosion Control							
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,600.000	25,451.000		
				1.000	386.000		
					25,837.000	\$386.00	\$25,837.00
1570	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,035.000	1,456.000		
				8.500	16.000		
					1,472.000	\$136.00	\$12,512.00
1605	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	18.000		
				425.000	1.000		
					19.000	\$425.00	\$8,075.00
Category Amount:						\$947.00	\$46,424.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0007645

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0038

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0006866

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2075	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	4.000	2.000		
				9925.000	.000		
					2.000	\$.00	\$19,850.00
		IV					
Category Amount:						\$0.00	\$19,850.00
Project Total Amount:						\$133,955.42	\$10,537,040.28