

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2023

User: amccart

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0007

Pay Period: 02/01/2023
to 03/31/2023

Contract Location:

US 27/SR 1 OVER FLAT SHOAL CREEK. (E)

Time Allowed:

467 Days

Elapsed Calender Days:

241 Days

Percent Time:

51.61

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/22/2022

Date Notice to Proceed:

08/03/2022

Date Work Began:

08/10/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/12/2023

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$7,214,077.30

Original Contract Amount \$6,221,000.00

Funds Available \$6,095,844.10

Percent Complete 15.50%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013941	\$7,214,077.30	\$6,221,000.00	\$6,095,844.10	15.50%	\$511,564.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2023

User: amccart

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0007

Pay Period: 02/01/2023
to 03/31/2023

Project Number: 0013941 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0013941

	Total to Date	Prev to Date	This Estimate
Participating	\$894,586.56	\$485,334.78	\$409,251.78
Non-Participating	\$223,646.64	\$121,333.71	\$102,312.93
Total Earnings	\$1,118,233.20	\$606,668.49	\$511,564.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,118,233.20	\$606,668.49	\$511,564.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,118,233.20	\$606,668.49	

Total Payable: **\$511,564.71**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2023

User: amccart

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0007

Pay Period: 02/01/2023
to 03/31/2023

Project Number 0013941

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control Items							
0090	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,531.000 4.250	2,550.000 280.500 2,830.500	\$1,192.13	\$12,029.63
Category Amount:						\$1,192.13	\$12,029.63
Category Number: 0400 Permanent Erosion Control Items							
0135	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	162.000 85.570	.000 28.333 28.333	\$2,424.45	\$2,424.45
0145	603-7000	PLASTIC FILTER FABRIC	SY	162.000 10.870	.000 28.333 28.333	\$307.98	\$307.98
Category Amount:						\$2,732.43	\$2,732.43
Category Number: 0200 Drainage Items							
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	735.000 64.380	.000 96.500 96.500	\$6,212.67	\$6,212.67
0195	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	65.000 94.820	.000 57.400 57.400	\$5,442.67	\$5,442.67
0200	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	5.000 947.820	.000 3.000 3.000	\$2,843.46	\$2,843.46
0205	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	4.000 953.140	.000 3.000 3.000	\$2,859.42	\$2,859.42

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2023

User: amccart

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0007

Pay Period: 02/01/2023
to 03/31/2023

Project Number 0013941

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage Items							
0280	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 300.000	5.000 2.000 7.000	\$600.00	\$2,100.00
Category Amount:						\$17,958.22	\$19,458.22
Category Number: 0100 ROADWAY							
0290	150-1000	TRAFFIC CONTROL -	LS	1.000 105617.490	.300 .094 .394	\$9,928.04	\$41,613.29
0013941							
0295	210-0100	GRADING COMPLETE -	LS	1.000 2034741.510	.199 .067 .266	\$136,327.68	\$541,241.24
0013941							
Category Amount:						\$146,255.72	\$582,854.53
Category Number: 0801 BRIDGE NO. 1 - OVER FLAT SHOAL CREEK							
0300	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 261599.520	.330 .470 .800	\$122,951.77	\$209,279.62
106+94.50							
0335	500-3002	CLASS AA CONCRETE	CY	146.000 1153.760	.000 59.600 59.600	\$68,764.10	\$68,764.10
0355	511-1000	BAR REINF STEEL	LB	27,181.000 1.340	.000 12,025.000 12,025.000	\$16,113.50	\$16,113.50
0400	524-0010	DRILLED CAISSON -	LF	128.000 1778.340	.000 74.600 74.600	\$132,664.16	\$132,664.16
60 IN							
Category Amount:						\$340,493.53	\$426,821.38

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2023

User: amccart

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0007

Pay Period: 02/01/2023
to 03/31/2023

Project Number 0013941

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0430	610-6545	REMOVE HISTORIC MARKER, CAST IRON	EA	1.000	.000		
				1484.070	1.000		
					1.000	\$1,484.07	\$1,484.07
0505	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,057.000	.000		
				40.680	35.610		
					35.610	\$1,448.61	\$1,448.61
Category Amount:						\$2,932.68	\$2,932.68
Project Total Amount:						\$511,564.71	\$1,118,233.20