

Contract ID: B1CBA2201456-0

Estimate Number: 0017

Pay Period: 02/01/2024
to 11/30/2024

Contract Location:

US 27/SR 1 OVER FLAT SHOAL CREEK. (E)

Time Allowed:

515 Days

Elapsed Calender Days:

506 Days

Percent Time:

98.25

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.

1600 KENVIEW DR., N.W.

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

04/22/2022

Date Notice to Proceed:

08/03/2022

Date Work Began:

08/10/2022

Date Time Stopped:

12/21/2023

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/30/2023

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount

\$7,300,724.45

Original Contract Amount

\$6,221,000.00

Funds Available

\$242,977.88

Percent Complete

96.67%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013941	\$7,300,724.45	\$6,221,000.00	\$242,977.88	96.67%	\$8,290.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: amccart

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0017

Pay Period: 02/01/2024
to 11/30/2024

Project Number: 0013941 US 27/SR 1 - CNST OF A BRIDGE

Federal State Project Number: 0013941

	Total to Date	Prev to Date	This Estimate
Participating	\$5,646,197.26	\$5,639,564.82	\$6,632.44
Non-Participating	\$1,411,549.31	\$1,409,891.20	\$1,658.11
Total Earnings	\$7,057,746.57	\$7,049,456.02	\$8,290.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,057,746.57	\$7,049,456.02	\$8,290.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,057,746.57	\$7,049,456.02	

Total Payable: **\$8,290.55**

Date: 12/10/2024

Page 3 of 6

Pay Period: 02/01/2024
to 11/30/2024

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		509.000	585.100		
		L BITUM MATL & H LIME		122.910	.000		
					585.100	\$.00	\$71,914.64
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		796.000	832.600		
		L & H LIME		96.700	.000		
					832.600	\$.00	\$80,512.42
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,990.000	1,885.060		
		TL & H LIME		84.690	.000		
					1,885.060	\$.00	\$159,645.73
0030	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	729.000	697.000		
				26.460	.000		
					697.000	\$.00	\$18,442.62
Category Amount:						\$0.00	\$330,515.41
Category Number:		0200 Drainage Items					
0210	668-2100	DROP INLET, GP 1	EA	13.000	13.000		
				3618.770	.000		
					13.000	\$.00	\$47,044.01
Category Amount:						\$0.00	\$47,044.01
Category Number:		0901 Wall 1 Items					
0220	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	20.000	30.000		
				520.160	.000		
					30.000	\$.00	\$15,604.80
Category Amount:						\$0.00	\$15,604.80
Category Number:		0200 Drainage Items					
0235	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				3999.830	.000		
					1.000	\$.00	\$3,999.83
Category Amount:						\$0.00	\$3,999.83

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: amccart

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0017

Pay Period: 02/01/2024
to 11/30/2024

Project Number 0013941

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0255	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	2.000	1.430		
				447.820	.000		
					1.430	\$.00	\$640.38
0260	433-1000	REINF CONC APPROACH SLAB	SY	267.000	266.670		
				252.430	.000		
					266.670	\$.00	\$67,315.51
Category Amount:						\$0.00	\$67,955.89
Category Number:		0801 BRIDGE NO. 1 - OVER FLAT SHOAL CREEK					
0325	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				487859.490	.000		
					1.000	\$.00	\$487,859.49
		1					
0330	500-2100	CONCRETE BARRIER	LF	570.000	570.000		
				71.750	.000		
					570.000	\$.00	\$40,897.50
0335	500-3002	CLASS AA CONCRETE	CY	146.000	145.800		
				1153.760	.000		
					145.800	\$.00	\$168,218.21
0340	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	291.000	291.000		
				238.580	.000		
					291.000	\$.00	\$69,426.78
		1					
0345	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	501.000	501.000		
				273.810	.000		
					501.000	\$.00	\$137,178.81
		1					
0350	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO -	LF	893.000	893.120		
				388.090	.000		
					893.120	\$.00	\$346,610.94
		1					
Category Amount:						\$0.00	\$1,250,191.73

Estimate Summary By Project

Pay Period: 02/01/2024
to 11/30/2024

Project Number 0013941

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 Wall 2 Items							
0465	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	35.000 520.160	44.560 .000 44.560	\$0.00	\$23,178.33
Category Amount:						\$0.00	\$23,178.33
Category Number: 0904 Wall 4 Items							
0475	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	69.000 520.160	79.310 .000 79.310	\$0.00	\$41,253.89
Category Amount:						\$0.00	\$41,253.89
Category Number: 0905 Wall 5 Items							
0490	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	32.000 804.120	279.420 .000 279.420	\$0.00	\$224,687.21
Category Amount:						\$0.00	\$224,687.21
Category Number: 0903 Wall 3 Items							
0515	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	351.000 520.160	360.650 .000 360.650	\$0.00	\$187,595.70
0520	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	81.000 804.120	81.000 .000 81.000	\$0.00	\$65,133.72
0525	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	137.000 1028.880	127.560 .000 127.560	\$0.00	\$131,243.93
Category Amount:						\$0.00	\$383,973.35

Estimate Summary By Project

Contract ID: B1CBA2201456-0

Estimate Number: 0017

Pay Period: 02/01/2024
to 11/30/2024

Project Number 0013941

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number:		0200 Drainage Items					
9050	550-9000	VIDEO INSPECTION	LF	.000	.000		
				17.220	147.000		
					147.000	\$2,531.34	\$2,531.34
Category Amount:						\$2,531.34	\$2,531.34
Category Number:		0100 ROADWAY					
9055	004-0022	EXTRA WORK -	LS	.000	.000		
				5759.210	1.000		
					1.000	\$5,759.21	\$5,759.21
		Traffic Control for Pipe Inspection					
Category Amount:						\$5,759.21	\$5,759.21
Project Total Amount:						\$8,290.55	\$7,057,746.57