

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

367 Days

Percent Time:

32.51

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$101,188,191.31

Original Contract Amount \$90,718,886.62

Funds Available \$82,098,999.28

Percent Complete 16.74%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$101,188,191.31	\$90,718,886.62	\$82,098,999.28	18.87%	\$218,653.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,548,971.66	\$13,374,049.11	\$174,922.55
Non-Participating	\$3,387,242.94	\$3,343,512.30	\$43,730.64
Total Earnings	\$16,936,214.60	\$16,717,561.41	\$218,653.19
Stockpiled Materials	\$2,152,977.43	\$2,152,977.43	\$0.00
Gross Earnings	\$19,089,192.03	\$18,870,538.84	\$218,653.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,089,192.03	\$18,870,538.84	

Total Payable: **\$218,653.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.448		
				1306896.310	.008		
					.456	\$10,455.17	\$595,944.72
		713300-					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.000		
				165001.080	.010		
					.010	\$1,650.01	\$1,650.01
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	59,913.000		
				11.640	1,550.000		
					61,463.000	\$18,042.00	\$715,429.32
Category Amount:						\$30,147.18	\$1,313,024.05
Category Number: 0200 ROADWAY							
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	9.420		
				1472.000	.000		
					9.420	\$.00	\$13,866.24
0180	511-1000	BAR REINF STEEL	LB	144,415.790	81,619.996		
				1.520	29.992		
					81,649.988	\$45.59	\$124,107.98
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	1.000		
				3950.000	.000		
					1.000	\$.00	\$3,950.00
Category Amount:						\$45.59	\$573,180.47
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000	.353		
				550.000	7.001		
					7.354	\$3,850.55	\$4,044.70

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0895	163-0240	MULCH	TN	1,071.000 235.000	270.145 35.256 305.401	\$8,285.16	\$71,769.24
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	1,010.000 537.000 1,547.000	\$402.75	\$1,160.25
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	8,000.000 6.860	142.000 95.000 237.000	\$651.70	\$1,625.82
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	20,479.500 491.250 20,970.750	\$1,547.44	\$66,057.86
Category Amount:						\$14,737.60	\$144,657.87
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	563.620 3,433.711 3,997.331	\$3,433.71	\$3,997.33
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	.116 .747 .863	\$933.75	\$1,078.75
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	.000 .760 .760	\$266.00	\$266.00
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	.094 .981 1.075	\$735.75	\$806.25
Category Amount:						\$5,369.21	\$6,148.33

Rpt-ID: RCPEsprj

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1320	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	560.000 82.200	.000 67.500 67.500	\$5,548.50	\$5,548.50
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	.000 22.010 22.010	\$22,268.18	\$22,268.18
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	832.440 .000 832.440	\$0.00	\$114,027.63
Category Amount:						\$27,816.68	\$212,760.21
Category Number: 0802 BRIDGES							
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	84.330 19.480 103.810	\$19,708.50	\$105,027.69
Category Amount:						\$19,708.50	\$105,027.69
Category Number: 0804 BRIDGES							
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97

Rpt-ID: RCPESPRJ

Georgia

Date: 10/25/2023

User: C0006930

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0009

Pay Period: 09/01/2023
to 09/30/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1705	520-5000	PILOT HOLES	LF	132.000 225.170	132.000 133.530 265.530	\$30,066.95	\$59,789.39
Category Amount:						\$30,066.95	\$480,079.06
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	105.060 .000 105.060	\$0.00	\$10,793.34
Category Amount:						\$0.00	\$23,860.47
Category Number: 0200 ROADWAY							
2145	561-1018	PIPE RENOVATION WITH EXPANDABLE PIPELIN	LF	485.000 152.250	.000 501.000 501.000	\$76,277.25	\$76,277.25
Category Amount:						\$76,277.25	\$76,277.25
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,290.000 135.800	376.680 .000 376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000 1.470	21,612.020 9,853.220 31,465.240	\$14,484.23	\$46,253.90
Category Amount:						\$14,484.23	\$46,253.90
Project Total Amount:						\$218,653.19	\$16,936,214.60