

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0006930

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0010

Pay Period: 10/01/2023
to 10/31/2023

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

398 Days

Percent Time:

35.25

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$101,188,191.31

Original Contract Amount \$90,718,886.62

Funds Available \$81,896,197.33

Percent Complete 16.89%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$101,188,191.31	\$90,718,886.62	\$81,896,197.33	19.07%	\$202,801.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0006930

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0010

Pay Period: 10/01/2023
to 10/31/2023

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,673,714.62	\$13,548,971.66	\$124,742.96
Non-Participating	\$3,418,428.68	\$3,387,242.94	\$31,185.74
Total Earnings	\$17,092,143.30	\$16,936,214.60	\$155,928.70
Stockpiled Materials	\$2,199,850.68	\$2,152,977.43	\$46,873.25
Gross Earnings	\$19,291,993.98	\$19,089,192.03	\$202,801.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,291,993.98	\$19,089,192.03	

Total Payable: **\$202,801.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0006930

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0010

Pay Period: 10/01/2023
to 10/31/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.456		
				1306896.310	.000		
					.456	\$.00	\$595,944.72
		713300-					
Category Amount:						\$0.00	\$595,944.72
Category Number: 0200 ROADWAY							
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	9.420		
				1472.000	.000		
					9.420	\$.00	\$13,866.24
0180	511-1000	BAR REINF STEEL	LB	144,415.790	81,649.988		
				1.520	.012		
					81,650.000	\$.02	\$124,108.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	1.000		
				3950.000	.000		
					1.000	\$.00	\$3,950.00
Category Amount:						\$0.02	\$573,180.49
Category Number: 0803 BRIDGES							
1320	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	560.000	67.500		
				82.200	136.127		
					203.627	\$11,189.64	\$16,738.14
1335	500-3002	CLASS AA CONCRETE	CY	488.000	22.010		
				1011.730	44.380		
					66.390	\$44,900.58	\$67,168.75
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0006930

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0010

Pay Period: 10/01/2023
to 10/31/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	832.437 485.400 1,317.837	\$66,490.09	\$180,517.31
Category Amount:						\$122,580.31	\$335,340.10
Category Number: 0802 BRIDGES							
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	103.810 .000 103.810	\$0.00	\$105,027.69
Category Amount:						\$0.00	\$105,027.69
Category Number: 0804 BRIDGES							
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$420,289.67
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	105.063 84.240 189.303	\$8,654.40	\$19,448.04
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$8,654.40	\$32,515.17

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0006930

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0010

Pay Period: 10/01/2023
to 10/31/2023

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1100 ROADWAY							
2015	670-1160	WATER MAIN, 16 IN	LF	3,000.000	.000		
				250.000	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000	31,465.240		
				1.470	11,738.412		
					43,203.652	\$17,255.47	\$63,509.37
Category Amount:						\$17,255.47	\$63,509.37
Category Number: 0100 ROADWAY							
2315	158-1000	TRAINING HOURS	HR	15,000.000	.000		
				0.800	720.000		
					720.000	\$576.00	\$576.00
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	824.000		
				75.000	91.500		
					915.500	\$6,862.50	\$68,662.50
Category Amount:						\$7,438.50	\$69,238.50
Project Total Amount:						\$155,928.70	\$17,092,143.30