

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0007811

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0013

Pay Period: 12/29/2023
to 01/31/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

490 Days

Percent Time:

43.40

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$101,188,191.31

Original Contract Amount \$90,718,886.62

Funds Available \$77,492,077.07

Percent Complete 21.15%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$101,188,191.31	\$90,718,886.62	\$77,492,077.07	23.42%	\$259,895.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0007811

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0013

Pay Period: 12/29/2023
to 01/31/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$17,120,152.74	\$16,912,236.29	\$207,916.45
Non-Participating	\$4,280,038.23	\$4,228,059.11	\$51,979.12
Total Earnings	\$21,400,190.97	\$21,140,295.40	\$259,895.57
Stockpiled Materials	\$2,295,923.27	\$2,295,923.27	\$0.00
Gross Earnings	\$23,696,114.24	\$23,436,218.67	\$259,895.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,696,114.24	\$23,436,218.67	

Total Payable: **\$259,895.57**

Estimate Summary By Project

Pay Period: 12/29/2023
to 01/31/2024

Project Number 713300-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.456		
				1306896.310	.026		
					.482	\$33,979.30	\$629,924.02
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	71,170.000		
				11.640	392.000		
					71,562.000	\$4,562.88	\$832,981.68
Category Amount:						\$38,542.18	\$1,462,905.70
Category Number:		0110 ROADWAY					
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$.00	\$118,468.12
Category Amount:						\$0.00	\$118,468.12
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	9.420		
				1472.000	.000		
					9.420	\$.00	\$13,866.24
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	1.000		
				3651.000	.000		
					1.000	\$.00	\$3,651.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	1.000		
				3950.000	.000		
					1.000	\$.00	\$3,950.00
Category Amount:						\$0.00	\$452,723.49

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0007811

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0013

Pay Period: 12/29/2023
to 01/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
		1					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	228.080		
				101.190	13.860		
					241.940	\$1,402.49	\$24,481.91
		1					
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	1,411.140		
				101.190	732.300		
					2,143.440	\$74,101.44	\$216,894.69
		1					
Category Amount:						\$75,503.93	\$244,789.74
Category Number:		0300 ROADWAY					
0890	163-0232	TEMPORARY GRASSING	AC	30.000	7.354		
				550.000	.094		
					7.448	\$51.70	\$4,096.40
0895	163-0240	MULCH	TN	1,071.000	249.878		
				235.000	.655		
					250.533	\$153.93	\$58,875.26
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	1,583.000		
				0.750	563.000		
					2,146.000	\$422.25	\$1,609.50
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,000.000	237.000		
				6.860	104.000		
					341.000	\$713.44	\$2,339.26
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	3.000		
				2157.040	1.000		
					4.000	\$2,157.04	\$8,628.16

Estimate Summary By Project

Pay Period: 12/29/2023

to 01/31/2024

Project Number 713300-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0985	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	24.000	12.000		
				250.000	-7.000		
					5.000	\$-1,750.00	\$1,250.00
0990	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	7.000		
				500.000	5.000		
					12.000	\$2,500.00	\$6,000.00
Category Amount:						\$4,248.36	\$82,798.58
Category Number:		0400 ROADWAY					
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	1.124		
				750.000	.025		
					1.149	\$18.75	\$861.75
Category Amount:						\$18.75	\$861.75
Category Number:		0803 BRIDGES					
1335	500-3002	CLASS AA CONCRETE	CY	488.000	131.965		
				1011.730	56.335		
					188.300	\$56,995.81	\$190,508.76
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,162.017		
				136.980	.463		
					2,162.480	\$63.42	\$296,216.51
Category Amount:						\$57,059.23	\$557,641.17
Category Number:		0802 BRIDGES					
1570	500-3002	CLASS AA CONCRETE	CY	622.000	103.810		
				1011.730	.000		
					103.810	\$0.00	\$105,027.69
Category Amount:						\$0.00	\$105,027.69

Estimate Summary By Project

Pay Period: 12/29/2023
to 01/31/2024

Project Number 713300-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.900		
				332995.390	.100		
					1.000	\$33,299.54	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	.000		
				93.400	234.000		
					234.000	\$21,855.60	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
		4					
1690	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR N LS		1.000	.900		
				51236.610	.100		
					1.000	\$5,123.66	\$51,236.61
		4					
Category Amount:						\$60,278.80	\$826,377.27
Category Number:		0803 BRIDGES					
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
		PILING, PSC, 14 IN SQ					
		CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	494.730		
				102.735	.000		
					494.730	\$.00	\$50,826.09
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$63,893.22

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0007811

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0013

Pay Period: 12/29/2023
to 01/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000	61,949.742		
				1.470	16,100.898		
					78,050.640	\$23,668.32	\$114,734.44
Category Amount:						\$23,668.32	\$114,734.44
Category Number: 0100 ROADWAY							
2315	158-1000	TRAINING HOURS	HR	15,000.000	720.000		
				0.800	720.000		
					1,440.000	\$576.00	\$1,152.00
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	2,055.500		
				75.000	.000		
					2,055.500	\$0.00	\$154,162.50
Category Amount:						\$576.00	\$155,314.50
Project Total Amount:						\$259,895.57	\$21,400,190.97