

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

666 Days

Percent Time:

58.99

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$101,296,416.31

Original Contract Amount \$90,718,886.62

Funds Available \$63,348,076.35

Percent Complete 34.81%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$101,296,416.31	\$90,718,886.62	\$63,348,076.35	37.46%	\$1,354,711.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$28,205,586.87	\$27,121,817.40	\$1,083,769.47
Non-Participating	\$7,051,396.79	\$6,780,454.42	\$270,942.37
Total Earnings	\$35,256,983.66	\$33,902,271.82	\$1,354,711.84
Stockpiled Materials	\$2,691,356.30	\$2,691,356.30	\$0.00
Gross Earnings	\$37,948,339.96	\$36,593,628.12	\$1,354,711.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$37,948,339.96	\$36,593,628.12	

Total Payable: **\$1,354,711.84**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	115,053.000		
				11.640	19,256.000		
					134,309.000	\$224,139.84	\$1,563,356.76
Category Amount:						\$224,139.84	\$1,563,356.76
Category Number:		0110 ROADWAY					
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$0.00	\$118,468.12
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	31.040		
				1472.000	23.630		
					54.670	\$34,783.36	\$80,474.24
Category Amount:						\$34,783.36	\$511,730.49
Category Number:		0400 ROADWAY					
0190	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	405.000	.000		
				77.640	79.333		
					79.333	\$6,159.41	\$6,159.41
Category Amount:						\$6,159.41	\$6,159.41
Category Number:		0200 ROADWAY					
0195	207-0203	FOUND BKFILL MATL, TP II	CY	397.000	168.393		
				99.770	11.556		
					179.949	\$1,152.94	\$17,953.51

Rpt-ID: RCPEsprj

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000	117.000		
				89.910	120.000		
					237.000	\$10,789.20	\$21,308.67
0215	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	234.000	178.000		
				102.490	108.000		
					286.000	\$11,068.92	\$29,312.14
Category Amount:						\$23,011.06	\$68,574.32
Category Number: 0100		ROADWAY					
0227	004-0037	EXTRA WORK -	TN	.000	18,599.650		
				61.570	12,323.970		
					30,923.620	\$758,786.83	\$1,903,967.28
		EXTRA WORK - #57 STONE 5' LIFT Ramp DE3 & Wall 3					
Category Amount:						\$758,786.83	\$1,903,967.28
Category Number: 0200		ROADWAY					
0250	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	131.000	48.000		
				288.500	4.000		
					52.000	\$1,154.00	\$15,002.00
0285	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000	1.000		
				1114.330	1.000		
					2.000	\$1,114.33	\$2,228.66
0405	668-2100	DROP INLET, GP 1	EA	27.000	2.000		
				4750.000	.000		
					2.000	\$.00	\$9,500.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	2.000		
				3651.000	1.000		
					3.000	\$3,651.00	\$10,953.00
0420	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, 1 LF	LF	18.000	1.700		
				405.000	2.500		
					4.200	\$1,012.50	\$1,701.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	2.000		
				3950.000	1.000		
					3.000	\$3,950.00	\$11,850.00
0435	668-4411	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		3.800	.000		
				450.000	3.333		
					3.333	\$1,499.85	\$1,499.85
0440	668-4412	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		42.400	11.740		
				550.000	10.500		
					22.240	\$5,775.00	\$12,232.00
0445	668-5000	JUNCTION BOX	EA	3.000	.000		
				3190.000	2.000		
					2.000	\$6,380.00	\$6,380.00
Category Amount:						\$24,536.68	\$71,346.51
Category Number: 0901		WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$0.00	\$3,413.14
1							
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$0.00	\$24,481.91
1							
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
1							
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902		WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
2							

Rpt-ID: RCPEsprj

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number:		0902	WALLS				
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number:		0300	ROADWAY				
0895	163-0240	MULCH	TN	1,071.000	357.321		
				235.000	3.008		
					360.329	\$706.88	\$84,677.32
0900	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		14.000	6.750		
				3774.080	1.500		
					8.250	\$5,661.12	\$31,136.16
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		90.000	61.500		
				29.540	96.000		
					157.500	\$2,835.84	\$4,652.55
0920	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,500.000	615.750		
				15.000	272.250		
					888.000	\$4,083.75	\$13,320.00
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	4,747.000		
				0.750	523.000		
					5,270.000	\$392.25	\$3,952.50
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	8,000.000	653.000		
				6.860	136.000		
					789.000	\$932.96	\$5,412.54
Category Amount:						\$14,612.80	\$143,151.07

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	5,178.998 5,836.120 11,015.118	\$5,836.12	\$11,015.12
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000 8.140	636.820 402.599 1,039.419	\$3,277.16	\$8,460.87
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	1.107 2.492 3.599	\$3,115.00	\$4,498.75
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	1.053 2.000 3.053	\$700.00	\$1,068.55
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	1.439 .500 1.939	\$375.00	\$1,454.25
Category Amount:						\$13,303.28	\$26,497.54
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.190 .000 .190	\$0.00	\$341,571.43
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 3		4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74

Rpt-ID: RCPEsprj

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0803		BRIDGES					
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$0.00	\$1,953,720.15
Category Number: 0802		BRIDGES					
1570	500-3002	CLASS AA CONCRETE	CY	622.000	178.670		
				1011.730	.000		
					178.670	\$.00	\$180,765.80
1630	524-0010	DRILLED CAISSON -	LF	100.000	.000		
				1935.700	109.000		
					109.000	\$210,991.30	\$210,991.30
		54 IN DIA					
Category Amount:						\$210,991.30	\$391,757.10
Category Number: 0804		BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70

Rpt-ID: RCPEsprj

Georgia

Date: 07/29/2024

User: C0007811

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0804	BRIDGES				
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	850.000	849.660		
				392.730	.000		
					849.660	\$0.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$775,140.66
Category Number:		0803	BRIDGES				
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number:		0100	ROADWAY				
2175	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		7.000	5.000		
				13030.000	1.000		
					6.000	\$13,030.00	\$78,180.00
Category Amount:						\$13,030.00	\$78,180.00
Category Number:		0110	ROADWAY				
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number:		0100	ROADWAY				
2230	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	7,430.000	1,790.625		
				49.330	187.500		
					1,978.125	\$9,249.38	\$97,580.91

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0019

Pay Period: 06/28/2024
to 07/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100 ROADWAY					
2305	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,753.000	636.820		
				60.470	323.266		
					960.086	\$19,547.90	\$58,056.40
2315	158-1000	TRAINING HOURS	HR	15,000.000	1,440.000		
				0.800	3,200.000		
					4,640.000	\$2,560.00	\$3,712.00
Category Amount:						\$31,357.28	\$159,349.31
Project Total Amount:						\$1,354,711.84	\$35,256,983.66