

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

697 Days

Percent Time:

61.74

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$102,920,406.45

Original Contract Amount \$90,718,886.62

Funds Available \$62,052,095.15

Percent Complete 37.09%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$102,920,406.45	\$90,718,886.62	\$62,052,095.15	39.71%	\$2,919,971.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$30,541,563.94	\$28,205,586.87	\$2,335,977.07
Non-Participating	\$7,635,391.06	\$7,051,396.79	\$583,994.27
Total Earnings	\$38,176,955.00	\$35,256,983.66	\$2,919,971.34
Stockpiled Materials	\$2,691,356.30	\$2,691,356.30	\$0.00
Gross Earnings	\$40,868,311.30	\$37,948,339.96	\$2,919,971.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,868,311.30	\$37,948,339.96	

Total Payable: **\$2,919,971.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.567		
				1306896.310	.052		
					.619	\$67,958.61	\$808,968.82
		713300-					
0009	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				38500.000	1.000		
					1.000	\$38,500.00	\$38,500.00
		Traffic Control - Plan Revision Ramp X-sections					
		Shadow box					
0011	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				94687.000	1.000		
					1.000	\$94,687.00	\$94,687.00
		Traffic Control - Clearing Remobilization					
		R/W Acquisition Resolution					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	134,309.000		
				11.640	42,163.000		
					176,472.000	\$490,777.32	\$2,054,134.08
Category Amount:						\$691,922.93	\$2,996,289.90
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	1,739.760		
				35.570	4,859.990		
					6,599.750	\$172,869.84	\$234,753.11
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$172,869.84	\$353,221.23
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	.000		
				33.990	35.000		
					35.000	\$1,189.65	\$1,189.65
Category Amount:						\$1,189.65	\$1,189.65

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	54.670		
				1472.000	1.690		
					56.360	\$2,487.68	\$82,961.92
Category Amount:						\$2,487.68	\$514,218.17
Category Number: 0100		ROADWAY					
0203	201-1500	CLEARING & GRUBBING -	LS	.000	.000		
				194620.000	1.000		
					1.000	\$194,620.00	\$194,620.00
		Clearing & Grubbing - Tree Removal and Trim Ramp DE4					
0207	004-0022	EXTRA WORK -	LS	.000	.000		
				34029.000	1.000		
					1.000	\$34,029.00	\$34,029.00
		Extra Work - Individual location Fence Replacement Ramp DE4					
0216	210-0100	GRADING COMPLETE -	LS	.000	.000		
				254596.000	1.000		
					1.000	\$254,596.00	\$254,596.00
		Grading Complete - Plan Revision Ramp x-section Shadowbox					
0227	004-0037	EXTRA WORK -	TN	.000	30,923.620		
				61.570	9,918.960		
					40,842.580	\$610,710.37	\$2,514,677.65
		EXTRA WORK - #57 STONE 5' LIFT Ramp DE3 & Wall 3					
Category Amount:						\$1,093,955.37	\$2,997,922.65
Category Number: 0200		ROADWAY					
0405	668-2100	DROP INLET, GP 1	EA	27.000	2.000		
				4750.000	.000		
					2.000	\$.00	\$9,500.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	3.000		
				3651.000	.000		
					3.000	\$.00	\$10.953.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	3.000		
				3950.000	.000		
					3.000	\$.00	\$11,850.00
0445	668-5000	JUNCTION BOX	EA	3.000	2.000		
				3190.000	.000		
					2.000	\$.00	\$6,380.00
Category Amount:						\$0.00	\$38,683.00
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
	1						
0805	627-1180	ADDITIONAL MSE BACKFILL	CY	980.000	.000		
				63.600	294.000		
					294.000	\$18,698.40	\$18,698.40
Category Amount:						\$18,698.40	\$263,488.14
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0908 WALLS							
0885	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000 120241.620	.000 .500 .500	\$60,120.81	\$60,120.81
	8A						
Category Amount:						\$60,120.81	\$60,120.81
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	9.386 1.026 10.412	\$564.30	\$5,726.60
0895	163-0240	MULCH	TN	1,071.000 235.000	360.329 12.398 372.727	\$2,913.53	\$87,590.85
0920	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,500.000 15.000	888.000 67.500 955.500	\$1,012.50	\$14,332.50
0930	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		39.000 1513.770	3.000 .750 3.750	\$1,135.33	\$5,676.64
0940	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000 155.000	.750 .750 1.500	\$116.25	\$232.50
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	5,270.000 1,695.000 6,965.000	\$1,271.25	\$5,223.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024

to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,000.000	789.000		
				6.860	156.000		
					945.000	\$1,070.16	\$6,482.70
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	8.000		
				2157.040	8.000		
					16.000	\$17,256.32	\$34,512.64
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	21,234.000		
				3.150	4,138.688		
					25,372.688	\$13,036.87	\$79,923.97
Category Amount:						\$38,376.51	\$239,702.15
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000	11,015.118		
				1.000	2,732.000		
					13,747.118	\$2,732.00	\$13,747.12
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000	1,039.419		
				8.140	216.570		
					1,255.989	\$1,762.88	\$10,223.75
1035	700-6910	PERMANENT GRASSING	AC	60.000	3.599		
				1250.000	.723		
					4.322	\$903.75	\$5,402.50
1045	700-7000	AGRICULTURAL LIME	TN	120.000	3.053		
				350.000	.700		
					3.753	\$245.00	\$1,313.55
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	1.939		
				750.000	.285		
					2.224	\$213.75	\$1,668.00
Category Amount:						\$5,857.38	\$32,354.92

Rpt-ID: RCPEsprj

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024

to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0803		BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.190		
				1797744.350	.280		
					.470	\$503,368.42	\$844,939.84
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
	3						
1355	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.190		
				249093.970	.300		
					.490	\$74,728.19	\$122,056.05
	3						
1360	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				227287.040	.360		
					.360	\$81,823.33	\$81,823.33
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$659,919.94	\$2,660,967.94
Category Number: 0802		BRIDGES					
1570	500-3002	CLASS AA CONCRETE	CY	622.000	178.670		
				1011.730	.000		
					178.670	\$.00	\$180,765.80

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1595	520-0595	H-PILE POINTS, HP 14 X 102	EA	25.000 229.020	13.000 12.000 25.000	\$2,748.24	\$5,725.50
1605	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	1,073.000 143.660	430.840 858.609 1,289.449	\$123,347.77	\$185,242.24
1630	524-0010	DRILLED CAISSON - 54 IN DIA	LF	100.000 1935.700	109.000 17.250 126.250	\$33,390.83	\$244,382.13
Category Amount:						\$159,486.84	\$616,115.67
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4	LS	1.000 332995.390	1.000 .000 1.000	\$0.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000 93.400	234.000 .000 234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 4	LF	850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ PILING, PSC, 14 IN SQ CUT OFF	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13

Rpt-ID: RCPESPRJ

Georgia

Date: 08/30/2024

User: C0006930

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0020

Pay Period: 07/26/2024
to 08/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
	Category Number:	0803 BRIDGES					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
					Category Amount:	\$0.00	\$65,365.41
	Category Number:	1100 ROADWAY					
1985	611-8050	ADJUST MANHOLE TO GRADE	EA	5.000	.000		
				1990.000	1.000		
					1.000	\$1,990.00	\$1,990.00
					Category Amount:	\$1,990.00	\$1,990.00
	Category Number:	0110 ROADWAY					
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$.00	\$51,153.14
					Category Amount:	\$0.00	\$51,153.14
	Category Number:	0100 ROADWAY					
2305	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,753.000	960.086		
				60.470	216.570		
					1,176.656	\$13,095.99	\$71,152.39
					Category Amount:	\$13,095.99	\$71,152.39
					Project Total Amount:	\$2,919,971.34	\$38,176,955.00