

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

728 Days

Percent Time:

64.48

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$102,920,406.45

Original Contract Amount \$90,718,886.62

Funds Available \$61,143,366.26

Percent Complete 37.87%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$102,920,406.45	\$90,718,886.62	\$61,143,366.26	40.59%	\$908,728.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$31,179,967.21	\$30,541,563.94	\$638,403.27
Non-Participating	\$7,794,991.90	\$7,635,391.06	\$159,600.84
Total Earnings	\$38,974,959.11	\$38,176,955.00	\$798,004.11
Stockpiled Materials	\$2,802,081.08	\$2,691,356.30	\$110,724.78
Gross Earnings	\$41,777,040.19	\$40,868,311.30	\$908,728.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$41,777,040.19	\$40,868,311.30	

Total Payable: **\$908,728.89**

Rpt-ID: RCPEsprj

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.619		
				1306896.310	.028		
					.647	\$36,593.10	\$845,561.91
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	176,472.000		
				11.640	30,061.000		
					206,533.000	\$349,910.04	\$2,404,044.12
Category Amount:						\$386,503.14	\$3,249,606.03
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	6,599.750		
				35.570	519.770		
					7,119.520	\$18,488.22	\$253,241.33
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$18,488.22	\$371,709.45
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	56.360		
				1472.000	6.950		
					63.310	\$10,230.40	\$93,192.32

Rpt-ID: RCPEsprj

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0180	511-1000	BAR REINF STEEL	LB	144,415.790	81,650.000		
				1.520	257.695		
					81,907.695	\$391.70	\$124,499.70
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000	237.000		
				89.910	118.000		
					355.000	\$10,609.38	\$31,918.05
0220	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	99.000	.000		
				140.500	104.000		
					104.000	\$14,612.00	\$14,612.00
0260	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	152.000	51.000		
				381.760	32.000		
					83.000	\$12,216.32	\$31,686.08
0270	550-1600	STORM DRAIN PIPE, 60 IN, H 1-10	LF	132.000	120.000		
				437.110	8.000		
					128.000	\$3,496.88	\$55,950.08
0285	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000	2.000		
				1114.330	1.000		
					3.000	\$1,114.33	\$3,342.99
0405	668-2100	DROP INLET, GP 1	EA	27.000	2.000		
				4750.000	.500		
					2.500	\$2,375.00	\$11,875.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	3.000		
				3651.000	.000		
					3.000	\$.00	\$10,953.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	3.000		
				3950.000	1.000		
					4.000	\$3,950.00	\$15,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0445	668-5000	JUNCTION BOX	EA	3.000	2.000		
				3190.000	.500		
					2.500	\$1,595.00	\$7,975.00
Category Amount:						\$60,591.01	\$833,060.47
Category Number:		0600 ROADWAY					
0745	639-4004	STRAIN POLE, TP IV	EA	7.000	.000		
				11132.590	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$0.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$0.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$0.00	\$27,402.72
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	10.412 .160 10.572	\$88.00	\$5,814.60
0895	163-0240	MULCH	TN	1,071.000 235.000	372.727 1.853 374.580	\$435.46	\$88,026.30
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	6,965.000 275.000 7,240.000	\$206.25	\$5,430.00
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000 2157.040	16.000 2.000 18.000	\$4,314.08	\$38,826.72
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	25,372.688 368.000 25,740.688	\$1,159.20	\$81,083.17
Category Amount:						\$6,202.99	\$219,180.79
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	13,747.118 5,753.778 19,500.896	\$5,753.78	\$19,500.90
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000 8.140	1,255.989 33.110 1,289.099	\$269.52	\$10,493.27

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		ROADWAY					
1035	700-6910	PERMANENT GRASSING	AC	60.000	4.322		
				1250.000	1.189		
					5.511	\$1,486.25	\$6,888.75
1045	700-7000	AGRICULTURAL LIME	TN	120.000	3.753		
				350.000	1.180		
					4.933	\$413.00	\$1,726.55
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	2.224		
				750.000	.415		
					2.639	\$311.25	\$1,979.25
Category Amount:						\$8,233.80	\$40,588.72
Category Number: 0803		BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.470		
				1797744.350	.000		
					.470	\$0.00	\$844,939.84
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$0.00	\$942,795.74
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,457,088.56

Rpt-ID: RCPEsprj

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1545	207-0203	FOUND BKFILL MATL, TP II	CY	48.000	15.993		
				191.580	15.999		
					31.992	\$3,065.09	\$6,129.03
1550	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	472.000	136.130		
				62.210	250.370		
					386.500	\$15,575.52	\$24,044.17
1570	500-3002	CLASS AA CONCRETE	CY	622.000	178.670		
				1011.730	66.060		
					244.730	\$66,834.88	\$247,600.68
1600	520-0597	H-PILE POINTS, HP 14 X 117	EA	45.000	15.000		
				229.020	15.000		
					30.000	\$3,435.30	\$6,870.60
1610	520-1179	PILING IN PLACE, STEEL H, HP 14 X 117	LF	1,335.000	572.742		
				176.120	511.185		
					1,083.927	\$90,029.90	\$190,901.22
1645	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,068.000	.000		
				67.910	1,068.350		
					1,068.350	\$72,551.65	\$72,551.65
1650	603-7000	PLASTIC FILTER FABRIC	SY	3,068.000	.000		
				5.760	1,068.350		
					1,068.350	\$6,153.70	\$6,153.70
Category Amount:						\$257,646.04	\$554,251.05
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0804		BRIDGES					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
		4					
1715	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,018.000	1,286.146		
				67.910	335.250		
					1,621.396	\$22,766.83	\$110,109.00
1720	603-7000	PLASTIC FILTER FABRIC	SY	2,018.000	1,286.146		
				5.760	335.250		
					1,621.396	\$1,931.04	\$9,339.24
Category Amount:						\$24,697.87	\$894,588.90
Category Number: 1200		ROADWAY					
1860	936-1010	CCTV SYSTEM, TYPE H	EA	6.000	.000		
				4307.270	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0803		BRIDGES					
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0803 BRIDGES							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number: 0700 ROADWAY							
1905	937-6050	INTERSECTION VIDEO DETECTION SYSTEM AS: EA		2.000	.000		
				6953.030	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	.000		
				745.950	14.645		
					14.645	\$10,924.44	\$10,924.44
Category Amount:						\$10,924.44	\$10,924.44
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000	116,289.990		
				1.470	15,452.000		
					131,741.990	\$22,714.44	\$193,660.73
Category Amount:						\$22,714.44	\$193,660.73

Rpt-ID: RCPESPRJ

Georgia

Date: 09/30/2024

User: C0006930

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0021

Pay Period: 08/26/2024
to 09/25/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
2305	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,753.000	1,176.656		
				60.470	33.110		
					1,209.766	\$2,002.16	\$73,154.55
Category Amount:						\$2,002.16	\$73,154.55
Project Total Amount:						\$798,004.11	\$38,974,959.11