

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

796 Days

Percent Time:

70.50

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,510,939.28

Original Contract Amount \$90,718,886.62

Funds Available \$59,348,421.40

Percent Complete 39.81%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,510,939.28	\$90,718,886.62	\$59,348,421.40	42.66%	\$675,530.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$32,969,180.85	\$32,575,199.22	\$393,981.63
Non-Participating	\$8,242,295.30	\$8,143,799.89	\$98,495.41
Total Earnings	\$41,211,476.15	\$40,718,999.11	\$492,477.04
Stockpiled Materials	\$2,951,041.73	\$2,767,987.83	\$183,053.90
Gross Earnings	\$44,162,517.88	\$43,486,986.94	\$675,530.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,162,517.88	\$43,486,986.94	

Total Payable: **\$675,530.94**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.654		
				1306896.310	.016		
					.670	\$20,910.34	\$875,620.53
		713300-					
0012	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				33722.000	1.000		
					1.000	\$33,722.00	\$33,722.00
		Extra work - Demolition and Removal of Fence					
		Parcel No. 40 Apartment Complex					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	226,069.000		
				11.640	7,748.010		
					233,817.010	\$90,186.84	\$2,721,630.00
Category Amount:						\$144,819.18	\$3,630,972.53
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	7,119.520		
				35.570	4,624.130		
					11,743.650	\$164,480.30	\$417,721.63
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$164,480.30	\$536,189.75
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	66.790		
				1472.000	.000		
					66.790	\$.00	\$98,314.88
Category Amount:						\$0.00	\$529,571.13
Category Number: 0100 ROADWAY							
0201	201-1500	CLEARING & GRUBBING -	LS	.000	.000		
				224000.000	1.000		
					1.000	\$224,000.00	\$224,000.00
		Clearing & Grubbing - R/W Acquisition Resolution					
		Clearing & Grubbing Remobilization					
0217	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	.000	52,010.010		
				89.740	-4,700.000		
					47,310.010	\$-421,778.00	\$4,245,600.30
		Remove Unsuitable Material to Waste Site					
		@ Ramp DE1 Sta: 56+00 - Sta: 68+00					
Category Amount:						\$-197,778.00	\$4,469,600.30
Category Number: 0200 ROADWAY							
0230	550-1303	STORM DRAIN PIPE, 30 IN, H 20-25	LF	371.000	192.000		
				198.700	80.000		
					272.000	\$15,896.00	\$54,046.40
0235	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	272.000	386.500		
				174.310	-123.500		
					263.000	\$-21,527.29	\$45,843.53
0240	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	121.000	.000		
				169.970	123.500		
					123.500	\$20,991.30	\$20,991.30
0405	668-2100	DROP INLET, GP 1	EA	27.000	3.000		
				4750.000	.000		
					3.000	\$.00	\$14,250.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	4.000		
				3651.000	.000		
					4.000	\$.00	\$14,604.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0200 ROADWAY					
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.000		
					2.500	\$.00	\$7,975.00
Category Amount:						\$15,360.01	\$173,510.23
	Category Number:	0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
	1						
0805	627-1180	ADDITIONAL MSE BACKFILL	CY	980.000	294.000		
				63.600	192.000		
					486.000	\$12,211.20	\$30,909.60
Category Amount:						\$12,211.20	\$275,699.34
	Category Number:	0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0902 WALLS					
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$.00	\$152,611.88
	2						
0830	627-1180	ADDITIONAL MSE BACKFILL	CY	594.000	.000		
				63.600	285.640		
					285.640	\$18,166.70	\$18,166.70
Category Amount:						\$18,166.70	\$202,145.23
Category Number:		0903 WALLS					
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	25.000		
				55.740	.000		
					25.000	\$.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	373.120		
				55.740	.000		
					373.120	\$.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	7,505.280		
				55.740	.000		
					7,505.280	\$.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000	3,211.460		
				55.740	.000		
					3,211.460	\$.00	\$179,006.78
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000	272.750		
				410.000	.000		
					272.750	\$.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$731,369.80
Category Number:		0300 ROADWAY					
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		90.000	187.500		
				29.540	30.000		
					217.500	\$886.20	\$6,424.95

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	8,238.000 1,678.000 9,916.000	\$1,258.50	\$7,437.00
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		8,000.000 6.860	997.000 12.000 1,009.000	\$82.32	\$6,921.74
Category Amount:						\$2,227.02	\$20,783.69
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.470 .000 .470	\$0.00	\$844,939.84
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 3		4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,457,088.56
Category Number: 0802 BRIDGES							
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	408.780 178.750 587.530	\$180,846.74	\$594,421.73

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	.000		
				403.860	.000		
					.000	\$0.00	\$0.00
		2					
1645	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,068.000	1,068.350		
				67.910	102.780		
					1,171.130	\$6,979.79	\$79,531.44
1650	603-7000	PLASTIC FILTER FABRIC	SY	3,068.000	1,068.350		
				5.760	102.780		
					1,171.130	\$592.01	\$6,745.71
Category Amount:						\$188,418.54	\$680,698.88
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$0.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$0.00	\$333,686.97
		4					
Category Amount:						\$0.00	\$775,140.66
Category Number:		0700 ROADWAY					
1730	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000	.000		
				39864.470	.000		
					.000	\$0.00	\$0.00
		(W/65 FT & 65 FT TANDEM MAST ARM)					

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0700 ROADWAY					
1735	639-3004	STEEL STRAIN POLE, TP IV	EA	2.000	.000		
				22244.780	.000		
					.000	\$0.00	\$0.00
		(W/45 FT MAST ARM)					
1740	639-3004	STEEL STRAIN POLE, TP IV	EA	3.000	.000		
				27367.110	.000		
					.000	\$0.00	\$0.00
		(W/65 FT MAST ARM)					
Category Amount:						\$0.00	\$0.00
Category Number:		0803 BRIDGES					
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
Category Amount:						\$0.00	\$13,067.13
Category Number:		1200 ROADWAY					
1870	937-2000	VIDEO CAMERA SENSOR ASSEMBLY, TYPE -	EA	18.000	.000		
				4872.280	.000		
					.000	\$0.00	\$0.00
		A					
Category Amount:						\$0.00	\$0.00
Category Number:		0803 BRIDGES					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$52,298.28
Category Number:		0100 ROADWAY					
208	004-0022	EXTRA WORK -	LS	.000	.000		
				26025.000	1.000		
					1.000	\$26,025.00	\$26,025.00
		Demolition and Removal of Fence Parcel No. 40 Apartment Complex					
Category Amount:						\$26,025.00	\$26,025.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: C0006930

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0023

Pay Period: 10/26/2024
to 12/02/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	28.560		
				745.950	.000		
					28.560	\$0.00	\$21,304.33
Category Amount:						\$0.00	\$21,304.33
Category Number: 0100 ROADWAY							
2175	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		7.000	6.000		
				13030.000	2.000		
					8.000	\$26,060.00	\$104,240.00
Category Amount:						\$26,060.00	\$104,240.00
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0100 ROADWAY							
2230	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	7,430.000	1,978.125		
				49.330	675.000		
					2,653.125	\$33,297.75	\$130,878.66
2260	680-6130	LUMINAIRE, TP 3, LED	EA	14.000	.000		
				523.190	.000		
					.000	\$0.00	\$0.00
Category Amount:						\$33,297.75	\$130,878.66
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000	169,463.120		
				1.470	40,264.860		
					209,727.980	\$59,189.34	\$308,300.13
Category Amount:						\$59,189.34	\$308,300.13
Project Total Amount:						\$492,477.04	\$41,211,476.15