

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

825 Days

Percent Time:

73.07

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,510,939.28

Original Contract Amount \$90,718,886.62

Funds Available \$59,135,017.69

Percent Complete 40.08%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,510,939.28	\$90,718,886.62	\$59,135,017.69	42.87%	\$213,403.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$33,187,169.70	\$32,969,180.85	\$217,988.85
Non-Participating	\$8,296,792.51	\$8,242,295.30	\$54,497.21
Total Earnings	\$41,483,962.21	\$41,211,476.15	\$272,486.06
Stockpiled Materials	\$2,891,959.38	\$2,951,041.73	(\$59,082.35)
Gross Earnings	\$44,375,921.59	\$44,162,517.88	\$213,403.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,375,921.59	\$44,162,517.88	

Total Payable: **\$213,403.71**

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.670		
				1306896.310	.007		
					.677	\$9,148.27	\$884,768.80
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	233,817.010		
				11.640	2,784.000		
					236,601.010	\$32,405.76	\$2,754,035.76
Category Amount:						\$41,554.03	\$3,638,804.56
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	11,743.650		
				35.570	58.130		
					11,801.780	\$2,067.68	\$419,789.31
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$2,067.68	\$538,257.43
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	66.790		
				1472.000	.000		
					66.790	\$0.00	\$98,314.88

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0405	668-2100	DROP INLET, GP 1	EA	27.000 4750.000	3.000 .000 3.000	\$0.00	\$14,250.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	4.000 .000 4.000	\$0.00	\$14,604.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$0.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000 3190.000	2.500 .000 2.500	\$0.00	\$7,975.00
Category Amount:						\$0.00	\$582,200.13
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	594.000 101.190	241.940 .000 241.940	\$0.00	\$24,481.91
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	4,033.000 101.190	2,143.440 .000 2,143.440	\$0.00	\$216,894.69
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0902 WALLS					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
	2				288.480	\$.00	\$27,402.72
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
	2				1,606.610	\$.00	\$152,611.88
Category Amount:						\$0.00	\$183,978.53
Category Number:		0903 WALLS					
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	25.000		
				55.740	.000		
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ			25.000	\$.00	\$1,393.50
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	373.120		
				55.740	.000		
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ			373.120	\$.00	\$20,797.71
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	7,505.280		
				55.740	.000		
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ			7,505.280	\$.00	\$418,344.31
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000	3,211.460		
				55.740	.000		
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ			3,211.460	\$.00	\$179,006.78
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000	272.750		
				410.000	.000		
	3				272.750	\$.00	\$111,827.50
Category Amount:						\$0.00	\$731,369.80
Category Number:		0300 ROADWAY					
0895	163-0240	MULCH	TN	1,071.000	382.696		
				235.000	16.086		
					398.782	\$3,780.21	\$93,713.77

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	9,916.000		
				0.750	794.000		
					10,710.000	\$595.50	\$8,032.50
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	20.000		
				2157.040	1.000		
					21.000	\$2,157.04	\$45,297.84
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	28,007.438		
				3.150	99.000		
					28,106.438	\$311.85	\$88,535.28
Category Amount:						\$6,844.60	\$235,579.39
Category Number:		0803 BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.470		
				1797744.350	.010		
					.480	\$17,977.44	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$0.00	\$942,795.74
	3						
1360	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.360		
				227287.040	.130		
					.490	\$29,547.32	\$111,370.65
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$47,524.76	\$2,586,436.66
Category Number:		0802 BRIDGES					
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				1497882.390	.040		
		2			.040	\$59,915.30	\$59,915.30
1570	500-3002	CLASS AA CONCRETE	CY	622.000	587.530		
				1011.730	34.400		
					621.930	\$34,803.51	\$629,225.24
1585	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				312655.040	.080		
		2			.080	\$25,012.40	\$25,012.40
1645	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,068.000	1,171.130		
				67.910	659.780		
					1,830.910	\$44,805.66	\$124,337.10
1650	603-7000	PLASTIC FILTER FABRIC	SY	3,068.000	1,171.130		
				5.760	659.780		
					1,830.910	\$3,800.33	\$10,546.04
Category Amount:						\$168,337.20	\$849,036.08
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
		4			1.000	\$.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60

Estimate Summary By Project

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0804 BRIDGES						
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600			
				1586.130	.000			
					54.600	\$.00		\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO . LF		850.000	849.660			
				392.730	.000			
					849.660	\$.00		\$333,686.97
	4							
Category Amount:						\$0.00		\$775,140.66
Category Number:		0803 BRIDGES						
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730			
				94.875	.000			
					137.730	\$.00		\$13,067.13
		PILING, PSC, 14 IN SQ						
		CUT OFF						
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060			
				102.735	.000			
					509.060	\$.00		\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF						
Category Amount:						\$0.00		\$65,365.41
Category Number:		1100 ROADWAY						
1985	611-8050	ADJUST MANHOLE TO GRADE	EA	5.000	1.000			
				1990.000	.260			
					1.260	\$517.40		\$2,507.40
2140	500-3200	CLASS B CONCRETE	CY	47.000	28.560			
				745.950	.000			
					28.560	\$.00		\$21,304.33
Category Amount:						\$517.40		\$23,811.73
Category Number:		0110 ROADWAY						
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680			
		MATL & H LIME		135.800	.000			
					376.680	\$.00		\$51,153.14
Category Amount:						\$0.00		\$51,153.14

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0007811

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0024

Pay Period: 12/03/2024
to 12/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
2280	511-1000	BAR REINF STEEL	LB	345,423.000	209,727.980		
				1.470	3,837.000		
					213,564.980	\$5,640.39	\$313,940.52
Category Amount:						\$5,640.39	\$313,940.52
Project Total Amount:						\$272,486.06	\$41,483,962.21