

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

852 Days

Percent Time:

75.47

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,510,939.28

Original Contract Amount \$90,718,886.62

Funds Available \$58,548,447.55

Percent Complete 42.33%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,510,939.28	\$90,718,886.62	\$58,548,447.55	43.44%	\$586,570.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$35,051,534.37	\$33,187,169.70	\$1,864,364.67
Non-Participating	\$8,762,883.68	\$8,296,792.51	\$466,091.17
Total Earnings	\$43,814,418.05	\$41,483,962.21	\$2,330,455.84
Stockpiled Materials	\$1,148,073.68	\$2,891,959.38	(\$1,743,885.70)
Gross Earnings	\$44,962,491.73	\$44,375,921.59	\$586,570.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$44,962,491.73	\$44,375,921.59	

Total Payable: **\$586,570.14**

Rpt-ID: RCPEsprj

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.677		
				1306896.310	.002		
					.679	\$2,613.79	\$887,382.59
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	236,601.010		
				11.640	840.000		
					237,441.010	\$9,777.60	\$2,763,813.36
Category Amount:						\$12,391.39	\$3,651,195.95
Category Number:		0110 ROADWAY					
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$0.00	\$118,468.12
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	66.790		
				1472.000	.000		
					66.790	\$0.00	\$98,314.88
0405	668-2100	DROP INLET, GP 1	EA	27.000	3.000		
				4750.000	.000		
					3.000	\$0.00	\$14,250.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	4.000 .000 4.000	\$0.00	\$14,604.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$0.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000 3190.000	2.500 .000 2.500	\$0.00	\$7,975.00
Category Amount:						\$0.00	\$582,200.13
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	594.000 101.190	241.940 .000 241.940	\$0.00	\$24,481.91
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	4,033.000 101.190	2,143.440 .000 2,143.440	\$0.00	\$216,894.69
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 2	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,211.460 .000 3,211.460	\$0.00	\$179,006.78
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$731,369.80
Category Number: 0300 ROADWAY							
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		90.000 29.540	217.500 90.000 307.500	\$2,658.60	\$9,083.55
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	10,710.000 118.000 10,828.000	\$88.50	\$8,121.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	28,106.438 383.500 28,489.938	\$1,208.03	\$89,743.30
Category Amount:						\$3,955.13	\$106,947.85
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 3	LF	4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
1410	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	506.000 35.000	.000 379.500 379.500	\$13,282.50	\$13,282.50
Category Amount:						\$13,282.50	\$2,488,348.51
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 1497882.390	.040 .050 .090	\$74,894.12	\$134,809.42

Rpt-ID: RCPESPRJ

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	621.930 .000 621.930	\$0.00	\$629,225.24
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 2		4,980.000 403.860	.000 4,978.674 4,978.674	\$2,010,687.28	\$2,010,687.28
1585	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 312655.040	.080 .030 .110	\$9,379.65	\$34,392.05
1630	524-0010	DRILLED CAISSON - 54 IN DIA	LF	100.000 1935.700	168.730 1.610 170.340	\$3,116.48	\$329,727.14
Category Amount:						\$2,098,077.53	\$3,138,841.13
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 4	LS	1.000 332995.390	1.000 .000 1.000	\$0.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000 93.400	234.000 .000 234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 4		850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
Category Amount:						\$0.00	\$775,140.66

Rpt-ID: RCPEsprj

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number:		1200 ROADWAY					
1945	939-5010	ELECTRICAL POWER SERVICE ASSEMBLY, AER EA		3.000	.000		
				147569.520	.000		
					.000	\$.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number:		1100 ROADWAY					
2140	500-3200	CLASS B CONCRETE	CY	47.000	28.560		
				745.950	.000		
					28.560	\$.00	\$21,304.33
Category Amount:						\$0.00	\$21,304.33
Category Number:		0110 ROADWAY					
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number:		0100 ROADWAY					
2230	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	7,430.000	2,653.125		
				49.330	370.500		
					3,023.625	\$18,276.77	\$149,155.42

Rpt-ID: RCPEsprj

Georgia

Date: 01/31/2025

User: C0007811

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0025

Pay Period: 01/01/2025
to 01/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
2315	158-1000	TRAINING HOURS	HR	15,000.000	6,400.000		
				0.800	520.000		
					6,920.000	\$416.00	\$5,536.00
Category Amount:						\$18,692.77	\$154,691.42
Category Number:		0801 BRIDGES					
2330	643-8300	ORNAMENTAL FENCE	LF	544.000	.000		
				240.080	269.000		
					269.000	\$64,581.52	\$64,581.52
Category Amount:						\$64,581.52	\$64,581.52
Category Number:		0100 ROADWAY					
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC	HR	2,000.000	1,988.500		
				75.000	1,593.000		
					3,581.500	\$119,475.00	\$268,612.50
Category Amount:						\$119,475.00	\$268,612.50
Project Total Amount:						\$2,330,455.84	\$43,814,418.05