

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

885 Days

Percent Time:

78.39

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,785,322.96

Original Contract Amount \$90,718,886.62

Funds Available \$56,850,112.40

Percent Complete 43.48%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,785,322.96	\$90,718,886.62	\$56,850,112.40	45.22%	\$1,972,718.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$36,101,160.36	\$35,051,534.37	\$1,049,625.99
Non-Participating	\$9,025,290.21	\$8,762,883.68	\$262,406.53
Total Earnings	\$45,126,450.57	\$43,814,418.05	\$1,312,032.52
Stockpiled Materials	\$1,808,759.99	\$1,148,073.68	\$660,686.31
Gross Earnings	\$46,935,210.56	\$44,962,491.73	\$1,972,718.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$46,935,210.56	\$44,962,491.73	

Total Payable: \$1,972,718.83

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.679		
				1306896.310	.005		
					.684	\$6,534.48	\$893,917.08
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	237,441.010		
				11.640	6,976.000		
					244,417.010	\$81,200.64	\$2,845,014.00
Category Amount:						\$87,735.12	\$3,738,931.08
Category Number: 0110		ROADWAY					
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	.000		
		L & H LIME		98.970	1,209.860		
					1,209.860	\$119,739.84	\$119,739.84
0090	413-0750	TACK COAT	GL	14,580.000	180.000		
				2.980	46.000		
					226.000	\$137.08	\$673.48
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$.00	\$118,468.12
Category Amount:						\$119,876.92	\$238,881.44
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$.00	\$431,256.25

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	66.790		
				1472.000	.000		
					66.790	\$.00	\$98,314.88
0195	207-0203	FOUND BK FILL MATL, TP II	CY	397.000	189.949		
				99.770	32.000		
					221.949	\$3,192.64	\$22,143.85
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000	355.000		
				89.910	44.000		
					399.000	\$3,956.04	\$35,874.09
0230	550-1303	STORM DRAIN PIPE, 30 IN, H 20-25	LF	371.000	272.000		
				198.700	99.000		
					371.000	\$19,671.30	\$73,717.70
0295	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	149.000	28.000		
				113.810	102.500		
					130.500	\$11,665.53	\$14,852.21
0405	668-2100	DROP INLET, GP 1	EA	27.000	3.000		
				4750.000	1.000		
					4.000	\$4,750.00	\$19,000.00
0410	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	29.800	.000		
				600.000	14.600		
					14.600	\$8,760.00	\$8,760.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	4.000		
				3651.000	.000		
					4.000	\$.00	\$14,604.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00

Estimate Summary By Project

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.000		
					2.500	\$.00	\$7,975.00
Category Amount:						\$51,995.51	\$742,297.98
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
		1					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
		1					
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
		1					
Category Amount:						\$0.00	\$244,789.74
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
		2					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
		2					
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$.00	\$152,611.88
		2					
Category Amount:						\$0.00	\$183,978.53

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,211.460 47.330 3,258.790	\$2,638.17	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$2,638.17	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	.000 251.000 251.000	\$33,819.74	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	.000 1,641.000 1,641.000	\$221,108.34	\$221,108.34
	8						
Category Amount:						\$254,928.08	\$254,928.08
Category Number: 0300 ROADWAY							
0895	163-0240	MULCH	TN	1,071.000 235.000	398.782 24.825 423.607	\$5,833.88	\$99,547.65

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	10,828.000		
				0.750	1,558.000		
					12,386.000	\$1,168.50	\$9,289.50
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		8,000.000	1,009.000		
				6.860	64.000		
					1,073.000	\$439.04	\$7,360.78
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	21.000		
				2157.040	1.000		
					22.000	\$2,157.04	\$47,454.88
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	28,489.938		
				3.150	111.000		
					28,600.938	\$349.65	\$90,092.95
Category Amount:						\$9,948.11	\$253,745.76
Category Number: 1000		ROADWAY					
1125	680-4225	LIGHTING STD, 26-30 FT MH	EA	4.000	.000		
				5195.810	.000		
					.000	\$0.00	\$0.00
1130	680-4230	LIGHTING STD, 31-35 FT MH	EA	10.000	.000		
				4766.080	.000		
					.000	\$0.00	\$0.00
1175	682-2110	ELECTRICAL SERVICE POINT	EA	2.000	.000		
				16149.860	.000		
					.000	\$0.00	\$0.00
1190	683-6675	HIGH LEVEL LUMINAIRE, TP 5, LED	EA	35.000	.000		
				1793.590	.000		
					.000	\$0.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1000 ROADWAY							
1195	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		14.000 36447.010	.000 .000 .000	\$0.00	\$0.00
1200	683-1110	LIGHTING TOWER, STEEL, 110 FT MH, INCL LOV EA		6.000 41631.340	.000 .000 .000	\$0.00	\$0.00
1215	683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED	EA	30.000 1347.380	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.090		
				1497882.390	.020		
		2			.110	\$29,957.65	\$164,767.06
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.930		
				1011.730	.018		
					621.948	\$18.21	\$629,243.45
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,980.000	4,978.670		
				403.860	.000		
		2			4,978.670	\$0.00	\$2,010,685.67
Category Amount:						\$29,975.86	\$2,804,696.18
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
		4			1.000	\$0.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		850.000	849.660		
				392.730	.000		
		4			849.660	\$0.00	\$333,686.97
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
		PILING, PSC, 14 IN SQ CUT OFF			137.730	\$0.00	\$13,067.13

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: C0006930

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0026

Pay Period: 01/28/2025
to 03/01/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	28.560		
				745.950	.000		
					28.560	\$0.00	\$21,304.33
Category Amount:						\$0.00	\$21,304.33
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0100 ROADWAY							
2270	522-1000	SHORING	LS	1.000	.000		
				760439.620	1.000		
					1.000	\$760,439.62	\$760,439.62
8010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-5,504.870		
					-5,504.870	\$-5,504.87	(\$5,504.87)
		(IN#1)					
Category Amount:						\$754,934.75	\$754,934.75
Project Total Amount:						\$1,312,032.52	\$45,126,450.57