

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

909 Days

Percent Time:

80.51

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,785,322.96

Original Contract Amount \$90,718,886.62

Funds Available \$55,479,524.57

Percent Complete 44.80%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,785,322.96	\$90,718,886.62	\$55,479,524.57	46.54%	\$1,370,587.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$37,197,630.62	\$36,101,160.36	\$1,096,470.26
Non-Participating	\$9,299,407.78	\$9,025,290.21	\$274,117.57
Total Earnings	\$46,497,038.40	\$45,126,450.57	\$1,370,587.83
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$48,305,798.39	\$46,935,210.56	\$1,370,587.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$48,305,798.39	\$46,935,210.56	

Total Payable: **\$1,370,587.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0001	151-1000	MOBILIZATION -	LS	.000 8900.000	.000 1.000 1.000	\$8,900.00	\$8,900.00
		Additional Sanitary Sewer Work Parcel No.7					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 1306896.310	.684 .018 .702	\$23,524.13	\$917,441.21
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000 11.640	244,417.010 7,616.000 252,033.010	\$88,650.24	\$2,933,664.24
Category Amount:						\$121,074.37	\$3,860,005.45
Category Number: 0110 ROADWAY							
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000 35.570	11,801.780 454.400 12,256.180	\$16,163.01	\$435,952.32
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		23,359.000 98.970	1,209.860 1,714.740 2,924.600	\$169,707.82	\$289,447.66
0090	413-0750	TACK COAT	GL	14,580.000 2.980	226.000 46.000 272.000	\$137.08	\$810.56
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000 301.530	392.890 .000 392.890	\$.00	\$118,468.12
Category Amount:						\$186,007.91	\$844,678.66

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000 33.990	35.000 .000 35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200 ROADWAY							
0165	500-3002	CLASS AA CONCRETE	CY	690.000 625.000	690.010 .000 690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	66.790 1.160 67.950	\$1,707.52	\$100,022.40
Category Amount:						\$1,707.52	\$531,278.65
Category Number: 0400 ROADWAY							
0190	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	405.000 77.640	79.333 37.907 117.240	\$2,943.10	\$9,102.51
Category Amount:						\$2,943.10	\$9,102.51
Category Number: 0200 ROADWAY							
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000 89.910	399.000 124.000 523.000	\$11,148.84	\$47,022.93
0204	201-1500	CLEARING & GRUBBING -	LS	.000 218570.590	.000 1.000 1.000	\$218,570.59	\$218,570.59
Additional Sanitary Sewer Work Parcel No.7							
0405	668-2100	DROP INLET, GP 1	EA	27.000 4750.000	4.000 3.500 7.500	\$16,625.00	\$35,625.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	4.000 1.000 5.000	\$3,651.00	\$18,255.00
0420	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		18.000 405.000	5.900 1.500 7.400	\$607.50	\$2,997.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$0.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000 3190.000	2.500 .000 2.500	\$0.00	\$7,975.00
Category Amount:						\$250,602.93	\$346,245.52
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	594.000 101.190	241.940 .000 241.940	\$0.00	\$24,481.91
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	4,033.000 101.190	2,143.440 .000 2,143.440	\$0.00	\$216,894.69
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 2	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0908 WALLS							
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	.000 130.000 130.000	\$56,296.50	\$56,296.50
	8						
0885	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000 120241.620	.500 .500 1.000	\$60,120.81	\$120,241.62
	8A						
Category Amount:						\$116,417.31	\$431,466.20
Category Number: 0300 ROADWAY							
0895	163-0240	MULCH	TN	1,071.000 235.000	423.607 2.084 425.691	\$489.74	\$100,037.39
0925	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		3,500.000 5.500	1,245.000 9.000 1,254.000	\$49.50	\$6,897.00
0940	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000 155.000	1.500 .750 2.250	\$116.25	\$348.75
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	12,386.000 998.000 13,384.000	\$748.50	\$10,038.00
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		8,000.000 6.860	1,073.000 66.000 1,139.000	\$452.76	\$7,813.54
Category Amount:						\$1,856.75	\$125,134.68

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025

to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000	27,538.785		
				1.000	4,666.669		
					32,205.454	\$4,666.67	\$32,205.45
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000	1,289.099		
				8.140	37.907		
					1,327.006	\$308.56	\$10,801.83
1035	700-6910	PERMANENT GRASSING	AC	60.000	8.263		
				1250.000	.964		
					9.227	\$1,205.00	\$11,533.75
1045	700-7000	AGRICULTURAL LIME	TN	120.000	7.693		
				350.000	.961		
					8.654	\$336.35	\$3,028.90
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	3.439		
				750.000	.250		
					3.689	\$187.50	\$2,766.75
Category Amount:						\$6,704.08	\$60,336.68
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$.00	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
	3						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number: 0806 BRIDGES							
1435	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR	LS	1.000 134722.060	.000 .700 .700	\$94,305.44	\$94,305.44
	6						
Category Amount:						\$94,305.44	\$94,305.44
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1497882.390	.110 .000 .110	\$0.00	\$164,767.06
	2						
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	621.950 .000 621.950	\$0.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,980.000 403.860	4,978.670 .000 4,978.670	\$0.00	\$2,010,685.67
	2						
1585	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 312655.040	.110 .890 1.000	\$278,262.99	\$312,655.04
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1590	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.000		
				318397.170	.990		
					.990	\$315,213.20	\$315,213.20
	2						
Category Amount:						\$593,476.19	\$3,432,566.44
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$0.00	\$332,995.39
	4						
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$0.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: C0007811

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0027

Pay Period: 03/02/2025
to 03/25/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	28.555		
				745.950	4.160		
					32.715	\$3,103.15	\$24,403.75
Category Amount:						\$3,103.15	\$24,403.75
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0100 ROADWAY							
8010	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-5,504.870		
				1.000	-7,610.920		
					-13,115.790	\$-7,610.92	(\$13,115.79)
		(IN#1)					
Category Amount:						\$-7,610.92	\$-13,115.79
Project Total Amount:						\$1,370,587.83	\$46,497,038.40