

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

941 Days

Percent Time:

83.35

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$103,785,322.96

Original Contract Amount \$90,718,886.62

Funds Available \$53,838,298.22

Percent Complete 46.38%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$103,785,322.96	\$90,718,886.62	\$53,838,298.22	48.13%	\$1,641,226.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$38,510,611.71	\$37,197,630.62	\$1,312,981.09
Non-Participating	\$9,627,653.04	\$9,299,407.78	\$328,245.26
Total Earnings	\$48,138,264.75	\$46,497,038.40	\$1,641,226.35
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$49,947,024.74	\$48,305,798.39	\$1,641,226.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$49,947,024.74	\$48,305,798.39	

Total Payable: **\$1,641,226.35**

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	252,033.010		
				11.640	17,328.000		
					269,361.010	\$201,697.92	\$3,135,362.16
Category Amount:						\$201,697.92	\$3,135,362.16
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	12,256.180		
				35.570	1,175.200		
					13,431.380	\$41,801.86	\$477,754.19
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$41,801.86	\$885,669.97
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	67.950		
				1472.000	1.160		
					69.110	\$1,707.52	\$101,729.92

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0180	511-1000	BAR REINF STEEL	LB	144,415.790	82,162.515		
				1.520	186.000		
					82,348.515	\$282.72	\$125,169.74
Category Amount:						\$1,990.24	\$658,155.91
Category Number:		0400 ROADWAY					
0190	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	405.000	117.240		
				77.640	1.430		
					118.670	\$111.03	\$9,213.54
Category Amount:						\$111.03	\$9,213.54
Category Number:		0200 ROADWAY					
0195	207-0203	FOUND BKFILL MATL, TP II	CY	397.000	221.949		
				99.770	60.333		
					282.282	\$6,019.42	\$28,163.28
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000	523.000		
				89.910	254.000		
					777.000	\$22,837.14	\$69,860.07
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	746.000	114.000		
				120.050	104.000		
					218.000	\$12,485.20	\$26,170.90
0250	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	131.000	52.000		
				288.500	40.000		
					92.000	\$11,540.00	\$26,542.00
0260	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	152.000	83.000		
				381.760	69.000		
					152.000	\$26,341.44	\$58,027.52
0265	550-1541	STORM DRAIN PIPE, 54 IN, H 10-15	LF	224.000	.000		
				423.280	122.000		
					122.000	\$51,640.16	\$51,640.16

Estimate Summary By Project

Pay Period: 03/26/2025

to 04/26/2025

Project Number 713300-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date			
		Supplemental Description 2						
Category Number:		0200 ROADWAY						
0300	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1EA		2.000	.000			
				1079.950	2.000			
					2.000		\$2,159.90	\$2,159.90
0405	668-2100	DROP INLET, GP 1	EA	27.000	7.500			
				4750.000	1.500			
					9.000		\$7,125.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	5.000			
				3651.000	.000			
					5.000		\$.00	\$18,255.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000			
				3950.000	.000			
					4.000		\$.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000	2.500			
				3190.000	.000			
					2.500		\$.00	\$7,975.00
Category Amount:							\$140,148.26	\$347,343.83
Category Number:		0901 WALLS						
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730			
				101.190	.000			
					33.730		\$.00	\$3,413.14
		1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940			
				101.190	.000			
					241.940		\$.00	\$24,481.91
		1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440			
				101.190	.000			
					2,143.440		\$.00	\$216,894.69
		1						
Category Amount:							\$0.00	\$244,789.74

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93
		2					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72
		2					
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
		2					
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
		3					
Category Amount:						\$0.00	\$734,007.97

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	130.000 .000 130.000	\$0.00	\$56,296.50
	8						
Category Amount:						\$0.00	\$311,224.58
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	12.052 3.423 15.475	\$1,882.65	\$8,511.25
0895	163-0240	MULCH	TN	1,071.000 235.000	425.691 61.135 486.826	\$14,366.73	\$114,404.11
0940	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000 155.000	2.250 5.250 7.500	\$813.75	\$1,162.50
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	13,384.000 1,310.000 14,694.000	\$982.50	\$11,020.50
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,000.000 6.860	1,139.000 32.000 1,171.000	\$219.52	\$8,033.06

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	28,600.938 75.000 28,675.938	\$236.25	\$90,329.20
Category Amount:						\$18,501.40	\$233,460.62
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	32,205.454 2,821.220 35,026.674	\$2,821.22	\$35,026.67
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000 8.140	1,327.006 1.430 1,328.436	\$11.64	\$10,813.47
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	9.227 .949 10.176	\$1,186.25	\$12,720.00
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	8.654 .820 9.474	\$287.00	\$3,315.90
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	3.689 .550 4.239	\$412.50	\$3,179.25
Category Amount:						\$4,718.61	\$65,055.29
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
1405	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 169338.620	.000 .550 .550	\$93,136.24	\$93,136.24
	3						
Category Amount:						\$93,136.24	\$2,568,202.25
Category Number: 0806 BRIDGES							
1430	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000 15681.690	.000 .980 .980	\$15,368.06	\$15,368.06
	6						
1435	540-1202	REMOVAL OF PARTS OF EXISTING BRIDGE, BR LS		1.000 134722.060	.700 .300 1.000	\$40,416.62	\$134,722.06
	6						
Category Amount:						\$55,784.68	\$150,090.12
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1497882.390	.110 .680 .790	\$1,018,560.03	\$1,183,327.09
	2						
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	621.950 .000 621.950	\$0.00	\$629,245.47

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$.00	\$2,010,685.67
	2						
1640	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				236863.910	.200		
					.200	\$47,372.78	\$47,372.78
	2						
Category Amount:						\$1,065,932.81	\$3,870,631.01
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39
	4						
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: C0006930

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0028

Pay Period: 03/26/2025
to 04/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	32.715		
				745.950	14.000		
					46.715	\$10,443.30	\$34,847.05
Category Amount:						\$10,443.30	\$34,847.05
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2220	668-2200	DROP INLET, GP 2	EA	2.000	.000		
				5855.000	1.000		
					1.000	\$5,855.00	\$5,855.00
2225	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	2.500	.000		
				650.000	1.700		
					1.700	\$1,105.00	\$1,105.00
Category Amount:						\$6,960.00	\$6,960.00
Project Total Amount:						\$1,641,226.35	\$48,138,264.75