

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

971 Days

Percent Time:

86.01

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$104,543,347.96

Original Contract Amount \$90,718,886.62

Funds Available \$54,091,947.85

Percent Complete 46.53%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$104,543,347.96	\$90,718,886.62	\$54,091,947.85	48.26%	\$504,375.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$38,914,112.01	\$38,510,611.71	\$403,500.30
Non-Participating	\$9,728,528.11	\$9,627,653.04	\$100,875.07
Total Earnings	\$48,642,640.12	\$48,138,264.75	\$504,375.37
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$50,451,400.11	\$49,947,024.74	\$504,375.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,451,400.11	\$49,947,024.74	

Total Payable: **\$504,375.37**

Rpt-ID: RCPEsprj

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.702		
				1306896.310	.026		
					.728	\$33,979.30	\$951,420.51
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	269,361.010		
				11.640	6,048.000		
					275,409.010	\$70,398.72	\$3,205,760.88
Category Amount:						\$104,378.02	\$4,157,181.39
Category Number: 0110		ROADWAY					
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$0.00	\$407,915.78
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	69.110		
				1472.000	4.620		
					73.730	\$6,800.64	\$108,530.56

Rpt-ID: RCPEsprj

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0200 ROADWAY							
0195	207-0203	FOUND BKFILL MATL, TP II	CY	397.000	282.282		
				99.770	8.000		
					290.282	\$798.16	\$28,961.44
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000	777.000		
				89.910	56.000		
					833.000	\$5,034.96	\$74,895.03
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	746.000	218.000		
				120.050	46.000		
					264.000	\$5,522.30	\$31,693.20
0250	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	131.000	92.000		
				288.500	8.000		
					100.000	\$2,308.00	\$28,850.00
0405	668-2100	DROP INLET, GP 1	EA	27.000	9.000		
				4750.000	.000		
					9.000	\$.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	5.000		
				3651.000	.000		
					5.000	\$.00	\$18,255.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.000		
					2.500	\$.00	\$7,975.00
Category Amount:						\$20,464.06	\$788,966.48

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000 101.190	241.940 .000 241.940	\$0.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000 101.190	2,143.440 .000 2,143.440	\$0.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0903 WALLS							
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
		3					
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
		8					
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
		8					
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	130.000 .000 130.000	\$0.00	\$56,296.50
		8					
Category Amount:						\$0.00	\$311,224.58
Category Number: 0300 ROADWAY							
0895	163-0240	MULCH	TN	1,071.000 235.000	486.826 1.390 488.216	\$326.65	\$114,730.76
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		90.000 29.540	307.500 30.000 337.500	\$886.20	\$9,969.75

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0935	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		18.000 1035.540	4.500 .250 4.750	\$258.89	\$4,918.82
0940	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000 155.000	7.500 3.000 10.500	\$465.00	\$1,627.50
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	14,694.000 224.000 14,918.000	\$168.00	\$11,188.50
Category Amount:						\$2,104.74	\$142,435.33
Category Number: 0400 ROADWAY							
1030	603-7000	PLASTIC FILTER FABRIC	SY	2,158.000 8.140	1,328.436 38.500 1,366.936	\$313.39	\$11,126.86
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	10.176 .106 10.282	\$132.50	\$12,852.50
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	9.474 .060 9.534	\$21.00	\$3,336.90
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	4.239 .050 4.289	\$37.50	\$3,216.75
Category Amount:						\$504.39	\$30,533.01
Category Number: 1000 ROADWAY							
1165	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	14,000.000 6.430	.000 473.000 473.000	\$3,041.39	\$3,041.39

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		1000 ROADWAY					
1185	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 8 IN X 10 IN X 12 IN		2.000 459.510	.000 2.000 2.000	\$919.02	\$919.02
Category Amount:						\$3,960.41	\$3,960.41
Category Number:		0803 BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 3	LF	4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number:		0802 BRIDGES					
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 1497882.390	.790 .200 .990	\$299,576.48	\$1,482,903.57
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	621.950 .000 621.950	\$0.00	\$629,245.47

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025
to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$.00	\$2,010,685.67
	2						
1640	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.200		
				236863.910	.300		
					.500	\$71,059.17	\$118,431.96
	2						
Category Amount:						\$370,635.65	\$4,241,266.67
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39
	4						
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/29/2025

User: C0006930

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0029

Pay Period: 04/27/2025

to 05/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number: 1100 ROADWAY							
2140	500-3200	CLASS B CONCRETE	CY	47.000	46.720		
				745.950	.000		
					46.720	\$0.00	\$34,850.78
Category Amount:						\$0.00	\$34,850.78
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2220	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				5855.000	.000		
					1.000	\$0.00	\$5,855.00
Category Amount:						\$0.00	\$5,855.00
Category Number: 0100 ROADWAY							
2305	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,753.000	1,209.766		
				60.470	38.500		
					1,248.266	\$2,328.10	\$75,482.65
Category Amount:						\$2,328.10	\$75,482.65
Project Total Amount:						\$504,375.37	\$48,642,640.12