

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1006 Days

Percent Time:

89.11

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,251,753.61

Original Contract Amount \$90,718,886.62

Funds Available \$54,275,968.00

Percent Complete 47.22%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,251,753.61	\$90,718,886.62	\$54,275,968.00	48.92%	\$1,524,385.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$40,133,620.40	\$38,914,112.01	\$1,219,508.39
Non-Participating	\$10,033,405.22	\$9,728,528.11	\$304,877.11
Total Earnings	\$50,167,025.62	\$48,642,640.12	\$1,524,385.50
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$51,975,785.61	\$50,451,400.11	\$1,524,385.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$51,975,785.61	\$50,451,400.11	

Total Payable: **\$1,524,385.50**

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.728		
				1306896.310	-.003		
					.725	\$-3,920.69	\$947,499.82
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	275,409.010		
				11.640	736.000		
					276,145.010	\$8,567.04	\$3,214,327.92
Category Amount:						\$4,646.35	\$4,161,827.74
Category Number: 0110		ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	13,431.380		
				35.570	359.910		
					13,791.290	\$12,802.00	\$490,556.19
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	262.500		
					655.390	\$79,151.63	\$197,619.75
Category Amount:						\$91,953.63	\$977,623.60
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	73.730		
				1472.000	.000		
					73.730	\$.00	\$108,530.56
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	746.000	264.000		
				120.050	88.000		
					352.000	\$10,564.40	\$42,257.60
Category Amount:						\$10,564.40	\$582,044.41
Category Number: 0100		ROADWAY					
0219	210-0100	GRADING COMPLETE -	LS	.000	.000		
				319609.950	.500		
					.500	\$159,804.98	\$159,804.98
		Riverbank Restoration Bridge 2					
0223	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	.000	.000		
				89.740	2,560.000		
					2,560.000	\$229,734.40	\$229,734.40
		Riverbank Restoration Bridge 2					
		Remove Unsuitable Material to Waste Site					
Category Amount:						\$389,539.38	\$389,539.38
Category Number: 0200		ROADWAY					
0260	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	152.000	152.000		
				381.760	8.000		
					160.000	\$3,054.08	\$61,081.60
0351	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		.000	.000		
				14.900	1,950.000		
					1,950.000	\$29,055.00	\$29,055.00
		Riverbank Restoration Bridge 2					
0405	668-2100	DROP INLET, GP 1	EA	27.000	9.000		
				4750.000	.000		
					9.000	\$.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	5.000		
				3651.000	.000		
					5.000	\$.00	\$18,255.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.000		
					2.500	\$.00	\$7,975.00
Category Amount:						\$32,109.08	\$174,916.60
Category Number: 0100		ROADWAY					
0541	603-1300	ROCK RIP RAP	TN	.000	.000		
				121.940	2,392.480		
					2,392.480	\$291,739.01	\$291,739.01
		Riverbank Restoration Bridge 2					
Category Amount:						\$291,739.01	\$291,739.01
Category Number: 0901		WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902		WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						

Estimate Summary By Project

Pay Period: 05/27/2025

to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0908 WALLS					
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000	1,641.000		
				134.740	.000		
					1,641.000	\$.00	\$221,108.34
		8					
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000	130.000		
				433.050	.000		
					130.000	\$.00	\$56,296.50
		8					
Category Amount:						\$0.00	\$311,224.58
Category Number:		0300 ROADWAY					
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S	LF	90.000	337.500		
				29.540	44.250		
					381.750	\$1,307.15	\$11,276.90
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	15,000.000	14,918.000		
				0.750	344.000		
					15,262.000	\$258.00	\$11,446.50
0965	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	129.000	.000		
				85.000	2.000		
					2.000	\$170.00	\$170.00
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	28,675.938		
				3.150	147.000		
					28,822.938	\$463.05	\$90,792.25
Category Amount:						\$2,198.20	\$113,685.65
Category Number:		1000 ROADWAY					
1185	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZ	EA	2.000	2.000		
				459.510	1.000		
					3.000	\$459.51	\$1,378.53
		8 IN X 10 IN X 12 IN					
Category Amount:						\$459.51	\$1,378.53

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$.00	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
	3						
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.990		
				1497882.390	.000		
					.990	\$.00	\$1,482,903.57
	2						
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$.00	\$2,010,685.67
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1640	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000 236863.910	.500 .500 1.000	\$118,431.96	\$236,863.91
	2						
Category Amount:						\$118,431.96	\$4,359,698.62
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 332995.390	1.000 .000 1.000	\$0.00	\$332,995.39
	4						
1665	500-2100	CONCRETE BARRIER	LF	234.000 93.400	234.000 .000 234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF	LF	850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
	4						
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100 ROADWAY					
1975	615-1000	JACK OR BORE PIPE -	LF	315.000	.000		
				530.000	315.000		
					315.000	\$166,950.00	\$166,950.00
		18 INCH					
1995	660-4040	STEEL CASING, 18 IN	LF	500.000	.000		
				410.000	315.000		
					315.000	\$129,150.00	\$129,150.00
2140	500-3200	CLASS B CONCRETE	CY	47.000	46.720		
				745.950	.000		
					46.720	\$0.00	\$34,850.78
Category Amount:						\$296,100.00	\$330,950.78
Category Number:		0110 ROADWAY					
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number:		0200 ROADWAY					
2220	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				5855.000	.000		
					1.000	\$0.00	\$5,855.00
Category Amount:						\$0.00	\$5,855.00
Category Number:		0100 ROADWAY					
2300	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE -	SF	47,914.000	.000		
				42.460	6,707.960		
					6,707.960	\$284,819.98	\$284,819.98
		C					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: C0006930

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0030

Pay Period: 05/27/2025
to 06/30/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2315	158-1000	TRAINING HOURS	HR	15,000.000	6,920.000		
				0.800	2,280.000		
					9,200.000	\$1,824.00	\$7,360.00
Category Amount:						\$286,643.98	\$292,179.98
Project Total Amount:						\$1,524,385.50	\$50,167,025.62