

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1032 Days

Percent Time:

91.41

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,251,753.61

Original Contract Amount \$90,718,886.62

Funds Available \$53,139,929.77

Percent Complete 48.28%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,251,753.61	\$90,718,886.62	\$53,139,929.77	49.99%	\$1,136,038.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$41,042,450.97	\$40,133,620.40	\$908,830.57
Non-Participating	\$10,260,612.88	\$10,033,405.22	\$227,207.66
Total Earnings	\$51,303,063.85	\$50,167,025.62	\$1,136,038.23
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$53,111,823.84	\$51,975,785.61	\$1,136,038.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$53,111,823.84	\$51,975,785.61	

Total Payable: **\$1,136,038.23**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.725		
				1306896.310	.014		
					.739	\$18,296.55	\$965,796.37
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	276,145.010		
				11.640	1,656.000		
					277,801.010	\$19,275.84	\$3,233,603.76
Category Amount:						\$37,572.39	\$4,199,400.13
Category Number: 0110		ROADWAY					
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$0.00	\$197,619.75
Category Amount:						\$0.00	\$487,067.41
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0170	500-3200	CLASS B CONCRETE	CY	155.000	.000		
				745.950	80.858		
					80.858	\$60,316.03	\$60,316.03

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	73.730 .000 73.730	\$.00	\$108,530.56
0180	511-1000	BAR REINF STEEL	LB	144,415.790 1.520	82,348.515 1,159.488 83,508.003	\$1,762.42	\$126,932.16
Category Amount:						\$62,078.45	\$727,035.00
Category Number: 0100 ROADWAY							
0219	210-0100	GRADING COMPLETE -	LS	.000 319609.950	.500 .500 1.000	\$159,804.98	\$319,609.95
		Riverbank Restoration Bridge 2					
0223	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	.000 89.740	2,560.000 100.000 2,660.000	\$8,974.00	\$238,708.40
		Riverbank Restoration Bridge 2					
		Remove Unsuitable Material to Waste Site					
Category Amount:						\$168,778.98	\$558,318.35
Category Number: 0200 ROADWAY							
0351	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		.000 14.900	1,950.000 1,500.000 3,450.000	\$22,350.00	\$51,405.00
		Riverbank Restoration Bridge 2					
0405	668-2100	DROP INLET, GP 1	EA	27.000 4750.000	9.000 .000 9.000	\$.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	5.000 .000 5.000	\$.00	\$18,255.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$.00	\$15,800.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.000		
					2.500	\$.00	\$7,975.00
Category Amount:						\$22,350.00	\$136,185.00
Category Number:		0100 ROADWAY					
0541	603-1300	ROCK RIP RAP	TN	.000	2,392.480		
				121.940	3,417.220		
					5,809.700	\$416,695.81	\$708,434.82
		Riverbank Restoration Bridge 2					
Category Amount:						\$416,695.81	\$708,434.82
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
		1					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
		1					
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
		1					
Category Amount:						\$0.00	\$244,789.74
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
		2					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
		2					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0908		WALLS					
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	130.000 .000 130.000	\$0.00	\$56,296.50
	8						
Category Amount:						\$0.00	\$311,224.58
Category Number: 0300		ROADWAY					
0895	163-0240	MULCH	TN	1,071.000 235.000	488.216 23.300 511.516	\$5,475.50	\$120,206.26
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	15,262.000 954.000 16,216.000	\$715.50	\$12,162.00
0965	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	129.000 85.000	2.000 1.000 3.000	\$85.00	\$255.00
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	28,822.938 261.750 29,084.688	\$824.51	\$91,616.77
Category Amount:						\$7,100.51	\$224,240.03
Category Number: 0400		ROADWAY					
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	35,026.674 8,127.775 43,154.449	\$8,127.78	\$43,154.45
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	10.282 1.679 11.961	\$2,098.75	\$14,951.25
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	9.534 1.760 11.294	\$616.00	\$3,952.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	4.289 .550 4.839	\$412.50	\$3,629.25
Category Amount:						\$11,255.03	\$65,687.85
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 3	LF	4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number: 0806 BRIDGES							
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 6	LS	1.000 83555.130	.000 .980 .980	\$81,884.03	\$81,884.03
Category Amount:						\$81,884.03	\$81,884.03

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.990		
				1497882.390	.000		
					.990	\$0.00	\$1,482,903.57
		2					
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$0.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$0.00	\$2,010,685.67
		2					
Category Amount:						\$0.00	\$4,122,834.71
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$0.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		850.000	849.660		
				392.730	.000		
					849.660	\$0.00	\$333,686.97
		4					
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060		
		PILING, PSC, 16 IN SQ - CUT OFF				\$0.00	\$52,298.28
Category Amount:						\$0.00	\$65,365.41
Category Number: 1100 ROADWAY							
2135	660-3550	ROCK EXCAVATION	CY	1,031.000 230.000	.000 141.535 141.535		
						\$32,553.05	\$32,553.05
2140	500-3200	CLASS B CONCRETE	CY	47.000 745.950	46.720 .000 46.720		
						\$0.00	\$34,850.78
Category Amount:						\$32,553.05	\$67,403.83
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,290.000 135.800	376.680 .000 376.680		
						\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2220	668-2200	DROP INLET, GP 2	EA	2.000 5855.000	1.000 .000 1.000		
						\$0.00	\$5,855.00
Category Amount:						\$0.00	\$5,855.00
Category Number: 0100 ROADWAY							
2300	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE - C	SF	47,914.000 42.460	6,707.960 6,707.960 13,415.920		
						\$284,819.98	\$569,639.96

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: C0006930

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0031

Pay Period: 07/01/2025
to 07/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0100	ROADWAY				
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	3,581.500		
				75.000	146.000		
					3,727.500	\$10,950.00	\$279,562.50
Category Amount:						\$295,769.98	\$849,202.46
Project Total Amount:						\$1,136,038.23	\$51,303,063.85