

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1064 Days

Percent Time:

94.24

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,251,753.61

Original Contract Amount \$90,718,886.62

Funds Available \$52,208,623.71

Percent Complete 49.16%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,251,753.61	\$90,718,886.62	\$52,208,623.71	50.86%	\$931,306.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$41,787,495.83	\$41,042,450.97	\$745,044.86
Non-Participating	\$10,446,874.08	\$10,260,612.88	\$186,261.20
Total Earnings	\$52,234,369.91	\$51,303,063.85	\$931,306.06
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$54,043,129.90	\$53,111,823.84	\$931,306.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$54,043,129.90	\$53,111,823.84	

Total Payable: **\$931,306.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.739		
				1306896.310	.011		
					.750	\$14,375.86	\$980,172.23
		713300-					
0014	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				3180.850	1.000		
					1.000	\$3,180.85	\$3,180.85
		Additional Sanitary Sewer Work Parcel No.7					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	277,801.010		
				11.640	5,568.000		
					283,369.010	\$64,811.52	\$3,298,415.28
Category Amount:						\$82,368.23	\$4,281,768.36
Category Number: 0110 ROADWAY							
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		23,359.000	2,924.600		
				98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$0.00	\$197,619.75
Category Amount:						\$0.00	\$487,067.41
Category Number: 0100 ROADWAY							
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200 ROADWAY							
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0170	500-3200	CLASS B CONCRETE	CY	155.000 745.950	80.858 37.780 118.638	\$28,181.99	\$88,498.02
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	73.730 .000 73.730	\$0.00	\$108,530.56
0180	511-1000	BAR REINF STEEL	LB	144,415.790 1.520	83,508.003 576.222 84,084.225	\$875.86	\$127,808.02
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000 89.910	833.000 40.000 873.000	\$3,596.40	\$78,491.43
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	746.000 120.050	352.000 219.000 571.000	\$26,290.95	\$68,548.55
Category Amount:						\$58,945.20	\$903,132.83
Category Number: 0100 ROADWAY							
0223	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	.000 89.740	2,660.000 100.000 2,760.000	\$8,974.00	\$247,682.40
0330	621-6200	Riverbank Restoration Bridge 2 Remove Unsuitable Material to Waste Site CONCRETE SIDE BARRIER, TP 2-S	LF	3,350.000 830.880	.000 170.050 170.050	\$141,291.14	\$141,291.14
0340	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	139.000 1535.760	.000 4.020 4.020	\$6,173.76	\$6,173.76

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0345	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	292.000 1643.410	.000 8.040 8.040	\$13,213.02	\$13,213.02
0350	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	99.000 509.250	.000 60.640 60.640	\$30,880.92	\$30,880.92
Category Amount:						\$200,532.84	\$439,241.24
Category Number: 0200 ROADWAY							
0351	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		.000 14.900	3,450.000 1,950.000 5,400.000	\$29,055.00	\$80,460.00
Riverbank Restoration Bridge 2							
0405	668-2100	DROP INLET, GP 1	EA	27.000 4750.000	9.000 .000 9.000	\$0.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	5.000 .000 5.000	\$0.00	\$18,255.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$0.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000 3190.000	2.500 .000 2.500	\$0.00	\$7,975.00
Category Amount:						\$29,055.00	\$165,240.00
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 WALLS					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number:		0903 WALLS					
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	25.000		
				55.740	.000		
					25.000	\$.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	373.120		
				55.740	.000		
					373.120	\$.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	7,505.280		
				55.740	.000		
					7,505.280	\$.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0903 WALLS							
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000	3,258.790		
				55.740	.000		
					3,258.790	\$.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000	272.750		
				410.000	.000		
					272.750	\$.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000	251.000		
				134.740	.000		
					251.000	\$.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000	1,641.000		
				134.740	.000		
					1,641.000	\$.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000	130.000		
				433.050	16.000		
					146.000	\$6,928.80	\$63,225.30
	8						
Category Amount:						\$6,928.80	\$318,153.38
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000	15.475		
				550.000	.196		
					15.671	\$107.80	\$8,619.05
0895	163-0240	MULCH	TN	1,071.000	511.516		
				235.000	.602		
					512.118	\$141.47	\$120,347.73
0925	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		3,500.000	1,254.000		
		RAW CHECK DAM		5.500	86.250		
					1,340.250	\$474.38	\$7,371.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	16,216.000		
				0.750	372.000		
					16,588.000	\$279.00	\$12,441.00
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		8,000.000	1,171.000		
				6.860	24.000		
					1,195.000	\$164.64	\$8,197.70
0965	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	129.000	3.000		
				85.000	6.000		
					9.000	\$510.00	\$765.00
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	29,084.688		
				3.150	279.000		
					29,363.688	\$878.85	\$92,495.62
Category Amount:						\$2,556.14	\$250,237.48
Category Number:		0400 ROADWAY					
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	4.839		
				750.000	.025		
					4.864	\$18.75	\$3,648.00
Category Amount:						\$18.75	\$3,648.00
Category Number:		0803 BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$.00	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1340	501-2000	STR STEEL, BR NO -	LS	1.000	.000		
				95409.690	1.000		
					1.000	\$95,409.69	\$95,409.69
	3						

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
		3					
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$95,409.69	\$2,570,475.70
Category Number:		0806 BRIDGES					
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				83555.130	.000		
					.980	\$.00	\$81,884.03
		6					
Category Amount:						\$0.00	\$81,884.03
Category Number:		0802 BRIDGES					
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.990		
				1497882.390	.000		
					.990	\$.00	\$1,482,903.57
		2					
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$.00	\$2,010,685.67
		2					
Category Amount:						\$0.00	\$4,122,834.71

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 332995.390	1.000 .000 1.000	\$0.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000 93.400	234.000 .000 234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
		4					
Category Amount:						\$0.00	\$775,140.66
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41
Category Number: 1100 ROADWAY							
1970	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	1,050.000 130.000	.000 400.500 400.500	\$52,065.00	\$52,065.00
1980	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 11360.000	.000 1.000 1.000	\$11,360.00	\$11,360.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1100 ROADWAY							
1995	660-4040	STEEL CASING, 18 IN	LF	500.000 410.000	315.000 185.000 500.000	\$75,850.00	\$205,000.00
2065	670-2160	GATE VALVE, 16 IN	EA	6.000 16060.000	.000 1.000 1.000	\$16,060.00	\$16,060.00
2140	500-3200	CLASS B CONCRETE	CY	47.000 745.950	46.720 .000 46.720	\$0.00	\$34,850.78
Category Amount:						\$155,335.00	\$319,335.78
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,290.000 135.800	376.680 .000 376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2220	668-2200	DROP INLET, GP 2	EA	2.000 5855.000	1.000 .000 1.000	\$0.00	\$5,855.00
Category Amount:						\$0.00	\$5,855.00
Category Number: 0100 ROADWAY							
2300	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE - C	SF	47,914.000 42.460	13,415.920 5,749.680 19,165.600	\$244,131.41	\$813,771.38

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: C0006930

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0032

Pay Period: 07/27/2025
to 08/27/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	3,727.500		
				75.000	747.000		
					4,474.500	\$56,025.00	\$335,587.50
Category Amount:						\$300,156.41	\$1,149,358.88
Project Total Amount:						\$931,306.06	\$52,234,369.91