

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1094 Days

Percent Time:

96.90

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,343,459.40

Original Contract Amount \$90,718,886.62

Funds Available \$51,108,091.07

Percent Complete 50.24%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,343,459.40	\$90,718,886.62	\$51,108,091.07	51.94%	\$1,192,238.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$42,741,286.58	\$41,787,495.83	\$953,790.75
Non-Participating	\$10,685,321.76	\$10,446,874.08	\$238,447.68
Total Earnings	\$53,426,608.34	\$52,234,369.91	\$1,192,238.43
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$55,235,368.33	\$54,043,129.90	\$1,192,238.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$55,235,368.33	\$54,043,129.90	

Total Payable: **\$1,192,238.43**

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.750		
				1306896.310	.008		
					.758	\$10,455.17	\$990,627.40
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	283,369.010		
				11.640	14,305.000		
					297,674.010	\$166,510.20	\$3,464,925.48
Category Amount:						\$176,965.37	\$4,455,552.88
Category Number:		0110 ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	13,791.290		
				35.570	5,920.040		
					19,711.330	\$210,575.82	\$701,132.01
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$0.00	\$197,619.75
Category Amount:						\$210,575.82	\$1,188,199.42
Category Number:		0100 ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number:		0200 ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0170	500-3200	CLASS B CONCRETE	CY	155.000 745.950	118.640 .000 118.640	\$0.00	\$88,499.51
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	73.730 .000 73.730	\$0.00	\$108,530.56
0210	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	746.000 120.050	571.000 11.000 582.000	\$1,320.55	\$69,869.10
0218	210-0100	GRADING COMPLETE -	LS	.000 43732.240	.000 1.000 1.000	\$43,732.24	\$43,732.24
Additional Sanitary Sewer Work Parcel No.7							
Category Amount:						\$45,052.79	\$741,887.66
Category Number: 0100 ROADWAY							
0330	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	3,350.000 830.880	170.050 155.290 325.340	\$129,027.36	\$270,318.50
0340	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	139.000 1535.760	4.020 .000 4.020	\$0.00	\$6,173.76
0345	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	292.000 1643.410	8.040 .000 8.040	\$0.00	\$13,213.02
0350	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	99.000 509.250	60.640 5.470 66.110	\$2,785.60	\$33,666.52
Category Amount:						\$131,812.96	\$323,371.80

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0200 ROADWAY							
0395	668-1100	CATCH BASIN, GP 1	EA	39.000	.000		
				5700.000	1.000		
					1.000	\$5,700.00	\$5,700.00
0405	668-2100	DROP INLET, GP 1	EA	27.000	9.000		
				4750.000	.000		
					9.000	\$0.00	\$42,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	5.000		
				3651.000	.000		
					5.000	\$0.00	\$18,255.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$0.00	\$15,800.00
0435	668-4411	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		3.800	3.333		
				450.000	1.400		
					4.733	\$630.00	\$2,129.85
0445	668-5000	JUNCTION BOX	EA	3.000	2.500		
				3190.000	.500		
					3.000	\$1,595.00	\$9,570.00
Category Amount:						\$7,925.00	\$94,204.85
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$0.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$0.00	\$24,481.91
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$0.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	25.000		
				55.740	.000		
					25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	373.120		
				55.740	.000		
					373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	7,505.280		
				55.740	.000		
					7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000	3,258.790		
				55.740	.000		
					3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0903 WALLS							
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	146.000 .000 146.000	\$0.00	\$63,225.30
	8						
Category Amount:						\$0.00	\$318,153.38
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	15.671 .847 16.518	\$465.85	\$9,084.90
0895	163-0240	MULCH	TN	1,071.000 235.000	512.118 10.200 522.318	\$2,397.00	\$122,744.73
0925	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		3,500.000 5.500	1,340.250 113.250 1,453.500	\$622.88	\$7,994.25
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000 0.750	16,588.000 80.000 16,668.000	\$60.00	\$12,501.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000 3.150	29,363.688 285.750 29,649.438	\$900.11	\$93,395.73
Category Amount:						\$4,445.84	\$245,720.61
Category Number: 0400 ROADWAY							
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000 1.000	43,154.449 13,460.930 56,615.379	\$13,460.93	\$56,615.38
1035	700-6910	PERMANENT GRASSING	AC	60.000 1250.000	11.961 2.781 14.742	\$3,476.25	\$18,427.50
1045	700-7000	AGRICULTURAL LIME	TN	120.000 350.000	11.294 2.660 13.954	\$931.00	\$4,883.90
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000 750.000	4.864 .700 5.564	\$525.00	\$4,173.00
Category Amount:						\$18,393.18	\$84,099.78
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 3	LS	1.000 1797744.350	.480 .000 .480	\$0.00	\$862,917.29
1335	500-3002	CLASS AA CONCRETE	CY	488.000 1011.730	288.810 .000 288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 3	LF	4,663.000 370.030	2,547.890 .000 2,547.890	\$0.00	\$942,795.74

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025

to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0803		BRIDGES					
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number: 0806		BRIDGES					
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				83555.130	.000		
					.980	\$0.00	\$81,884.03
	6						
Category Amount:						\$0.00	\$81,884.03
Category Number: 0802		BRIDGES					
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.990		
				1497882.390	.000		
					.990	\$0.00	\$1,482,903.57
	2						
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$0.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$0.00	\$2,010,685.67
	2						
1645	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,068.000	1,830.910		
				67.910	581.556		
					2,412.466	\$39,493.47	\$163,830.57

Estimate Summary By Project

Pay Period: 08/28/2025

to 09/26/2025

Project Number 713300-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0802 BRIDGES						
1650	603-7000	PLASTIC FILTER FABRIC	SY	3,068.000	1,830.910			
				5.760	581.556			
					2,412.466	\$3,349.76		\$13,895.80
Category Amount:						\$42,843.23		\$4,300,561.08
Category Number:		0804 BRIDGES						
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000			
				332995.390	.000			
					1.000	\$.00		\$332,995.39
		4						
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000			
				93.400	.000			
					234.000	\$.00		\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600			
				1586.130	.000			
					54.600	\$.00		\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	850.000	849.660			
				392.730	.000			
					849.660	\$.00		\$333,686.97
		4						
Category Amount:						\$0.00		\$775,140.66
Category Number:		0803 BRIDGES						
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730			
				94.875	.000			
					137.730	\$.00		\$13,067.13
		PILING, PSC, 14 IN SQ						
		CUT OFF						
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000	509.060			
				102.735	.000			
					509.060	\$.00		\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF						
Category Amount:						\$0.00		\$65,365.41

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1927	524-0010	DRILLED CAISSON -	LF	.000 2378.330	.000 172.070 172.070	\$409,239.24	\$409,239.24
DRILLED CAISSON - 72 IN ITEM ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$409,239.24	\$409,239.24
Category Number: 1100 ROADWAY							
1970	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	1,050.000 130.000	400.500 649.500 1,050.000	\$84,435.00	\$136,500.00
1980	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000 11360.000	1.000 5.000 6.000	\$56,800.00	\$68,160.00
2140	500-3200	CLASS B CONCRETE	CY	47.000 745.950	46.720 .000 46.720	\$0.00	\$34,850.78
Category Amount:						\$141,235.00	\$239,510.78
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,290.000 135.800	376.680 .000 376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2210	668-1200	CATCH BASIN, GP 2	EA	3.000 7500.000	.000 .500 .500	\$3,750.00	\$3,750.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: C0006930

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0033

Pay Period: 08/28/2025
to 09/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount	
		Item Description 2			Qty This Period			
		Supplemental Description 1			Qty To Date			
		Supplemental Description 2						
Category Number: 0200 ROADWAY								
2220	668-2200	DROP INLET, GP 2	EA	2.000	1.000			
				5855.000	.000			
					1.000	\$.00	\$5,855.00	
Category Amount:							\$3,750.00	\$9,605.00
Project Total Amount:							\$1,192,238.43	\$53,426,608.34