

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1124 Days

Percent Time:

99.56

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,345,470.06

Original Contract Amount \$90,718,886.62

Funds Available \$49,669,109.01

Percent Complete 51.59%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,345,470.06	\$90,718,886.62	\$49,669,109.01	53.29%	\$1,440,992.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$43,894,080.76	\$42,741,286.58	\$1,152,794.18
Non-Participating	\$10,973,520.30	\$10,685,321.76	\$288,198.54
Total Earnings	\$54,867,601.06	\$53,426,608.34	\$1,440,992.72
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$56,676,361.05	\$55,235,368.33	\$1,440,992.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$56,676,361.05	\$55,235,368.33	

Total Payable: **\$1,440,992.72**

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.758		
				1306896.310	.011		
					.769	\$14,375.86	\$1,005,003.26
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	297,674.010		
				11.640	10,664.000		
					308,338.010	\$124,128.96	\$3,589,054.44
Category Amount:						\$138,504.82	\$4,594,057.70
Category Number: 0110		ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	19,711.330		
				35.570	2,242.650		
					21,953.980	\$79,771.06	\$780,903.07
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$0.00	\$197,619.75
Category Amount:						\$79,771.06	\$1,267,970.48
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0170	500-3200	CLASS B CONCRETE	CY	155.000 745.950	118.640 .000 118.640	\$0.00	\$88,499.51
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	73.730 .000 73.730	\$0.00	\$108,530.56
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,029.000 89.910	873.000 130.000 1,003.000	\$11,688.30	\$90,179.73
0205	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	273.000 91.570	.000 32.000 32.000	\$2,930.24	\$2,930.24
Category Amount:						\$14,618.54	\$721,396.29
Category Number: 0100 ROADWAY							
0330	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	3,350.000 830.880	325.340 207.900 533.240	\$172,739.95	\$443,058.45
0335	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	387.000 1193.950	.000 24.420 24.420	\$29,156.26	\$29,156.26
0340	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	139.000 1535.760	4.020 1.980 6.000	\$3,040.80	\$9,214.56
0345	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	292.000 1643.410	8.040 3.960 12.000	\$6,507.90	\$19,720.92

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0350	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	99.000	66.110		
				509.250	32.560		
					98.670	\$16,581.18	\$50,247.70
Category Amount:						\$228,026.09	\$551,397.89
Category Number: 0200		ROADWAY					
0395	668-1100	CATCH BASIN, GP 1	EA	39.000	1.000		
				5700.000	1.000		
					2.000	\$5,700.00	\$11,400.00
0405	668-2100	DROP INLET, GP 1	EA	27.000	9.000		
				4750.000	.500		
					9.500	\$2,375.00	\$45,125.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	5.000		
				3651.000	2.000		
					7.000	\$7,302.00	\$25,557.00
0420	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		18.000	7.400		
				405.000	5.100		
					12.500	\$2,065.50	\$5,062.50
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00
0440	668-4412	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		42.400	22.240		
				550.000	1.000		
					23.240	\$550.00	\$12,782.00
0445	668-5000	JUNCTION BOX	EA	3.000	3.000		
				3190.000	.000		
					3.000	\$.00	\$9,570.00
Category Amount:						\$17,992.50	\$125,296.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
Category Number:		0100 ROADWAY					
0541	603-1300	ROCK RIP RAP	TN	.000	5,809.700		
				121.940	1,102.230		
					6,911.930	\$134,405.93	\$842,840.74
		Riverbank Restoration Bridge 2					
Category Amount:						\$134,405.93	\$842,840.74
Category Number:		1200 ROADWAY					
0780	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	36,220.000	.000		
				10.750	5,820.000		
					5,820.000	\$62,565.00	\$62,565.00
Category Amount:						\$62,565.00	\$62,565.00
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$0.00	\$3,413.14
	1						
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$0.00	\$24,481.91
	1						
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number:		0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$0.00	\$27,402.72
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0908 WALLS							
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000	146.000		
				433.050	.000		
					146.000	\$.00	\$63,225.30
	8						
Category Amount:						\$0.00	\$318,153.38
Category Number: 0300 ROADWAY							
0940	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		129.000	10.500		
				155.000	3.000		
					13.500	\$465.00	\$2,092.50
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	16,668.000		
				0.750	84.000		
					16,752.000	\$63.00	\$12,564.00
Category Amount:						\$528.00	\$14,656.50
Category Number: 1000 ROADWAY							
1210	500-3101	CLASS A CONCRETE	CY	302.900	.000		
				861.560	16.000		
					16.000	\$13,784.96	\$13,784.96
Category Amount:						\$13,784.96	\$13,784.96
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$.00	\$862,917.29
	3						
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
	3						

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0803 BRIDGES							
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000 126.500	560.600 .000 560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000 136.980	2,235.650 .000 2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number: 0806 BRIDGES							
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 6	LS	1.000 83555.130	.980 .000 .980	\$0.00	\$81,884.03
Category Amount:						\$0.00	\$81,884.03
Category Number: 0801 BRIDGES							
1540	603-7000	PLASTIC FILTER FABRIC	SY	756.000 5.760	.000 615.222 615.222	\$3,543.68	\$3,543.68
Category Amount:						\$3,543.68	\$3,543.68
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 1497882.390	.990 .000 .990	\$0.00	\$1,482,903.57
1565	500-2100	CONCRETE BARRIER	LF	1,248.000 93.400	.000 1,248.000 1,248.000	\$116,563.20	\$116,563.20
1570	500-3002	CLASS AA CONCRETE	CY	622.000 1011.730	621.950 .000 621.950	\$0.00	\$629,245.47

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	4,978.670		
				403.860	.000		
					4,978.670	\$.00	\$2,010,685.67
		2					
1650	603-7000	PLASTIC FILTER FABRIC	SY	3,068.000	2,412.466		
				5.760	310.056		
					2,722.522	\$1,785.92	\$15,681.73
Category Amount:						\$118,349.12	\$4,255,079.64
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
		4					
Category Amount:						\$0.00	\$775,140.66
Category Number:		0801 BRIDGES					
1742	500-3002	CLASS AA CONCRETE	CY	.000	.000		
				1429.460	23.670		
					23.670	\$33,835.32	\$33,835.32
		CLASS AA CONCRETE- BR NO.1					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025
to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1782	511-1000	BAR REINF STEEL	LB	.000 1.700	.000 4,463.500 4,463.500	 \$7,587.95	 \$7,587.95
BAR REINF STEEL - BR NO.1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$41,423.27	\$41,423.27
Category Number: 1200 ROADWAY							
1785	682-9950	DIRECTIONAL BORE -	LF	2,975.000 7.390	.000 1,940.000 1,940.000	 \$14,336.60	 \$14,336.60
5 IN							
Category Amount:						\$14,336.60	\$14,336.60
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	 \$0.00	 \$13,067.13
PILING, PSC, 14 IN SQ CUT OFF							
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060	 \$0.00	 \$52,298.28
PILING, PSC, 16 IN SQ - CUT OFF							
Category Amount:						\$0.00	\$65,365.41
Category Number: 0801 BRIDGES							
1927	524-0010	DRILLED CAISSON -	LF	.000 2378.330	172.070 111.470 283.540	 \$265,112.45	 \$674,351.69
DRILLED CAISSON - 72 IN ITEM ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$265,112.45	\$674,351.69
Category Number: 1100 ROADWAY							
1970	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	1,050.000 130.000	1,050.000 66.000 1,116.000	 \$8,580.00	 \$145,080.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025

to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100 ROADWAY					
1980	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	6.000		
				11360.000	.000		
					6.000	\$.00	\$68,160.00
2075	600-0001	FLOWABLE FILL	CY	150.000	.000		
				550.000	46.000		
					46.000	\$25,300.00	\$25,300.00
2140	500-3200	CLASS B CONCRETE	CY	47.000	46.720		
				745.950	.000		
					46.720	\$.00	\$34,850.78
Category Amount:						\$33,880.00	\$273,390.78
Category Number:		0110 ROADWAY					
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number:		0200 ROADWAY					
2210	668-1200	CATCH BASIN, GP 2	EA	3.000	.500		
				7500.000	.000		
					.500	\$.00	\$3,750.00
2220	668-2200	DROP INLET, GP 2	EA	2.000	1.000		
				5855.000	1.000		
					2.000	\$5,855.00	\$11,710.00
2225	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	2.500	1.700		
				650.000	.800		
					2.500	\$520.00	\$1,625.00
Category Amount:						\$6,375.00	\$17,085.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: C0006930

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0034

Pay Period: 09/27/2025

to 10/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2300	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE -	SF	47,914.000	19,165.600		
				42.460	6,228.820		
					25,394.420	\$264,475.70	\$1,078,247.07
		C					
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	4,474.500		
				75.000	44.000		
					4,518.500	\$3,300.00	\$338,887.50
Category Amount:						\$267,775.70	\$1,417,134.57
Project Total Amount:						\$1,440,992.72	\$54,867,601.06