

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1129 Days

Percent Time:

100.00

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

10/31/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,345,470.06

Original Contract Amount \$90,718,886.62

Funds Available \$47,476,850.41

Percent Complete 53.66%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,345,470.06	\$90,718,886.62	\$47,476,850.41	55.36%	\$2,192,258.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$45,647,887.63	\$43,894,080.76	\$1,753,806.87
Non-Participating	\$11,411,972.03	\$10,973,520.30	\$438,451.73
Total Earnings	\$57,059,859.66	\$54,867,601.06	\$2,192,258.60
Stockpiled Materials	\$1,808,759.99	\$1,808,759.99	\$0.00
Gross Earnings	\$58,868,619.65	\$56,676,361.05	\$2,192,258.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$58,868,619.65	\$56,676,361.05	

Total Payable: **\$2,192,258.60**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.769		
				1306896.310	.014		
					.783	\$18,296.55	\$1,023,299.81
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	308,338.010		
				11.640	4,736.000		
					313,074.010	\$55,127.04	\$3,644,181.48
Category Amount:						\$73,423.59	\$4,667,481.29
Category Number: 0110		ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	21,953.980		
				35.570	2,862.990		
					24,816.970	\$101,836.55	\$882,739.62
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$0.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$0.00	\$197,619.75
Category Amount:						\$101,836.55	\$1,369,807.03
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$0.00	\$1,189.65
Category Amount:						\$0.00	\$1,189.65
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0170	500-3200	CLASS B CONCRETE	CY	155.000	118.640		
				745.950	.000		
					118.640	\$.00	\$88,499.51
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	73.730		
				1472.000	.000		
					73.730	\$.00	\$108,530.56
Category Amount:						\$0.00	\$628,286.32
Category Number: 0100		ROADWAY					
0330	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	3,350.000	533.240		
				830.880	27.130		
					560.370	\$22,541.77	\$465,600.23
0335	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	387.000	24.420		
				1193.950	25.160		
					49.580	\$30,039.78	\$59,196.04
0340	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	139.000	6.000		
				1535.760	.000		
					6.000	\$.00	\$9,214.56
0345	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	292.000	12.000		
				1643.410	97.420		
					109.420	\$160,101.00	\$179,821.92
0350	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	99.000	98.670		
				509.250	12.000		
					110.670	\$6,111.00	\$56,358.70
Category Amount:						\$218,793.55	\$770,191.45
Category Number: 0200		ROADWAY					
0395	668-1100	CATCH BASIN, GP 1	EA	39.000	2.000		
				5700.000	.000		
					2.000	\$.00	\$11,400.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0400	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	41.000 525.000	.000 3.000 3.000	\$1,575.00	\$1,575.00
0405	668-2100	DROP INLET, GP 1	EA	27.000 4750.000	9.500 .000 9.500	\$0.00	\$45,125.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000 3651.000	7.000 .000 7.000	\$0.00	\$25,557.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000 3950.000	4.000 .000 4.000	\$0.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000 3190.000	3.000 .000 3.000	\$0.00	\$9,570.00
Category Amount:						\$1,575.00	\$109,027.00
Category Number: 1200 ROADWAY							
0780	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	36,220.000 10.750	5,820.000 3,327.000 9,147.000	\$35,765.25	\$98,330.25
Category Amount:						\$35,765.25	\$98,330.25
Category Number: 0901 WALLS							
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	83.000 101.190	33.730 .000 33.730	\$0.00	\$3,413.14
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	594.000 101.190	241.940 .000 241.940	\$0.00	\$24,481.91

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 WALLS							
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
	1						
Category Amount:						\$0.00	\$244,789.74
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
	2						
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	288.480		
				94.990	.000		
					288.480	\$0.00	\$27,402.72
	2						
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,606.610		
				94.990	.000		
					1,606.610	\$0.00	\$152,611.88
	2						
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000	25.000		
				55.740	.000		
					25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000	373.120		
				55.740	.000		
					373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000	7,505.280		
				55.740	.000		
					7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000	3,258.790		
				55.740	.000		
					3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0903 WALLS							
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
	3						
Category Amount:						\$0.00	\$734,007.97
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	146.000 .000 146.000	\$0.00	\$63,225.30
	8						
Category Amount:						\$0.00	\$318,153.38
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	16.518 2.761 19.279	\$1,518.55	\$10,603.45
0895	163-0240	MULCH	TN	1,071.000 235.000	522.318 27.900 550.218	\$6,556.50	\$129,301.23
0900	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		14.000 3774.080	8.500 1.000 9.500	\$3,774.08	\$35,853.76

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300		ROADWAY					
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	29,649.438		
				3.150	50.250		
					29,699.688	\$158.29	\$93,554.02
Category Amount:						\$12,007.42	\$269,312.46
Category Number: 0400		ROADWAY					
1010	716-2000	EROSION CONTROL MATS, SLOPES	SY	104,340.000	56,615.379		
				1.000	5,694.487		
					62,309.866	\$5,694.49	\$62,309.87
1035	700-6910	PERMANENT GRASSING	AC	60.000	14.742		
				1250.000	.960		
					15.702	\$1,200.00	\$19,627.50
1045	700-7000	AGRICULTURAL LIME	TN	120.000	13.954		
				350.000	1.120		
					15.074	\$392.00	\$5,275.90
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	5.564		
				750.000	.550		
					6.114	\$412.50	\$4,585.50
Category Amount:						\$7,698.99	\$91,798.77
Category Number: 1000		ROADWAY					
1210	500-3101	CLASS A CONCRETE	CY	302.900	16.000		
				861.560	.000		
					16.000	\$0.00	\$13,784.96
Category Amount:						\$0.00	\$13,784.96
Category Number: 0803		BRIDGES					
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$0.00	\$862,917.29

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0803 BRIDGES					
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$.00	\$942,795.74
		3					
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01
Category Number:		0806 BRIDGES					
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				83555.130	.000		
					.980	\$.00	\$81,884.03
		6					
Category Amount:						\$0.00	\$81,884.03
Category Number:		0801 BRIDGES					
1495	520-0589	H-PILE POINTS, HP 14 X 89	EA	7.000	.000		
				229.020	7.000		
					7.000	\$1,603.14	\$1,603.14
1505	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	260.000	.000		
				149.980	317.173		
					317.173	\$47,569.61	\$47,569.61
Category Amount:						\$49,172.75	\$49,172.75

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.990		
				1497882.390	.010		
		2			1.000	\$14,978.82	\$1,497,882.39
1565	500-2100	CONCRETE BARRIER	LF	1,248.000	1,248.000		
				93.400	.000		
					1,248.000	\$0.00	\$116,563.20
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$0.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		4,980.000	4,978.670		
				403.860	.000		
		2			4,978.670	\$0.00	\$2,010,685.67
Category Amount:						\$14,978.82	\$4,254,376.73
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
		4			1.000	\$0.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
		4			849.660	\$0.00	\$333,686.97
Category Amount:						\$0.00	\$775,140.66

Estimate Summary By Project

Pay Period: 10/27/2025

to 11/26/2025

Project Number 713300-

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
1742	500-3002	CLASS AA CONCRETE	CY	.000	23.670		
				1429.460	169.640		
					193.310	\$242,493.59	\$276,328.91
Category Number:		0801 BRIDGES					
1757	507-8900	CLASS AA CONCRETE- BR NO.1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	.000	.000		
				303.550	260.190		
					260.190	\$78,980.67	\$78,980.67
Category Number:		0801 BRIDGES					
1782	511-1000	PSC BEAMS, AASHTO TP 1 MOD, BR NO. 1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT BAR REINF STEEL	LB	.000	4,463.500		
				1.700	30,714.490		
					35,177.990	\$52,214.63	\$59,802.58
Category Number:		0801 BRIDGES					
		BAR REINF STEEL - BR NO.1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$373,688.89	\$415,112.16
Category Number:		1200 ROADWAY					
1785	682-9950	DIRECTIONAL BORE -	LF	2,975.000	1,940.000		
				7.390	441.000		
					2,381.000	\$3,258.99	\$17,595.59
Category Number:		1200 ROADWAY					
		5 IN					
Category Amount:						\$3,258.99	\$17,595.59
Category Number:		0700 ROADWAY					
1790	682-9950	DIRECTIONAL BORE -	LF	970.000	.000		
				18.310	815.000		
					815.000	\$14,922.65	\$14,922.65
Category Number:		0700 ROADWAY					
		6 IN					
Category Amount:						\$14,922.65	\$14,922.65
Category Number:		0803 BRIDGES					
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000	137.730		
				94.875	.000		
					137.730	\$.00	\$13,067.13
Category Number:		0803 BRIDGES					
1873	520-2216	PILING, PSC, 14 IN SQ CUT OFF PILING, PSC, 16 IN SQ	LF	.000	509.060		
				102.735	.000		
					509.060	\$.00	\$52,298.28
Category Number:		0803 BRIDGES					
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2025

User: C0006930

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		1100 ROADWAY					
1980	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	6.000		
				11360.000	.000		
					6.000	\$.00	\$68,160.00
1990	610-0815	REM & FILL EXIST SAN SEWER MANHOLE	EA	11.000	.000		
				2120.000	11.000		
					11.000	\$23,320.00	\$23,320.00
2140	500-3200	CLASS B CONCRETE	CY	47.000	46.720		
				745.950	.000		
					46.720	\$.00	\$34,850.78
Category Amount:						\$23,320.00	\$126,330.78
Category Number:		0110 ROADWAY					
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number:		0200 ROADWAY					
2210	668-1200	CATCH BASIN, GP 2	EA	3.000	.500		
				7500.000	.500		
					1.000	\$3,750.00	\$7,500.00
2215	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	18.900	.000		
				650.000	2.700		
					2.700	\$1,755.00	\$1,755.00
2220	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				5855.000	.000		
					2.000	\$.00	\$11,710.00
Category Amount:						\$5,505.00	\$20,965.00

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0035

Pay Period: 10/27/2025
to 11/26/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
2300	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE -	SF	47,914.000	25,394.420		
				42.460	29,588.110		
					54,982.530	\$1,256,311.15	\$2,334,558.22
		C					
Category Amount:						\$1,256,311.15	\$2,334,558.22
Project Total Amount:						\$2,192,258.60	\$57,059,859.66