

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

1129 Days

Percent Time:

100.00

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

10/31/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$106,345,470.06

Original Contract Amount \$90,718,886.62

Funds Available \$46,368,581.52

Percent Complete 54.70%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$106,345,470.06	\$90,718,886.62	\$46,368,581.52	56.40%	\$1,108,268.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$46,536,101.66	\$45,647,887.63	\$888,214.03
Non-Participating	\$11,634,025.55	\$11,411,972.03	\$222,053.52
Total Earnings	\$58,170,127.21	\$57,059,859.66	\$1,110,267.55
Stockpiled Materials	\$1,806,761.33	\$1,808,759.99	(\$1,998.66)
Gross Earnings	\$59,976,888.54	\$58,868,619.65	\$1,108,268.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$59,976,888.54	\$58,868,619.65	

Total Payable: **\$1,108,268.89**

Rpt-ID: RCPEsprj

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.783		
				1306896.310	.021		
					.804	\$27,444.82	\$1,050,744.63
		713300-					
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	313,074.010		
				11.640	720.000		
					313,794.010	\$8,380.80	\$3,652,562.28
Category Amount:						\$35,825.62	\$4,703,306.91
Category Number: 0110		ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	24,816.970		
				35.570	726.330		
					25,543.300	\$25,835.56	\$908,575.18
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		23,359.000	2,924.600		
		L & H LIME		98.970	.000		
					2,924.600	\$.00	\$289,447.66
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	655.390		
				301.530	.000		
					655.390	\$.00	\$197,619.75
Category Amount:						\$25,835.56	\$1,395,642.59
Category Number: 0100		ROADWAY					
0125	441-0104	CONC SIDEWALK, 4 IN	SY	3,747.000	35.000		
				33.990	.000		
					35.000	\$.00	\$1,189.65
0155	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	10,186.000	.000		
				20.150	894.000		
					894.000	\$18,014.10	\$18,014.10
Category Amount:						\$18,014.10	\$19,203.75

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000 625.000	690.010 .000 690.010	\$0.00	\$431,256.25
0170	500-3200	CLASS B CONCRETE	CY	155.000 745.950	118.640 .000 118.640	\$0.00	\$88,499.51
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000 1472.000	73.730 .000 73.730	\$0.00	\$108,530.56
Category Amount:						\$0.00	\$628,286.32
Category Number: 0100		ROADWAY					
0330	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	3,350.000 830.880	560.370 .000 560.370	\$0.00	\$465,600.23
0335	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	387.000 1193.950	49.580 .000 49.580	\$0.00	\$59,196.04
0340	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	139.000 1535.760	6.000 .000 6.000	\$0.00	\$9,214.56
0345	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	292.000 1643.410	109.420 17.540 126.960	\$28,825.41	\$208,647.33
0350	621-6210	CONCRETE SIDE BARRIER, TP 6-S	LF	99.000 509.250	110.670 .000 110.670	\$0.00	\$56,358.70
Category Amount:						\$28,825.41	\$799,016.86

Estimate Summary By Project

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0395	668-1100	CATCH BASIN, GP 1	EA	39.000	2.000		
				5700.000	2.000		
					4.000	\$11,400.00	\$22,800.00
0405	668-2100	DROP INLET, GP 1	EA	27.000	9.500		
				4750.000	.000		
					9.500	\$.00	\$45,125.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	7.000		
				3651.000	.000		
					7.000	\$.00	\$25,557.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	4.000		
				3950.000	.000		
					4.000	\$.00	\$15,800.00
0445	668-5000	JUNCTION BOX	EA	3.000	3.000		
				3190.000	.000		
					3.000	\$.00	\$9,570.00
Category Amount:						\$11,400.00	\$118,852.00
Category Number:		0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$.00	\$3,413.14
		1					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$.00	\$24,481.91
		1					
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$.00	\$216,894.69
		1					
Category Amount:						\$0.00	\$244,789.74

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0902 WALLS							
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000 94.990	41.730 .000 41.730	\$0.00	\$3,963.93
		2					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000 94.990	288.480 .000 288.480	\$0.00	\$27,402.72
		2					
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000 94.990	1,606.610 .000 1,606.610	\$0.00	\$152,611.88
		2					
Category Amount:						\$0.00	\$183,978.53
Category Number: 0903 WALLS							
0836	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	.000 55.740	25.000 .000 25.000	\$0.00	\$1,393.50
		MSE WALL FACE, 0-10 FT HT, WALL NO- 3 ADJ					
0841	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	.000 55.740	373.120 .000 373.120	\$0.00	\$20,797.71
		MSE WALL FACE, 10-20 FT HT, WALL NO - 3 ADJ					
0846	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	.000 55.740	7,505.280 .000 7,505.280	\$0.00	\$418,344.31
		MSE WALL FACE, 20 - 30 FT HT, WALL NO - 3 ADJ					
0851	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		.000 55.740	3,258.790 .000 3,258.790	\$0.00	\$181,644.95
		MSE WALL FACE, GTR 30 FT HT, WALL NO - 3 ADJ					
0860	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	386.000 410.000	272.750 .000 272.750	\$0.00	\$111,827.50
		3					
Category Amount:						\$0.00	\$734,007.97

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0908 WALLS							
0870	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	251.000 134.740	251.000 .000 251.000	\$0.00	\$33,819.74
	8						
0875	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	1,641.000 134.740	1,641.000 .000 1,641.000	\$0.00	\$221,108.34
	8						
0880	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	146.000 433.050	146.000 .000 146.000	\$0.00	\$63,225.30
	8						
Category Amount:						\$0.00	\$318,153.38
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000 550.000	19.279 7.800 27.079	\$4,290.00	\$14,893.45
0895	163-0240	MULCH	TN	1,071.000 235.000	550.218 84.000 634.218	\$19,740.00	\$149,041.23
0900	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		14.000 3774.080	9.500 -.250 9.250	\$-943.52	\$34,910.24
0960	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000 2157.040	22.000 1.000 23.000	\$2,157.04	\$49,611.92
Category Amount:						\$25,243.52	\$248,456.84

Rpt-ID: RCPEsprj

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0400 ROADWAY							
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	6.114		
				750.000	.775		
					6.889	\$581.25	\$5,166.75
Category Amount:						\$581.25	\$5,166.75
Category Number: 1000 ROADWAY							
1210	500-3101	CLASS A CONCRETE	CY	302.900	16.000		
				861.560	.000		
					16.000	\$0.00	\$13,784.96
Category Amount:						\$0.00	\$13,784.96
Category Number: 0803 BRIDGES							
1330	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.480		
				1797744.350	.000		
					.480	\$0.00	\$862,917.29
		3					
1335	500-3002	CLASS AA CONCRETE	CY	488.000	288.810		
				1011.730	.000		
					288.810	\$0.00	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		4,663.000	2,547.890		
				370.030	.000		
					2,547.890	\$0.00	\$942,795.74
		3					
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$0.00	\$306,239.34
Category Amount:						\$0.00	\$2,475,066.01

Rpt-ID: RCPEsprj

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0806 BRIDGES					
1420	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.980		
				83555.130	.020		
	6				1.000	\$1,671.10	\$83,555.13
1430	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.980		
				15681.690	.020		
	6				1.000	\$313.63	\$15,681.69
Category Amount:						\$1,984.73	\$99,236.82
Category Number:		0802 BRIDGES					
1560	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				1497882.390	.000		
	2				1.000	\$0.00	\$1,497,882.39
1565	500-2100	CONCRETE BARRIER	LF	1,248.000	1,248.000		
				93.400	.000		
					1,248.000	\$0.00	\$116,563.20
1570	500-3002	CLASS AA CONCRETE	CY	622.000	621.950		
				1011.730	.000		
					621.950	\$0.00	\$629,245.47
1575	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	4,980.000	4,978.670		
				403.860	.000		
	2				4,978.670	\$0.00	\$2,010,685.67
Category Amount:						\$0.00	\$4,254,376.73
Category Number:		0804 BRIDGES					
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
	4				1.000	\$0.00	\$332,995.39
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$0.00	\$21,855.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1670	500-3101	CLASS A CONCRETE	CY	55.000 1586.130	54.600 .000 54.600	\$0.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		850.000 392.730	849.660 .000 849.660	\$0.00	\$333,686.97
		4					
Category Amount:						\$0.00	\$775,140.66
Category Number: 0801 BRIDGES							
1742	500-3002	CLASS AA CONCRETE	CY	.000 1429.460	193.310 .000 193.310	\$0.00	\$276,328.91
		CLASS AA CONCRETE- BR NO.1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
1757	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - LF	LF	.000 303.550	260.190 .000 260.190	\$0.00	\$78,980.67
		PSC BEAMS, AASHTO TP 1 MOD, BR NO. 1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
1759	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000 436.940	.000 922.000 922.000	\$402,858.68	\$402,858.68
		PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO.1 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$402,858.68	\$758,168.26
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
		PILING, PSC, 14 IN SQ CUT OFF					
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060	\$0.00	\$52,298.28
		PILING, PSC, 16 IN SQ - CUT OFF					
Category Amount:						\$0.00	\$65,365.41

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1200 ROADWAY							
1945	939-5010	ELECTRICAL POWER SERVICE ASSEMBLY, AER EA		3.000	.000		
				147569.520	.150		
					.150	\$22,135.43	\$22,135.43
Category Amount:						\$22,135.43	\$22,135.43
Category Number: 1100 ROADWAY							
1980	668-3300	SAN SEWER MANHOLE, TP 1	EA	5.000	6.000		
				11360.000	.000		
					6.000	\$0.00	\$68,160.00
2000	670-1060	WATER MAIN, 6 IN	LF	300.000	.000		
				160.000	12.000		
					12.000	\$1,920.00	\$1,920.00
2005	670-1080	WATER MAIN, 8 IN	LF	900.000	.000		
				110.000	600.000		
					600.000	\$66,000.00	\$66,000.00
2045	670-4000	FIRE HYDRANT	EA	11.000	.000		
				4990.000	2.000		
					2.000	\$9,980.00	\$9,980.00
2050	670-2060	GATE VALVE, 6 IN	EA	10.000	.000		
				2570.000	2.000		
					2.000	\$5,140.00	\$5,140.00
2140	500-3200	CLASS B CONCRETE	CY	47.000	46.720		
				745.950	.000		
					46.720	\$0.00	\$34,850.78
Category Amount:						\$83,040.00	\$186,050.78
Category Number: 0200 ROADWAY							
2165	561-1048	PIPE RENOVATION WITH EXPANDABLE PIPELIN LF		425.000	250.000		
				525.000	235.000		
					485.000	\$123,375.00	\$254,625.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/24/2025

User: C0006930

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0036

Pay Period: 11/27/2025
to 12/24/2025

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
2170	561-1054	PIPE RENOVATION WITH EXPANDABLE PIPELIN LF		595.000	235.000		
				582.750	523.000		
					758.000	\$304,778.25	\$441,724.50
Category Amount:						\$428,153.25	\$696,349.50
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,290.000	376.680		
		MATL & H LIME		135.800	.000		
					376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0200 ROADWAY							
2210	668-1200	CATCH BASIN, GP 2	EA	3.000	1.000		
				7500.000	1.000		
					2.000	\$7,500.00	\$15,000.00
2215	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	18.900	2.700		
				650.000	9.300		
					12.000	\$6,045.00	\$7,800.00
2220	668-2200	DROP INLET, GP 2	EA	2.000	2.000		
				5855.000	.000		
					2.000	\$0.00	\$11,710.00
Category Amount:						\$13,545.00	\$34,510.00
Category Number: 0100 ROADWAY							
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	4,518.500		
				75.000	171.000		
					4,689.500	\$12,825.00	\$351,712.50
Category Amount:						\$12,825.00	\$351,712.50
Project Total Amount:						\$1,110,267.55	\$58,170,127.21