

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: C0005817

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201586-0

Estimate Number: 0019

Pay Period: 08/01/2024
to 09/30/2024

Contract Location:

VARIOUS LOCATIONS IN GWINNETT COUNTY. (E)

Time Allowed: 637 Days

Elapsed Calender Days: 819 Days

Percent Time: 128.57

District: 1

Area: 01

Contractor:

GTG TRAFFIC SIGNALS, LLC
4195 JVL INDUSTRIAL PARK DRIVE

Date Let: 04/22/2022

Date Awarded: 05/06/2022

Date Contract Executed: 07/02/2022

Date Notice to Proceed: 07/05/2022

Date Work Began: 01/31/2023

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/01/2024

MARIETTA GA 30066

Phone: (404)446-2784

Escrow Agent:

Surety Co: The Gray Insurance Company

Current Contract Amount \$3,544,161.50

Original Contract Amount \$3,544,161.50

Funds Available \$38,089.35

Percent Complete 102.20%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013230	\$3,544,161.50	\$3,544,161.50	\$38,089.35	98.93%	\$2,651.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: C0005817

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201586-0

Estimate Number: 0019

Pay Period: 08/01/2024
to 09/30/2024

Project Number: 0013230 VARIOUS LOCS - SIGNAL UPGRADES

Federal State Project Number: 0013230

	Total to Date	Prev to Date	This Estimate
Participating	\$2,897,750.50	\$2,861,554.95	\$36,195.55
Non-Participating	\$724,437.65	\$715,388.76	\$9,048.89
Total Earnings	\$3,622,188.15	\$3,576,943.71	\$45,244.44
Stockpiled Materials	\$0.00	\$3,675.00	(\$3,675.00)
Gross Earnings	\$3,622,188.15	\$3,580,618.71	\$41,569.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$116,116.00)	(\$77,198.00)	(\$38,918.00)
Total:	\$3,506,072.15	\$3,503,420.71	

Total Payable: **\$2,651.44**

Estimate Summary By Project

Pay Period: 08/01/2024
to 09/30/2024

Project Number 0013230

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
Category Number:		0101 No Category						
0025	441-0108	CONC SIDEWALK, 8 IN	SY	276.000	374.640			
				155.000	.000			
					374.640	\$.00		\$58,069.20
0030	441-0304	CONC SPILLWAY, TP 4	EA	1.000	1.000			
				2300.000	.000			
					1.000	\$.00		\$2,300.00
Category Amount:						\$0.00		\$60,369.20
Category Number:		0100 ROADWAY						
0040	441-0748	CONCRETE MEDIAN, 6 IN	SY	583.000	587.360			
				98.000	.000			
					587.360	\$.00		\$57,561.28
Category Amount:						\$0.00		\$57,561.28
Category Number:		0101 No Category						
0045	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	51.000	168.000			
				76.000	.000			
					168.000	\$.00		\$12,768.00
0050	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	31.000	118.000			
				91.000	.000			
					118.000	\$.00		\$10,738.00
Category Amount:						\$0.00		\$23,506.00
Category Number:		0100 ROADWAY						
0080	500-3200	CLASS B CONCRETE	CY	49.000	145.150			
				500.000	.000			
					145.150	\$.00		\$72,575.00
		DYED BLACK						
Category Amount:						\$0.00		\$72,575.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: C0005817

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201586-0

Estimate Number: 0019

Pay Period: 08/01/2024
to 09/30/2024

Project Number 0013230

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0101	No Category				
0105	634-1200	RIGHT OF WAY MARKERS	EA	20.000	6.000		
				150.000	14.000		
					20.000	\$2,100.00	\$3,000.00
Category Amount:						\$2,100.00	\$3,000.00
Category Number:		0100	ROADWAY				
0205	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				90000.000	.100		
					1.000	\$9,000.00	\$90,000.00
	3						
0215	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				90000.000	.100		
					1.000	\$9,000.00	\$90,000.00
	5						
Category Amount:						\$18,000.00	\$180,000.00
Category Number:		0101	No Category				
0270	682-2145	PULL BOX, TYPE 4S	EA	2.000	.000		
				1000.000	2.000		
					2.000	\$2,000.00	\$2,000.00
0330	680-5265	LUMINAIRE BRACKET ARM, 10 FT	EA	13.000	6.000		
				250.000	7.000		
					13.000	\$1,750.00	\$3,250.00
0335	680-5275	LUMINAIRE BRACKET ARM, 15 FT	EA	8.000	3.000		
				250.000	5.000		
					8.000	\$1,250.00	\$2,000.00
Category Amount:						\$5,000.00	\$7,250.00
Category Number:		0100	ROADWAY				
0345	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	390.000	240.000		
				5.000	150.000		
					390.000	\$750.00	\$1,950.00

Estimate Summary By Project

Pay Period: 08/01/2024
to 09/30/2024

Project Number 0013230

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0350	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	8,625.000	8,596.000		
				3.500	660.000		
					9,256.000	\$2,310.00	\$32,396.00
0360	682-9950	DIRECTIONAL BORE -	LF	1,475.000	1,067.000		
				16.500	330.000		
					1,397.000	\$5,445.00	\$23,050.50
		5 IN					
Category Amount:						\$8,505.00	\$57,396.50
Category Number:		0101 No Category					
0385	700-9300	SOD	SY	2,420.000	.000		
				10.000	560.444		
					560.444	\$5,604.44	\$5,604.44
Category Amount:						\$5,604.44	\$5,604.44
Category Number:		0100 ROADWAY					
0395	935-1112	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF		1,425.000	790.000		
				1.000	635.000		
					1,425.000	\$635.00	\$1,425.00
Category Amount:						\$635.00	\$1,425.00
Category Number:		0101 No Category					
0455	937-4100	PEDESTRIAN DETECTION SYSTEM, NO -	LS	1.000	.900		
				2500.000	.100		
					1.000	\$250.00	\$2,500.00
		3					
Category Amount:						\$250.00	\$2,500.00
Category Number:		0100 ROADWAY					
0465	937-4100	PEDESTRIAN DETECTION SYSTEM, NO -	LS	1.000	.900		
				2500.000	.100		
					1.000	\$250.00	\$2,500.00
		5					
Category Amount:						\$250.00	\$2,500.00

Estimate Summary By Project

Contract ID: B1CBA2201586-0

Estimate Number: 0019

Pay Period: 08/01/2024
to 09/30/2024

Project Number 0013230

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0101 No Category							
0520	937-6010	MICROWAVE VEHICLE DETECTION SYSTEM, NC LS		1.000	.900		
				28000.000	.100		
					1.000	\$2,800.00	\$28,000.00
		3					
0530	937-6010	MICROWAVE VEHICLE DETECTION SYSTEM, NC LS		1.000	.900		
				21000.000	.100		
					1.000	\$2,100.00	\$21,000.00
		5					
Category Amount:						\$4,900.00	\$49,000.00
Project Total Amount:						\$45,244.44	\$3,622,188.15