

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

730 Days

Percent Time:

120.07

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER

GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$3,059,190.74

Percent Complete 72.74%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$2,780,955.80	60.26%	\$194,816.20
0014900	\$4,477,336.14	\$4,419,291.00	\$278,234.94	93.79%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$3,318,526.16	\$3,082,971.59	\$235,554.57
Non-Participating	\$829,631.54	\$770,742.91	\$58,888.63
Total Earnings	\$4,148,157.70	\$3,853,714.50	\$294,443.20
Stockpiled Materials	\$461,241.28	\$461,241.28	\$0.00
Gross Earnings	\$4,609,398.98	\$4,314,955.78	\$294,443.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$392,318.00)	(\$292,691.00)	(\$99,627.00)
Total:	\$4,217,080.98	\$4,022,264.78	

Total Payable: **\$194,816.20**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,359,280.96	\$3,359,280.96	\$0.00
Non-Participating	\$839,820.24	\$839,820.24	\$0.00
Total Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,199,101.20	\$4,199,101.20	
Total Payable:			\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.777		
				55000.000	.048		
					.825	\$2,640.00	\$45,375.00
		0013820					
Category Amount:						\$2,640.00	\$45,375.00
Category Number: 0110 ROADWAY							
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.670		
				310.000	.000		
					256.670	\$0.00	\$79,567.70
Category Amount:						\$0.00	\$79,567.70
Category Number: 0300 ROADWAY							
0090	163-0240	MULCH	TN	80.000	1.051		
				100.000	.935		
					1.986	\$93.50	\$198.60
Category Amount:						\$93.50	\$198.60
Category Number: 0400 ROADWAY							
0100	700-6910	PERMANENT GRASSING	AC	4.000	.000		
				3000.000	1.518		
					1.518	\$4,554.00	\$4,554.00
0105	700-7000	AGRICULTURAL LIME	TN	8.000	.000		
				650.000	.550		
					.550	\$357.50	\$357.50
0110	700-8000	FERTILIZER MIXED GRADE	TN	4.000	.175		
				1500.000	.150		
					.325	\$225.00	\$487.50
0115	700-8100	FERTILIZER NITROGEN CONTENT	LB	378.000	.000		
				5.000	200.000		
					200.000	\$1,000.00	\$1,000.00
Category Amount:						\$6,136.50	\$6,399.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0125	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		801.000	177.000		
				26.000	32.250		
					209.250	\$838.50	\$5,440.50
0130	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYPE C LF		3,039.000	262.000		
				0.010	70.000		
					332.000	\$.70	\$3.32
0155	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,078.000	3,778.275		
				5.300	118.500		
					3,896.775	\$628.05	\$20,652.91
0170	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,417.000	2,889.700		
				6.000	104.000		
					2,993.700	\$624.00	\$17,962.20
Category Amount:						\$2,091.25	\$44,058.93
Category Number:		0400 ROADWAY					
0175	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,017.000	.000		
				3.000	2,429.056		
					2,429.056	\$7,287.17	\$7,287.17
0180	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	2,830.000	.000		
				3.250	390.000		
					390.000	\$1,267.50	\$1,267.50
Category Amount:						\$8,554.67	\$8,554.67
Category Number:		0200 ROADWAY					
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				5000.000	.000		
					1.000	\$.00	\$5,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0190	441-0050	CONC SLOPE DRAIN	SY	48.000	17.420		
				90.000	.000		
					17.420	\$0.00	\$1,567.80
Category Amount:						\$0.00	\$6,567.80
Category Number: 0801		BRIDGES					
0250	500-2100	CONCRETE BARRIER	LF	1,285.000	547.300		
				80.000	.000		
					547.300	\$0.00	\$43,784.00
0255	500-3002	CLASS AA CONCRETE	CY	266.000	228.282		
				1265.000	36.818		
					265.100	\$46,574.77	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO	LF	1,190.000	595.840		
				510.000	.000		
					595.840	\$0.00	\$303,878.40
		1 (820)					
0270	511-1000	BAR REINF STEEL	LB	42,817.000	40,268.600		
				1.900	2,548.400		
					42,817.000	\$4,841.96	\$81,352.30
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000	.000		
				205.000	613.600		
					613.600	\$125,788.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ	LF	.000	.000		
				153.750	126.400		
					126.400	\$19,434.00	\$19,434.00
		20" PSC Pile Cutoff					
0310	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,473.000	597.000		
				95.000	760.083		
					1,357.083	\$72,207.89	\$128,922.89

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0801 BRIDGES							
0315	603-7000	PLASTIC FILTER FABRIC	SY	2,473.000	597.000		
				8.000	760.083		
					1,357.083	\$6,080.66	\$10,856.66
Category Amount:						\$274,927.28	\$1,049,367.75
Project Total Amount:						\$294,443.20	\$4,148,157.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01032650

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/31/2024

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER BRIER CREEK					
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
					1.000	\$.00	\$440,000.00
		1 (900)					
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
					786.700	\$.00	\$279,278.50
		1 (900)					
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
					594.950	\$.00	\$333,172.00
		1 (900)					
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Project Total Amount:						\$0.00	\$4,199,101.20