

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

761 Days

Percent Time:

125.16

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$2,474,149.93

Percent Complete 80.49%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$2,195,914.99	68.62%	\$585,040.81
0014900	\$4,477,336.14	\$4,419,291.00	\$278,234.94	93.79%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$4,029,667.49	\$3,318,526.16	\$711,141.33
Non-Participating	\$1,007,416.87	\$829,631.54	\$177,785.33
Total Earnings	\$5,037,084.36	\$4,148,157.70	\$888,926.66
Stockpiled Materials	\$250,944.43	\$461,241.28	(\$210,296.85)
Gross Earnings	\$5,288,028.79	\$4,609,398.98	\$678,629.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$485,907.00)	(\$392,318.00)	(\$93,589.00)
Total:	\$4,802,121.79	\$4,217,080.98	
Total Payable:			\$585,040.81

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,359,280.96	\$3,359,280.96	\$0.00
Non-Participating	\$839,820.24	\$839,820.24	\$0.00
Total Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,199,101.20	\$4,199,101.20	
Total Payable:			\$0.00

Estimate Summary By Project

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013820

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.825		
				55000.000	.028		
					.853	\$1,540.00	\$46,915.00
		0013820					
Category Amount:						\$1,540.00	\$46,915.00
	Category Number:	0110 ROADWAY					
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.670		
				310.000	.000		
					256.670	\$.00	\$79,567.70
Category Amount:						\$0.00	\$79,567.70
	Category Number:	0300 ROADWAY					
0130	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,039.000	332.000		
				0.010	136.000		
					468.000	\$1.36	\$4.68
0155	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,078.000	3,896.775		
				5.300	77.250		
					3,974.025	\$409.43	\$21,062.33
Category Amount:						\$410.79	\$21,067.01
	Category Number:	0200 ROADWAY					
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				5000.000	.000		
					1.000	\$.00	\$5,000.00
0190	441-0050	CONC SLOPE DRAIN	SY	48.000	17.420		
				90.000	.000		
					17.420	\$.00	\$1,567.80
Category Amount:						\$0.00	\$6,567.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				528000.000	.130		
		1 (820)			.130	\$68,640.00	\$68,640.00
0250	500-2100	CONCRETE BARRIER	LF	1,285.000	547.300		
				80.000	.000		
					547.300	\$0.00	\$43,784.00
0255	500-3002	CLASS AA CONCRETE	CY	266.000	265.100		
				1265.000	.000		
					265.100	\$0.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		1,190.000	595.835		
				510.000	593.540		
		1 (820)			1,189.375	\$302,705.40	\$606,581.25
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		669.000	.000		
				605.000	668.540		
		1 (820)			668.540	\$404,466.70	\$404,466.70
0275	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				230000.000	.400		
		1 (820)			.400	\$92,000.00	\$92,000.00
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000	613.600		
				205.000	.000		
					613.600	\$0.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ	LF	.000	126.400		
				153.750	.000		
		20" PSC Pile Cutoff			126.400	\$0.00	\$19,434.00
0310	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,473.000	1,357.083		
				95.000	186.056		
					1,543.139	\$17,675.32	\$146,598.21

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0315	603-7000	PLASTIC FILTER FABRIC	SY	2,473.000	1,357.083		
				8.000	186.056		
					1,543.139	\$1,488.45	\$12,345.11
Category Amount:						\$886,975.87	\$1,854,988.77
Project Total Amount:						\$888,926.66	\$5,037,084.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0021

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO 1 - OVER BRIER CREEK				
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
		1 (900)			1.000	\$.00	\$440,000.00
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
		1 (900)			786.700	\$.00	\$279,278.50
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
		1 (900)			594.950	\$.00	\$333,172.00
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Project Total Amount:						\$0.00	\$4,199,101.20