

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

791 Days

Percent Time:

130.10

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$1,914,661.02

Percent Complete 86.15%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$1,636,426.08	76.62%	\$559,488.91
0014900	\$4,477,336.14	\$4,419,291.00	\$278,234.94	93.79%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$4,549,714.62	\$4,029,667.49	\$520,047.13
Non-Participating	\$1,137,428.65	\$1,007,416.87	\$130,011.78
Total Earnings	\$5,687,143.27	\$5,037,084.36	\$650,058.91
Stockpiled Materials	\$250,944.43	\$250,944.43	\$0.00
Gross Earnings	\$5,938,087.70	\$5,288,028.79	\$650,058.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$576,477.00)	(\$485,907.00)	(\$90,570.00)
Total:	\$5,361,610.70	\$4,802,121.79	
		Total Payable:	\$559,488.91

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,359,280.96	\$3,359,280.96	\$0.00
Non-Participating	\$839,820.24	\$839,820.24	\$0.00
Total Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,199,101.20	\$4,199,101.20	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,199,101.20	\$4,199,101.20	
Total Payable:			\$0.00

Date: 10/10/2024

Page 4 of 7

Pay Period: 09/01/2024
to 09/30/2024

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.853		
				55000.000	.083		
					.936	\$4,565.00	\$51,480.00
		0013820					
Category Amount:						\$4,565.00	\$51,480.00
Category Number:		0110 ROADWAY					
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.667		
				310.000	128.330		
					384.997	\$39,782.30	\$119,349.07
Category Amount:						\$39,782.30	\$119,349.07
Category Number:		0300 ROADWAY					
0130	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,039.000	468.000		
				0.010	117.000		
					585.000	\$1.17	\$5.85
0150	170-2000	STAKED SILT RETENTION BARRIER	LF	2,946.000	1,789.500		
				8.000	444.000		
					2,233.500	\$3,552.00	\$17,868.00
Category Amount:						\$3,553.17	\$17,873.85
Category Number:		0200 ROADWAY					
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				5000.000	.000		
					1.000	\$0.00	\$5,000.00
0190	441-0050	CONC SLOPE DRAIN	SY	48.000	17.420		
				90.000	.000		
					17.420	\$0.00	\$1,567.80
Category Amount:						\$0.00	\$6,567.80

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.130		
				528000.000	.850		
					.980	\$448,800.00	\$517,440.00
		1 (820)					
0250	500-2100	CONCRETE BARRIER	LF	1,285.000	547.300		
				80.000	.000		
					547.300	\$0.00	\$43,784.00
0255	500-3002	CLASS AA CONCRETE	CY	266.000	265.100		
				1265.000	.000		
					265.100	\$0.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	1,190.000	1,189.380		
				510.000	.000		
					1,189.380	\$0.00	\$606,583.80
		1 (820)					
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	669.000	668.540		
				605.000	.000		
					668.540	\$0.00	\$404,466.70
		1 (820)					
0275	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.400		
				230000.000	.600		
					1.000	\$138,000.00	\$230,000.00
		1 (820)					
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000	613.600		
				205.000	.000		
					613.600	\$0.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ	LF	.000	126.400		
				153.750	.000		
					126.400	\$0.00	\$19,434.00
		20" PSC Pile Cutoff					
0310	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,473.000	1,543.139		
				95.000	149.111		
					1,692.250	\$14,165.55	\$160,763.75

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0315	603-7000	PLASTIC FILTER FABRIC	SY	2,473.000	1,543.139		
				8.000	149.111		
					1,692.250	\$1,192.89	\$13,538.00
Category Amount:						\$602,158.44	\$2,457,149.75
Project Total Amount:						\$650,058.91	\$5,687,143.27

Rpt-ID: RCPESPRJ

Georgia

Date: 10/10/2024

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0022

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				55000.000	.000		
					1.000	\$.00	\$55,000.00
		0014900					
Category Amount:						\$0.00	\$55,000.00
Category Number: 0801 BRIDGE NO 1 - OVER BRIER CREEK							
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
					1.000	\$.00	\$440,000.00
		1 (900)					
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
					786.700	\$.00	\$279,278.50
		1 (900)					
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
					594.950	\$.00	\$333,172.00
		1 (900)					
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Project Total Amount:						\$0.00	\$4,199,101.20