

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

883 Days

Percent Time:

145.23

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$1,536,041.86

Percent Complete 91.87%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$1,271,905.76	81.82%	\$364,520.32
0014900	\$4,477,336.14	\$4,419,291.00	\$264,136.10	94.10%	\$14,098.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$5,063,529.26	\$4,549,714.62	\$513,814.64
Non-Participating	\$1,265,882.33	\$1,137,428.65	\$128,453.68
Total Earnings	\$6,329,411.59	\$5,687,143.27	\$642,268.32
Stockpiled Materials	\$250,944.43	\$250,944.43	\$0.00
Gross Earnings	\$6,580,356.02	\$5,938,087.70	\$642,268.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$854,225.00)	(\$576,477.00)	(\$277,748.00)
Total:	\$5,726,131.02	\$5,361,610.70	
		Total Payable:	\$364,520.32

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,370,560.03	\$3,359,280.96	\$11,279.07
Non-Participating	\$842,640.01	\$839,820.24	\$2,819.77
Total Earnings	\$4,213,200.04	\$4,199,101.20	\$14,098.84
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,213,200.04	\$4,199,101.20	\$14,098.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,213,200.04	\$4,199,101.20	
Total Payable:			\$14,098.84

Rpt-ID: RCPEsprj

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.936		
				55000.000	.064		
					1.000	\$3,520.00	\$55,000.00
		0013820					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.862		
				1942000.000	.088		
					.950	\$170,896.00	\$1,844,900.00
		0013820					
Category Amount:						\$174,416.00	\$1,899,900.00
	Category Number:	0110 ROADWAY					
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,039.000	.000		
		TL & H LIME		130.000	922.080		
					922.080	\$119,870.40	\$119,870.40
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,505.000	.000		
				60.000	2,395.650		
					2,395.650	\$143,739.00	\$143,739.00
0055	413-0750	TACK COAT	GL	791.000	.000		
				6.000	31.000		
					31.000	\$186.00	\$186.00
0070	318-3000	AGGR SURF CRS	TN	641.000	18.500		
				60.000	25.650		
					44.150	\$1,539.00	\$2,649.00
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000	384.997		
				310.000	128.333		
					513.330	\$39,783.23	\$159,132.30
Category Amount:						\$305,117.63	\$425,576.70

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0090	163-0240	MULCH	TN	80.000	1.986		
				100.000	1.500		
					3.486	\$150.00	\$348.60
Category Amount:						\$150.00	\$348.60
Category Number: 0400		ROADWAY					
0100	700-6910	PERMANENT GRASSING	AC	4.000	1.518		
				3000.000	2.065		
					3.583	\$6,195.00	\$10,749.00
0105	700-7000	AGRICULTURAL LIME	TN	8.000	.550		
				650.000	.056		
					.606	\$36.40	\$393.90
0110	700-8000	FERTILIZER MIXED GRADE	TN	4.000	.325		
				1500.000	.225		
					.550	\$337.50	\$825.00
Category Amount:						\$6,568.90	\$11,967.90
Category Number: 0300		ROADWAY					
0125	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		801.000	209.250		
				26.000	175.500		
					384.750	\$4,563.00	\$10,003.50
0150	170-2000	STAKED SILT RETENTION BARRIER	LF	2,946.000	2,233.500		
				8.000	371.250		
					2,604.750	\$2,970.00	\$20,838.00
0155	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,078.000	3,974.025		
				5.300	593.250		
					4,567.275	\$3,144.23	\$24,206.56

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0170	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	3,417.000 6.000	2,993.700 643.000 3,636.700	\$3,858.00	\$21,820.20
Category Amount:						\$14,535.23	\$76,868.26
Category Number: 0400 ROADWAY							
0175	716-2000	EROSION CONTROL MATS, SLOPES	SY	7,017.000 3.000	2,429.056 5,092.889 7,521.945	\$15,278.67	\$22,565.84
0180	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	2,830.000 3.250	390.000 2,078.167 2,468.167	\$6,754.04	\$8,021.54
Category Amount:						\$22,032.71	\$30,587.38
Category Number: 0200 ROADWAY							
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000 5000.000	1.000 2.000 3.000	\$10,000.00	\$15,000.00
0190	441-0050	CONC SLOPE DRAIN	SY	48.000 90.000	17.417 39.167 56.584	\$3,525.03	\$5,092.56
Category Amount:						\$13,525.03	\$20,092.56
Category Number: 0801 BRIDGES							
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 (820)	LS	1.000 528000.000	.980 .020 1.000	\$10,560.00	\$528,000.00
0250	500-2100	CONCRETE BARRIER	LF	1,285.000 80.000	547.300 736.940 1,284.240	\$58,955.20	\$102,739.20

Rpt-ID: RCPEsprj

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024

to 12/31/2024

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
0255	500-3002	CLASS AA CONCRETE	CY	266.000	265.100		
				1265.000	.000		
					265.100	\$.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		1,190.000	1,189.380		
				510.000	.000		
					1,189.380	\$.00	\$606,583.80
		1 (820)					
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		669.000	668.540		
				605.000	.000		
					668.540	\$.00	\$404,466.70
		1 (820)					
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000	613.600		
				205.000	.000		
					613.600	\$.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ	LF	.000	126.400		
				153.750	.000		
					126.400	\$.00	\$19,434.00
		20" PSC Pile Cutoff					
0310	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,473.000	1,692.250		
				95.000	353.472		
					2,045.722	\$33,579.84	\$194,343.59
0315	603-7000	PLASTIC FILTER FABRIC	SY	2,473.000	1,692.250		
				8.000	353.472		
					2,045.722	\$2,827.78	\$16,365.78
Category Amount:						\$105,922.82	\$2,333,072.57
Project Total Amount:						\$642,268.32	\$6,329,411.59

Rpt-ID: RCPESPRJ

Georgia

Date: 01/14/2025

User: 01032650

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0023

Pay Period: 10/01/2024
to 12/31/2024

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0145	163-0232	TEMPORARY GRASSING	AC	1.000	1.545		
				2500.000	.973		
					2.518	\$2,432.50	\$6,295.00
Category Amount:						\$2,432.50	\$6,295.00
Category Number:		0110 ROADWAY					
0255	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	129.000	.000		
				90.000	129.626		
					129.626	\$11,666.34	\$11,666.34
Category Amount:						\$11,666.34	\$11,666.34
Category Number:		0801 BRIDGE NO 1 - OVER BRIER CREEK					
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
					1.000	\$0.00	\$440,000.00
		1 (900)					
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
					786.700	\$0.00	\$279,278.50
		1 (900)					
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
					594.950	\$0.00	\$333,172.00
		1 (900)					
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$0.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$0.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Project Total Amount:						\$14,098.84	\$4,213,200.04