

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

914 Days

Percent Time:

150.33

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$984,242.88

Percent Complete 97.50%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$919,006.78	86.87%	\$352,898.98
0014900	\$4,477,336.14	\$4,419,291.00	\$65,236.10	98.54%	\$198,900.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$5,420,719.64	\$5,063,529.26	\$357,190.38
Non-Participating	\$1,355,179.93	\$1,265,882.33	\$89,297.60
Total Earnings	\$6,775,899.57	\$6,329,411.59	\$446,487.98
Stockpiled Materials	\$250,944.43	\$250,944.43	\$0.00
Gross Earnings	\$7,026,844.00	\$6,580,356.02	\$446,487.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$947,814.00)	(\$854,225.00)	(\$93,589.00)
Total:	\$6,079,030.00	\$5,726,131.02	

Total Payable: **\$352,898.98**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,529,680.03	\$3,370,560.03	\$159,120.00
Non-Participating	\$882,420.01	\$842,640.01	\$39,780.00
Total Earnings	\$4,412,100.04	\$4,213,200.04	\$198,900.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,412,100.04	\$4,213,200.04	\$198,900.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,412,100.04	\$4,213,200.04	
Total Payable:			\$198,900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				1942000.000	.050		
					1.000	\$97,100.00	\$1,942,000.00
		0013820					
0015	641-1100	GUARDRAIL, TP T	LF	168.000	.000		
				100.000	165.200		
					165.200	\$16,520.00	\$16,520.00
0020	641-1200	GUARDRAIL, TP W	LF	1,912.500	.000		
				35.000	1,904.460		
					1,904.460	\$66,656.10	\$66,656.10
0025	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	3.000	.000		
				2000.000	3.000		
					3.000	\$6,000.00	\$6,000.00
0030	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	1.000	.000		
				4000.000	1.000		
					1.000	\$4,000.00	\$4,000.00
Category Amount:						\$190,276.10	\$2,035,176.10
Category Number: 0110 ROADWAY							
0035	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		427.000	.000		
		BITUM MATL & H LIME		130.000	492.980		
					492.980	\$64,087.40	\$64,087.40
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		696.000	.000		
		L & H LIME		130.000	778.710		
					778.710	\$101,232.30	\$101,232.30
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,039.000	922.080		
		TL & H LIME		130.000	.000		
					922.080	\$0.00	\$119,870.40

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	2,505.000	2,395.650		
				60.000	201.980		
					2,597.630	\$12,118.80	\$155,857.80
0055	413-0750	TACK COAT	GL	791.000	31.000		
				6.000	810.000		
					841.000	\$4,860.00	\$5,046.00
Category Amount:						\$182,298.50	\$446,093.90
Category Number:		0100 ROADWAY					
0060	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		.750	.000		
				3000.000	.493		
					.493	\$1,479.00	\$1,479.00
0065	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-Gf GLM		.370	.000		
		UOUS)		3000.000	.247		
					.247	\$741.00	\$741.00
Category Amount:						\$2,220.00	\$2,220.00
Category Number:		0110 ROADWAY					
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000	513.330		
				310.000	.000		
					513.330	\$.00	\$159,132.30
Category Amount:						\$0.00	\$159,132.30
Category Number:		0100 ROADWAY					
0080	634-1200	RIGHT OF WAY MARKERS	EA	35.000	.000		
				310.000	26.000		
					26.000	\$8,060.00	\$8,060.00
Category Amount:						\$8,060.00	\$8,060.00

Date: 02/10/2025

Page 6 of 10

to 01/31/2025

Category Amount:	\$888.00	\$888.00
-------------------------	----------	----------

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0225	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		1,310.000 11.000	.000 1,328.000 1,328.000	\$14,608.00	\$14,608.00
Category Amount:						\$14,608.00	\$14,608.00
Category Number: 0600 ROADWAY							
0230	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		102.000 25.000	.000 29.250 29.250	\$731.25	\$731.25
0235	636-2070	GALV STEEL POSTS, TP 7	LF	524.000 15.000	.000 201.320 201.320	\$3,019.80	\$3,019.80
Category Amount:						\$3,751.05	\$3,751.05
Category Number: 0801 BRIDGES							
0240	500-0100	GROOVED CONCRETE	SY	2,475.000 12.000	.000 2,474.444 2,474.444	\$29,693.33	\$29,693.33
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 (820)	LS	1.000 528000.000	1.000 .000 1.000	\$0.00	\$528,000.00
0250	500-2100	CONCRETE BARRIER	LF	1,285.000 80.000	1,284.240 .000 1,284.240	\$0.00	\$102,739.20
0255	500-3002	CLASS AA CONCRETE	CY	266.000 1265.000	265.100 .000 265.100	\$0.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 (820)		1,190.000 510.000	1,189.380 .000 1,189.380	\$0.00	\$606,583.80

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		669.000	668.540		
				605.000	.000		
					668.540	\$.00	\$404,466.70
		1 (820)					
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000	613.600		
				205.000	.000		
					613.600	\$.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ	LF	.000	126.400		
				153.750	.000		
					126.400	\$.00	\$19,434.00
		20" PSC Pile Cutoff					
Category Amount:						\$29,693.33	\$2,152,056.53
Project Total Amount:						\$446,487.98	\$6,775,899.57

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				1942000.000	.100		
					1.000	\$194,200.00	\$1,942,000.00
		0014900					
0090	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		1.000	.000		
				4000.000	1.000		
					1.000	\$4,000.00	\$4,000.00
Category Amount:						\$198,200.00	\$1,946,000.00
	Category Number:	0801 BRIDGE NO 1 - OVER BRIER CREEK					
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
					1.000	\$0.00	\$440,000.00
		1 (900)					
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
					786.700	\$0.00	\$279,278.50
		1 (900)					
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
					594.950	\$0.00	\$333,172.00
		1 (900)					
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$0.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$0.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70

Rpt-ID: RCPESPRJ

Georgia

Date: 02/10/2025

User: 01032650

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0024

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600 ROADWAY							
0345	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		25.000	.000	\$700.00	\$700.00
				28.000	25.000		
					25.000		
Category Amount:						\$700.00	\$700.00
Project Total Amount:						\$198,900.00	\$4,412,100.04