

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025
to 04/21/2025

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

608 Days

Elapsed Calender Days:

968 Days

Percent Time:

159.21

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

03/26/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$959,572.88

Percent Complete 97.81%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$919,006.78	86.87%	\$0.00
0014900	\$4,477,336.14	\$4,419,291.00	\$40,566.10	99.09%	\$24,670.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025
to 04/21/2025

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$5,430,169.08	\$5,420,719.64	\$9,449.44
Non-Participating	\$1,357,542.29	\$1,355,179.93	\$2,362.36
Total Earnings	\$6,787,711.37	\$6,775,899.57	\$11,811.80
Stockpiled Materials	\$0.00	\$250,944.43	(\$250,944.43)
Gross Earnings	\$6,787,711.37	\$7,026,844.00	(\$239,132.63)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$372,158.63	\$0.00	\$372,158.63
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,080,840.00)	(\$947,814.00)	(\$133,026.00)
Total:	\$6,079,030.00	\$6,079,030.00	

Total Payable: **\$0.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025
to 04/21/2025

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,549,416.03	\$3,529,680.03	\$19,736.00
Non-Participating	\$887,354.01	\$882,420.01	\$4,934.00
Total Earnings	\$4,436,770.04	\$4,412,100.04	\$24,670.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,436,770.04	\$4,412,100.04	\$24,670.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,436,770.04	\$4,412,100.04	

Total Payable: **\$24,670.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025
to 04/21/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0035	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN BITUM MATL & H LIME		427.000 130.000	492.980 .000 492.980	\$0.00	\$64,087.40
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		696.000 130.000	778.710 .000 778.710	\$0.00	\$101,232.30
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,039.000 130.000	922.080 .000 922.080	\$0.00	\$119,870.40
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000 310.000	513.330 .000 513.330	\$0.00	\$159,132.30
Category Amount:						\$0.00	\$444,322.40
Category Number: 0200 ROADWAY							
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000 5000.000	3.000 .000 3.000	\$0.00	\$15,000.00
0190	441-0050	CONC SLOPE DRAIN	SY	48.000 90.000	56.580 .000 56.580	\$0.00	\$5,092.20
Category Amount:						\$0.00	\$20,092.20
Category Number: 0610 ROADWAY							
0195	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		2,590.000 1.600	.000 2,719.000 2,719.000	\$4,350.40	\$4,350.40
0200	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		2,590.000 1.600	.000 2,704.000 2,704.000	\$4,326.40	\$4,326.40

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025
to 04/21/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0205	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		1,310.000 11.000	1,043.000 285.000 1,328.000	\$3,135.00	\$14,608.00
Category Amount:						\$11,811.80	\$23,284.80
Category Number: 0801 BRIDGES							
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 (820)	LS	1.000 528000.000	1.000 .000 1.000	\$0.00	\$528,000.00
0250	500-2100	CONCRETE BARRIER	LF	1,285.000 80.000	1,284.240 .000 1,284.240	\$0.00	\$102,739.20
0255	500-3002	CLASS AA CONCRETE	CY	266.000 1265.000	265.100 .000 265.100	\$0.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 (820)		1,190.000 510.000	1,189.380 .000 1,189.380	\$0.00	\$606,583.80
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF 1 (820)		669.000 605.000	668.540 .000 668.540	\$0.00	\$404,466.70
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000 205.000	613.600 .000 613.600	\$0.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ 20" PSC Pile Cutoff	LF	.000 153.750	126.400 .000 126.400	\$0.00	\$19,434.00
Category Amount:						\$0.00	\$2,122,363.20
Project Total Amount:						\$11,811.80	\$6,787,711.37

Rpt-ID: RCPESPRJ

Georgia

Date: 05/19/2025

User: 01032650

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0025

Pay Period: 02/01/2025

to 04/21/2025

Project Number 0014900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 65000.000	.650 .350 1.000	\$22,750.00	\$65,000.00
Category Amount:						\$22,750.00	\$65,000.00
Category Number: 0801 BRIDGE NO 1 - OVER BRIER CREEK							
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 (900)	LS	1.000 440000.000	1.000 .000 1.000	\$0.00	\$440,000.00
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1 (900)	LF	787.000 355.000	786.700 .000 786.700	\$0.00	\$279,278.50
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1 (900)	LF	595.000 560.000	594.950 .000 594.950	\$0.00	\$333,172.00
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000 155.000	438.760 .000 438.760	\$0.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000 116.250	86.240 .000 86.240	\$0.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Category Number: 0100 ROADWAY							
0350	636-5020	DELINEATOR, TP 2	EA	24.000 80.000	.000 24.000 24.000	\$1,920.00	\$1,920.00
Category Amount:						\$1,920.00	\$1,920.00
Project Total Amount:						\$24,670.00	\$4,436,770.04