

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Contract Location:

SR 23 OVER BRIER CREEK AND BRIER CREEK OVERFLOW

Time Allowed:

817 Days

Elapsed Calender Days:

968 Days

Percent Time:

118.48

District: 2

Area: 03

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

08/02/2022

Date Work Began:

08/29/2022

Date Time Stopped:

03/26/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/26/2024

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,475,372.92

Original Contract Amount \$11,396,368.55

Funds Available \$532,755.88

Percent Complete 97.86%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013820	\$6,998,036.78	\$6,977,077.55	\$492,189.78	92.97%	\$426,817.00
0014900	\$4,477,336.14	\$4,419,291.00	\$40,566.10	99.09%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Project Number: 0013820 SR 23 - BRDG REPL

Federal State Project Number: 0013820

	Total to Date	Prev to Date	This Estimate
Participating	\$5,434,045.88	\$5,430,169.08	\$3,876.80
Non-Participating	\$1,358,511.49	\$1,357,542.29	\$969.20
Total Earnings	\$6,792,557.37	\$6,787,711.37	\$4,846.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,792,557.37	\$6,787,711.37	\$4,846.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$372,158.63	\$372,158.63	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$658,869.00)	(\$1,080,840.00)	\$421,971.00
Total:	\$6,505,847.00	\$6,079,030.00	
		Total Payable:	\$426,817.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Project Number: 0014900 SR 23 - BRDG REPL

Federal State Project Number: 0014900

	Total to Date	Prev to Date	This Estimate
Participating	\$3,549,416.03	\$3,549,416.03	\$0.00
Non-Participating	\$887,354.01	\$887,354.01	\$0.00
Total Earnings	\$4,436,770.04	\$4,436,770.04	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,436,770.04	\$4,436,770.04	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,436,770.04	\$4,436,770.04	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0035	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN BITUM MATL & H LIME		427.000 130.000	492.980 .000 492.980	\$0.00	\$64,087.40
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		696.000 130.000	778.710 .000 778.710	\$0.00	\$101,232.30
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,039.000 130.000	922.080 .000 922.080	\$0.00	\$119,870.40
0075	433-1000	REINF CONC APPROACH SLAB	SY	514.000 310.000	513.330 .000 513.330	\$0.00	\$159,132.30
Category Amount:						\$0.00	\$444,322.40
Category Number: 0400 ROADWAY							
0100	700-6910	PERMANENT GRASSING	AC	4.000 3000.000	3.583 .917 4.500	\$2,751.00	\$13,500.00
0105	700-7000	AGRICULTURAL LIME	TN	8.000 650.000	.606 .800 1.406	\$520.00	\$913.90
0110	700-8000	FERTILIZER MIXED GRADE	TN	4.000 1500.000	.550 1.050 1.600	\$1,575.00	\$2,400.00
Category Amount:						\$4,846.00	\$16,813.90
Category Number: 0200 ROADWAY							
0185	441-0303	CONC SPILLWAY, TP 3	EA	3.000 5000.000	3.000 .000 3.000	\$0.00	\$15,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Project Number 0013820

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0190	441-0050	CONC SLOPE DRAIN	SY	48.000 90.000	56.580 .000 56.580	\$0.00	\$5,092.20
Category Amount:						\$0.00	\$20,092.20
Category Number: 0801 BRIDGES							
0245	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 (820)	LS	1.000 528000.000	1.000 .000 1.000	\$0.00	\$528,000.00
0250	500-2100	CONCRETE BARRIER	LF	1,285.000 80.000	1,284.240 .000 1,284.240	\$0.00	\$102,739.20
0255	500-3002	CLASS AA CONCRETE	CY	266.000 1265.000	265.100 .000 265.100	\$0.00	\$335,351.50
0260	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1 (820)	LF	1,190.000 510.000	1,189.380 .000 1,189.380	\$0.00	\$606,583.80
0265	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF 1 (820)	LF	669.000 605.000	668.540 .000 668.540	\$0.00	\$404,466.70
0280	520-2220	PILING, PSC, 20 IN SQ	LF	885.000 205.000	613.600 .000 613.600	\$0.00	\$125,788.00
0281	520-2220	PILING, PSC, 20 IN SQ 20" PSC Pile Cutoff	LF	.000 153.750	126.400 .000 126.400	\$0.00	\$19,434.00
Category Amount:						\$0.00	\$2,122,363.20
Project Total Amount:						\$4,846.00	\$6,792,557.37

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2025

User: 01094986

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201592-0

Estimate Number: 0026

Pay Period: 04/22/2025
to 08/31/2025

Project Number 0014900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This	Amount
		Supplemental Description 2			Qty To Date	Period	
Category Number: 0801 BRIDGE NO 1 - OVER BRIER CREEK							
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				440000.000	.000		
					1.000	\$0.00	\$440,000.00
		1 (900)					
0280	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	787.000	786.700		
				355.000	.000		
					786.700	\$0.00	\$279,278.50
		1 (900)					
0285	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	595.000	594.950		
				560.000	.000		
					594.950	\$0.00	\$333,172.00
		1 (900)					
0300	520-2218	PILING, PSC, 18 IN SQ	LF	665.000	438.760		
				155.000	.000		
					438.760	\$0.00	\$68,007.80
0336	520-2218	PILING, PSC, 18 IN SQ	LF	.000	86.240		
				116.250	.000		
					86.240	\$0.00	\$10,025.40
Category Amount:						\$0.00	\$1,130,483.70
Project Total Amount:						\$0.00	\$4,436,770.04