

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: 01082912

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2201600-0

Estimate Number: 0015

Pay Period: 12/01/2023

to 12/31/2023

Contract Location:

SR 38 BEGINNING WEST OF CW COLLINS ST AND EXTENDI
SR 203. (E)

Time Allowed: 270 **Days**
Elapsed Calender Days: 545 **Days**
Percent Time: 201.85

District: 5

Area: 03

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 04/22/2022
Date Awarded: 05/06/2022
Date Contract Executed: 07/02/2022
Date Notice to Proceed: 07/05/2022
Date Work Began: 12/05/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2023

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$4,205,299.18
Original Contract Amount \$3,652,976.48
Funds Available \$941,579.88
Percent Complete 81.78%

Counties:

Wayne

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006085	\$4,205,299.18	\$3,652,976.48	\$941,579.88	77.61%	\$-19,778.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2201600-0

Estimate Number: 0015

Pay Period: 12/01/2023

to 12/31/2023

Project Number: M006085 SR 38 - PLTMX RESURF

Federal State Project Number: M006085

	Total to Date	Prev to Date	This Estimate
Participating	\$2,751,335.45	\$2,751,335.45	\$0.00
Non-Participating	\$687,833.85	\$687,833.85	\$0.00
Total Earnings	\$3,439,169.30	\$3,439,169.30	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,439,169.30	\$3,439,169.30	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$175,450.00)	(\$155,672.00)	(\$19,778.00)
Total:	\$3,263,719.30	\$3,283,497.30	

Total Payable: (\$19,778.00)

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: 01082912

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2201600-0

Estimate Number: 0015

Pay Period: 12/01/2023

to 12/31/2023

Project Number M006085

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		25,584.000 105.670	24,308.000 .000 24,308.000	\$0.00	\$2,568,626.36
Category Amount:						\$0.00	\$2,568,626.36
Project Total Amount:						\$0.00	\$3,439,169.30