

Rpt-ID: RCPEsprj

Georgia

Date: 04/17/2024

User: tonsmith

Department of Transportation

Page 1 of 2

Estimate Summary By Project

Contract ID: B1CBA2201600-0

Estimate Number: 0017

Pay Period: 02/21/2024

to 04/17/2024

Contract Location:

SR 38 BEGINNING WEST OF CW COLLINS ST AND EXTENDI
SR 203. (E)

Time Allowed: 270 Days
Elapsed Calender Days: 399 Days
Percent Time: 147.78

District: 5

Area: 03

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 04/22/2022
Date Awarded: 05/06/2022
Date Contract Executed: 07/02/2022
Date Notice to Proceed: 07/05/2022
Date Work Began: 12/05/2022
Date Time Stopped: 08/07/2023
Date Accepted: 03/05/2024
Adjusted Completion Date: 03/31/2023

Phone:

Escrow Agent:

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$4,205,299.18
Original Contract Amount \$3,652,976.48
Funds Available \$848,431.88
Percent Complete 81.78%

Counties:

Wayne

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006085	\$4,205,299.18	\$3,652,976.48	\$848,431.88	79.82%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA2201600-0

Estimate Number: 0017

Pay Period: 02/21/2024

to 04/17/2024

Project Number: M006085 SR 38 - PLTMX RESURF

Federal State Project Number: M006085

	Total to Date	Prev to Date	This Estimate
Participating	\$2,751,335.45	\$2,751,335.45	\$0.00
Non-Participating	\$687,833.85	\$687,833.85	\$0.00
Total Earnings	\$3,439,169.30	\$3,439,169.30	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,439,169.30	\$3,439,169.30	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$82,302.00)	(\$82,302.00)	\$0.00
Total:	\$3,356,867.30	\$3,356,867.30	
		Total Payable:	\$0.00