

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1154 Days

Elapsed Calender Days: 722 Days

Percent Time: 62.56

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

WOODSTOCK GA 30188-6824

Date Work Began: 10/31/2022

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 09/30/2025

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$27,872,031.35

Original Contract Amount \$26,795,000.00

Funds Available \$17,261,234.49

Percent Complete 37.77%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$27,872,031.35	\$26,795,000.00	\$17,261,234.49	38.07%	\$907,701.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$8,421,852.91	\$7,687,504.61	\$734,348.30
Non-Participating	\$2,105,463.32	\$1,921,876.24	\$183,587.08
Total Earnings	\$10,527,316.23	\$9,609,380.85	\$917,935.38
Stockpiled Materials	\$83,480.63	\$93,714.63	(\$10,234.00)
Gross Earnings	\$10,610,796.86	\$9,703,095.48	\$907,701.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,610,796.86	\$9,703,095.48	

Total Payable: **\$907,701.38**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.578		
				145706.860	.020		
					.598	\$2,914.14	\$87,132.70
		631490					
Category Amount:						\$2,914.14	\$87,132.70
Category Number: 0300		ROADWAY					
0035	163-0232	TEMPORARY GRASSING	AC	27.000	39.713		
				739.050	1.076		
					40.789	\$795.22	\$30,145.11
0040	163-0240	MULCH	TN	1,070.000	240.580		
				52.790	6.042		
					246.622	\$318.96	\$13,019.18
0055	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	93.000	20.250		
				735.280	9.000		
					29.250	\$6,617.52	\$21,506.94
0060	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	120.000	57.750		
		/SAND BAGS		370.150	5.250		
					63.000	\$1,943.29	\$23,319.45
0110	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP 1	LF	6,500.000	10,246.000		
				1.660	964.000		
					11,210.000	\$1,600.24	\$18,608.60
0165	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	93.000	3.000		
				166.740	9.000		
					12.000	\$1,500.66	\$2,000.88
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	17.000		
				539.640	1.000		
					18.000	\$539.64	\$9,713.52

Rpt-ID: RCPEsprj

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0195	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,000.000	26,701.500		
				3.770	30.000		
					26,731.500	\$113.10	\$100,777.76
Category Amount:						\$13,428.63	\$219,091.44
Category Number:		0100 ROADWAY					
0220	205-0001	UNCLASS EXCAV	CY	315,550.000	192,807.166		
				12.060	46,374.758		
					239,181.924	\$559,279.58	\$2,884,534.00
Category Amount:						\$559,279.58	\$2,884,534.00
Category Number:		0110 ROADWAY					
0240	310-1101	GR AGGR BASE CRS, INCL MATL	TN	23,596.000	2,267.980		
				38.950	3,263.310		
					5,531.290	\$127,105.92	\$215,443.75
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000	431.040		
				52.790	.000		
					431.040	\$.00	\$22,754.60
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000	20.940		
				89.740	.000		
					20.940	\$.00	\$1,879.16
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	498.000		
				26.660	.000		
					498.000	\$.00	\$13,276.68
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0415	500-3200	CLASS B CONCRETE	CY	52.000	12.050		
				881.200	.000		
					12.050	\$.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000	4.516		
				316.740	20.833		
					25.349	\$6,598.64	\$8,029.04
Category Amount:						\$133,704.56	\$747,841.24
Category Number: 0200		ROADWAY					
0535	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,900.000	1,403.738		
				59.270	57.227		
					1,460.965	\$3,391.84	\$86,591.40
0545	603-7000	PLASTIC FILTER FABRIC	SY	2,100.000	2,486.004		
				8.590	57.227		
					2,543.231	\$491.58	\$21,846.35
0725	668-2100	DROP INLET, GP 1	EA	22.000	14.500		
				3904.970	.500		
					15.000	\$1,952.49	\$58,574.55
0730	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	24.000	.000		
				475.030	11.820		
					11.820	\$5,614.85	\$5,614.85
Category Amount:						\$11,450.76	\$172,627.15
Category Number: 0400		ROADWAY					
0800	700-6910	PERMANENT GRASSING	AC	53.000	10.166		
				1847.640	1.500		
					11.666	\$2,771.46	\$21,554.57

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0810	700-8000	FERTILIZER MIXED GRADE	TN	37.000 2639.480	11.725 .500 12.225	\$1,319.74	\$32,267.64
Category Amount:						\$4,091.20	\$53,822.21
Category Number: 0100 ROADWAY							
0910	670-1060	WATER MAIN, 6 IN	LF	6,700.000 80.440	4,472.000 425.000 4,897.000	\$34,187.00	\$393,914.68
0925	670-1010	WATER MAIN - 12 IN	LF	820.000 146.230	1,148.000 460.000 1,608.000	\$67,265.80	\$235,137.84
0945	660-1920	GATE VALVE, 6 IN	EA	10.000 2913.720	5.000 2.000 7.000	\$5,827.44	\$20,396.04
0965	670-4000	FIRE HYDRANT	EA	4.000 8782.470	2.000 2.000 4.000	\$17,564.94	\$35,129.88
0970	660-2320	INSERTION VALVE, 6 IN	EA	5.000 13249.710	2.000 1.000 3.000	\$13,249.71	\$39,749.13
0990	660-4025	STEEL CASING, 12 IN	LF	890.000 114.870	596.000 150.000 746.000	\$17,230.50	\$85,693.02
1000	660-4040	STEEL CASING, 18 IN	LF	140.000 245.920	171.000 148.000 319.000	\$36,396.16	\$78,448.48

Rpt-ID: RCPESPRJ

Georgia

Date: 07/30/2024

User: pbrentle

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0020

Pay Period: 06/29/2024
to 07/25/2024

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1005	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	4.000	1.000		
				1344.960	1.000		
					2.000	\$1,344.96	\$2,689.92
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$0.00	\$85,083.04
500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL							
REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT							
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$0.00	\$19,400.34
CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT							
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$0.00	\$3,404.60
CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT							
Category Amount:						\$193,066.51	\$999,046.97
Project Total Amount:						\$917,935.38	\$10,527,316.23