

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 906 Days

Percent Time: 75.63

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

WOODSTOCK GA 30188-6824

Date Work Began: 10/31/2022

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/13/2025

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,009,019.23

Original Contract Amount \$26,795,000.00

Funds Available \$10,773,056.34

Percent Complete 61.37%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,009,019.23	\$26,795,000.00	\$10,773,056.34	61.54%	\$676,266.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$13,750,439.43	\$13,200,776.07	\$549,663.36
Non-Participating	\$3,437,609.95	\$3,300,194.09	\$137,415.86
Total Earnings	\$17,188,049.38	\$16,500,970.16	\$687,079.22
Stockpiled Materials	\$47,913.51	\$58,726.39	(\$10,812.88)
Gross Earnings	\$17,235,962.89	\$16,559,696.55	\$676,266.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,235,962.89	\$16,559,696.55	

Total Payable: **\$676,266.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.806		
				145706.860	.035		
					.841	\$5,099.74	\$122,539.47
		631490					
Category Amount:						\$5,099.74	\$122,539.47
Category Number: 0300 ROADWAY							
0035	163-0232	TEMPORARY GRASSING	AC	27.000	55.329		
				739.050	1.252		
					56.581	\$925.29	\$41,816.19
0040	163-0240	MULCH	TN	1,070.000	286.826		
				52.790	17.010		
					303.836	\$897.96	\$16,039.50
0055	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	93.000	29.250		
				735.280	.750		
					30.000	\$551.46	\$22,058.40
0110	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	6,500.000	14,333.000		
				1.660	484.000		
					14,817.000	\$803.44	\$24,596.22
0165	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	93.000	25.000		
				166.740	8.000		
					33.000	\$1,333.92	\$5,502.42
0175	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000	6.000		
				166.870	1.000		
					7.000	\$166.87	\$1,168.09
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	23.000		
				539.640	1.000		
					24.000	\$539.64	\$12,951.36
Category Amount:						\$5,218.58	\$124,132.18

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0220	205-0001	UNCLASS EXCAV	CY	315,550.000	271,013.007		
				12.060	7,662.976		
					278,675.983	\$92,415.49	\$3,360,832.35
Category Amount:						\$92,415.49	\$3,360,832.35
Category Number:		0110 ROADWAY					
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	2,328.850		
				116.210	399.620		
					2,728.470	\$46,439.84	\$317,075.50
0280	413-0750	TACK COAT	GL	8,212.000	1,891.000		
				2.970	225.000		
					2,116.000	\$668.25	\$6,284.52
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000	501.420		
				181.600	.000		
					501.420	\$.00	\$91,057.87
0315	441-0050	CONC SLOPE DRAIN	SY	80.000	15.550		
				90.800	.000		
					15.550	\$.00	\$1,411.94
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000	1,241.630		
				52.790	.000		
					1,241.630	\$.00	\$65,545.65
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000	73.690		
				89.740	.000		
					73.690	\$.00	\$6,612.94
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000	4.000		
				2662.250	.000		
					4.000	\$.00	\$10,649.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	313.000		
				24.280	.000		
					313.000	\$.00	\$7,599.64
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,389.200		
				26.130	140.000		
					3,529.200	\$3,658.20	\$92,218.00
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000	3.550		
				278.260	.000		
					3.550	\$.00	\$987.82
0415	500-3200	CLASS B CONCRETE	CY	52.000	12.050		
				881.200	.000		
					12.050	\$.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000	111.170		
				316.740	.000		
					111.170	\$.00	\$35,211.99
Category Amount:						\$50,766.29	\$1,140,374.73

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,300.000 91.960	1,822.500 37.000 1,859.500	\$3,402.52	\$170,999.62
0455	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,300.000 136.470	797.250 56.000 853.250	\$7,642.32	\$116,443.03
0485	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	900.000 71.940	682.000 40.000 722.000	\$2,877.60	\$51,940.68
0495	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	42.000 1774.490	34.000 2.000 36.000	\$3,548.98	\$63,881.64
0515	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	16.000 1921.310	6.250 3.000 9.250	\$5,763.93	\$17,772.12
0535	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,900.000 59.270	1,460.965 14.056 1,475.021	\$833.10	\$87,424.49
Category Amount:						\$24,068.45	\$508,461.58
Category Number: 0300 ROADWAY							
0550	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,100.000 39.200	594.000 198.000 792.000	\$7,761.60	\$31,046.40
Category Amount:						\$7,761.60	\$31,046.40
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	3.000 3.000 6.000	\$18,277.14	\$36,554.28

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0720	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	4.000 558.000	.000 4.500 4.500	\$2,511.00	\$2,511.00
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	18.000 .000 18.000	\$0.00	\$70,289.46
0730	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	24.000 475.030	16.230 11.670 27.900	\$5,543.60	\$13,253.34
Category Amount:						\$26,331.74	\$122,608.08
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000 1847.640	12.461 .027 12.488	\$49.89	\$23,073.33
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,500.000 1.060	46,685.996 29.043 46,715.039	\$30.79	\$49,517.94
Category Amount:						\$80.68	\$72,591.27
Category Number: 0100 ROADWAY							
0850	624-0450	NOISE BARRIER, GROUND MOUNTED, TYPE - C	SF	57,100.000 45.900	43,929.470 7,460.530 51,390.000	\$342,438.33	\$2,358,801.00
0910	670-1060	WATER MAIN, 6 IN	LF	6,700.000 80.440	5,925.000 391.000 6,316.000	\$31,452.04	\$508,059.04
0920	670-1010	WATER MAIN - 10 IN	LF	2,120.000 121.750	1,131.000 34.500 1,165.500	\$4,200.38	\$141,899.63

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: pbrentle

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0930	670-1490	CUT AND CAP EXISTING WATER MAIN	EA	2.000	.000		
				1958.620	1.000		
					1.000	\$1,958.62	\$1,958.62
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	1.000		
				5861.510	.000		
					1.000	\$.00	\$5,861.51
Category Amount:						\$380,049.37	\$3,016,579.80
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1070	310-1101	GR AGGR BASE CRS, INCL MATL	TN	36,504.000	3,107.620		
				33.840	1,380.700		
					4,488.320	\$46,722.89	\$151,884.75
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,029.000	4,649.110		
		TL & H LIME		84.300	576.090		
					5,225.200	\$48,564.39	\$440,484.36
1090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		5,851.000	1,978.360		
		L & H LIME		90.440	.000		
					1,978.360	\$.00	\$178,922.88
Category Amount:						\$95,287.28	\$771,291.99
Category Number: 0100 ROADWAY							
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL					
		REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0026

Pay Period: 12/26/2024
to 01/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$0.00	\$107,887.98
Project Total Amount:						\$687,079.22	\$17,188,049.38