

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 1000 Days

Percent Time: 83.47

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

Date Work Began: 10/31/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/13/2025

WOODSTOCK

GA 30188-6824

Phone: (770)992-9300

Escrow Agent:

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,754,460.91

Original Contract Amount \$26,795,000.00

Funds Available \$8,041,411.91

Percent Complete 71.60%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,754,460.91	\$26,795,000.00	\$8,041,411.91	72.03%	\$520,340.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$16,471,211.44	\$16,054,775.44	\$416,436.00
Non-Participating	\$4,117,802.92	\$4,013,693.93	\$104,108.99
Total Earnings	\$20,589,014.36	\$20,068,469.37	\$520,544.99
Stockpiled Materials	\$124,034.64	\$124,239.32	(\$204.68)
Gross Earnings	\$20,713,049.00	\$20,192,708.69	\$520,340.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,713,049.00	\$20,192,708.69	

Total Payable: **\$520,340.31**

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.905		
				145706.860	.047		
					.952	\$6,848.22	\$138,712.93
		631490					
Category Amount:						\$6,848.22	\$138,712.93
Category Number: 0300 ROADWAY							
0040	163-0240	MULCH	TN	1,070.000	309.103		
				52.790	46.948		
					356.051	\$2,478.38	\$18,795.93
0110	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,500.000	19,289.000		
				1.660	4,266.020		
					23,555.020	\$7,081.59	\$39,101.33
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,020.000	1,063.000		
				5.340	22.000		
					1,085.000	\$117.48	\$5,793.90
0160	165-0085	MAINTENANCE OF SILT CONTROL GATE, TP 1	EA	2.000	19.000		
				266.790	3.000		
					22.000	\$800.37	\$5,869.38
0175	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000	7.000		
				166.870	2.000		
					9.000	\$333.74	\$1,501.83
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	26.000		
				539.640	1.000		
					27.000	\$539.64	\$14,570.28
0195	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,000.000	26,941.500		
				3.770	375.000		
					27,316.500	\$1,413.75	\$102,983.21

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0215	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		250.000	37.500		
				44.240	90.000		
					127.500	\$3,981.60	\$5,640.60
Category Amount:						\$16,746.55	\$194,256.46
Category Number: 0110 ROADWAY							
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	10,631.440		
				116.210	713.490		
					11,344.930	\$82,914.67	\$1,318,394.32
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		19,371.000	4,920.740		
				98.230	2,466.330		
					7,387.070	\$242,267.60	\$725,631.89
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000	758.180		
				114.780	3,507.200		
					4,265.380	\$402,556.42	\$489,580.32
Category Amount:						\$727,738.69	\$2,533,606.53
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	252.070		
				89.360	.000		
					252.070	\$.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0280	413-0750	TACK COAT	GL	8,212.000	6,955.000		
				2.970	654.000		
					7,609.000	\$1,942.38	\$22,598.73
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000	501.420		
				181.600	.000		
					501.420	\$.00	\$91,057.87

Rpt-ID: RCPEsprj

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0315	441-0050	CONC SLOPE DRAIN	SY	80.000	15.550		
				90.800	.000		
					15.550	\$.00	\$1,411.94
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000	1,241.630		
				52.790	.000		
					1,241.630	\$.00	\$65,545.65
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000	73.690		
				89.740	.000		
					73.690	\$.00	\$6,612.94
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000	4.000		
				2662.250	.000		
					4.000	\$.00	\$10,649.00
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	313.000		
				24.280	.000		
					313.000	\$.00	\$7,599.64
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,529.200		
				26.130	.000		
					3,529.200	\$.00	\$92,218.00
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000 278.260	3.550 .000 3.550	\$0.00	\$987.82
0415	500-3200	CLASS B CONCRETE	CY	52.000 881.200	12.050 .000 12.050	\$0.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 316.740	111.170 .000 111.170	\$0.00	\$35,211.99
Category Amount:						\$1,942.38	\$839,613.44
Category Number: 0200 ROADWAY							
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	2,300.000 91.960	1,859.500 72.000 1,931.500	\$6,621.12	\$177,620.74
0485	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	900.000 71.940	722.000 24.000 746.000	\$1,726.56	\$53,667.24
0495	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	42.000 1774.490	36.000 2.000 38.000	\$3,548.98	\$67,430.62
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	24.000 1774.490	12.000 3.000 15.000	\$5,323.47	\$26,617.35
0530	603-2030	STN DUMPED RIP RAP, TP 1, 30 IN	SY	270.000 84.410	272.580 83.333 355.913	\$7,034.14	\$30,042.62

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0535	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,900.000 59.270	1,475.021 50.000 1,525.021	\$2,963.50	\$90,387.99
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	6.000 .000 6.000	\$0.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	18.000 .000 18.000	\$0.00	\$70,289.46
Category Amount:						\$27,217.77	\$552,610.30
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000 1847.640	12.488 1.204 13.692	\$2,224.56	\$25,297.89
0810	700-8000	FERTILIZER MIXED GRADE	TN	37.000 2639.480	15.150 .600 15.750	\$1,583.69	\$41,571.81
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,500.000 1.060	46,715.039 5,808.267 52,523.306	\$6,156.76	\$55,674.70
Category Amount:						\$9,965.01	\$122,544.40
Category Number: 0100 ROADWAY							
0910	670-1060	WATER MAIN, 6 IN	LF	6,700.000 80.440	6,368.000 8.500 6,376.500	\$683.74	\$512,925.66
0925	670-1010	WATER MAIN - 12 IN	LF	820.000 146.230	3,773.000 960.600 4,733.600	\$140,468.54	\$692,194.33

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: pbrentle

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0965	670-4000	FIRE HYDRANT	EA	4.000 8782.470	5.000 1.000 6.000	\$8,782.47	\$52,694.82
1040	660-2420	AIR RELEASE VALVE ASSEMBLY, 6 IN	EA	1.000 5531.300	1.000 1.000 2.000	\$5,531.30	\$11,062.60
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5861.510	1.000 .000 1.000	\$0.00	\$5,861.51
Category Amount:						\$155,466.05	\$1,274,738.92
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1070	310-1101	GR AGGR BASE CRS, INCL MATL	TN	36,504.000 33.840	7,468.810 275.130 7,743.940	\$9,310.40	\$262,054.93
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,029.000 84.300	6,007.770 -2,368.940 3,638.830	\$-199,701.64	\$306,753.37
1090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,851.000 90.440	2,598.280 -2,598.280 .000	\$-234,988.44	\$0.00
Category Amount:						\$-425,379.68	\$568,808.30
Category Number: 0100 ROADWAY							
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2580.620	32.970 .000 32.970	\$0.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000 485.009	40.000 .000 40.000	\$0.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0029

Pay Period: 04/01/2025
to 04/29/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$0.00	\$107,887.98
Project Total Amount:						\$520,544.99	\$20,589,014.36