

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 1026 Days

Percent Time: 85.64

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

Date Work Began: 10/31/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/13/2025

WOODSTOCK

GA 30188-6824

Phone: (770)992-9300

Escrow Agent:

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,754,460.91

Original Contract Amount \$26,795,000.00

Funds Available \$7,508,364.70

Percent Complete 73.46%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,754,460.91	\$26,795,000.00	\$7,508,364.70	73.89%	\$533,047.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$16,897,649.21	\$16,471,211.44	\$426,437.77
Non-Participating	\$4,224,412.36	\$4,117,802.92	\$106,609.44
Total Earnings	\$21,122,061.57	\$20,589,014.36	\$533,047.21
Stockpiled Materials	\$124,034.64	\$124,034.64	\$0.00
Gross Earnings	\$21,246,096.21	\$20,713,049.00	\$533,047.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,246,096.21	\$20,713,049.00	

Total Payable: **\$533,047.21**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 539.640	27.000 1.000 28.000	\$539.64	\$15,109.92
Category Amount:						\$539.64	\$15,109.92
Category Number: 0110 ROADWAY							
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000 116.210	11,344.930 .000 11,344.930	\$0.00	\$1,318,394.32
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		19,371.000 98.230	7,387.070 .000 7,387.070	\$0.00	\$725,631.89
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000 114.780	4,265.380 .000 4,265.380	\$0.00	\$489,580.32
Category Amount:						\$0.00	\$2,533,606.53
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.360	252.070 .000 252.070	\$0.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000 181.600	501.420 .000 501.420	\$0.00	\$91,057.87
0315	441-0050	CONC SLOPE DRAIN	SY	80.000 90.800	15.554 32.222 47.776	\$2,925.76	\$4,338.06

Rpt-ID: RCPEsprj

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000	1,241.630		
				52.790	.000		
					1,241.630	\$.00	\$65,545.65
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000	73.690		
				89.740	.000		
					73.690	\$.00	\$6,612.94
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000	4.000		
				2662.250	2.000		
					6.000	\$5,324.50	\$15,973.50
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000	.000		
				84.460	517.396		
					517.396	\$43,699.27	\$43,699.27
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	313.000		
				24.280	.000		
					313.000	\$.00	\$7,599.64
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,529.200		
				26.130	8.000		
					3,537.200	\$209.04	\$92,427.04
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000 278.260	3.550 .000 3.550	\$0.00	\$987.82
0415	500-3200	CLASS B CONCRETE	CY	52.000 881.200	12.050 .000 12.050	\$0.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 316.740	111.170 .000 111.170	\$0.00	\$35,211.99
Category Amount:						\$52,158.57	\$869,173.64
Category Number: 0200 ROADWAY							
0485	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	900.000 71.940	746.000 133.000 879.000	\$9,568.02	\$63,235.26
0495	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	42.000 1774.490	38.000 6.000 44.000	\$10,646.94	\$78,077.56
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	6.000 .000 6.000	\$0.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	18.000 .000 18.000	\$0.00	\$70,289.46
Category Amount:						\$20,214.96	\$248,156.56
Category Number: 0100 ROADWAY							
0905	615-1000	JACK OR BORE PIPE - 20 IN DIA, 0.375 IN THK	LF	140.000 446.420	605.000 150.000 755.000	\$66,963.00	\$337,047.10

Rpt-ID: RCPESPRJ

Georgia

Date: 06/02/2025

User: pbrentle

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0925	670-1010	WATER MAIN -	LF	820.000 146.230	4,733.600 2,308.000 7,041.600	\$337,498.84	\$1,029,693.17
		12 IN					
0965	670-4000	FIRE HYDRANT	EA	4.000 8782.470	6.000 2.000 8.000	\$17,564.94	\$70,259.76
1000	660-4040	STEEL CASING, 18 IN	LF	140.000 245.920	839.000 150.000 989.000	\$36,888.00	\$243,214.88
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5861.510	1.000 .000 1.000	\$.00	\$5,861.51
Category Amount:						\$458,914.78	\$1,686,076.42
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1070	310-1101	GR AGGR BASE CRS, INCL MATL	TN	36,504.000 33.840	7,743.940 36.030 7,779.970	\$1,219.26	\$263,274.18
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,029.000 84.300	3,638.830 .000 3,638.830	\$.00	\$306,753.37
Category Amount:						\$1,219.26	\$570,027.55
Category Number: 0100 ROADWAY							
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2580.620	32.970 .000 32.970	\$.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000 485.009	40.000 .000 40.000	\$.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0030

Pay Period: 04/30/2025
to 05/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$0.00	\$107,887.98
Project Total Amount:						\$533,047.21	\$21,122,061.57