

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 1057 Days

Percent Time: 88.23

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

WOODSTOCK GA 30188-6824

Date Work Began: 10/31/2022

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/13/2025

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,754,460.91

Original Contract Amount \$26,795,000.00

Funds Available \$5,862,141.77

Percent Complete 79.18%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,754,460.91	\$26,795,000.00	\$5,862,141.77	79.61%	\$1,646,222.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$18,214,627.55	\$16,897,649.21	\$1,316,978.34
Non-Participating	\$4,553,656.95	\$4,224,412.36	\$329,244.59
Total Earnings	\$22,768,284.50	\$21,122,061.57	\$1,646,222.93
Stockpiled Materials	\$124,034.64	\$124,034.64	\$0.00
Gross Earnings	\$22,892,319.14	\$21,246,096.21	\$1,646,222.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,892,319.14	\$21,246,096.21	

Total Payable: **\$1,646,222.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number 631490-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0110	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,500.000	23,555.020		
				1.660	100.000		
					23,655.020	\$166.00	\$39,267.33
0160	165-0085	MAINTENANCE OF SILT CONTROL GATE, TP 1	EA	2.000	22.000		
				266.790	2.000		
					24.000	\$533.58	\$6,402.96
0175	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000	9.000		
				166.870	2.000		
					11.000	\$333.74	\$1,835.57
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	28.000		
				539.640	1.000		
					29.000	\$539.64	\$15,649.56
Category Amount:						\$1,572.96	\$63,155.42
Category Number:		0110 ROADWAY					
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	11,344.930		
				116.210	.000		
					11,344.930	\$.00	\$1,318,394.32
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		19,371.000	7,387.070		
		TL & H LIME		98.230	5,443.060		
					12,830.130	\$534,671.78	\$1,260,303.67
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		5,649.000	4,265.380		
		L & H LIME		114.780	502.700		
					4,768.080	\$57,699.91	\$547,280.22
Category Amount:						\$592,371.69	\$3,125,978.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.360	252.070 .000 252.070	\$0.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0280	413-0750	TACK COAT	GL	8,212.000 2.970	7,609.000 1,531.000 9,140.000	\$4,547.07	\$27,145.80
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000 181.600	501.420 .000 501.420	\$0.00	\$91,057.87
0315	441-0050	CONC SLOPE DRAIN	SY	80.000 90.800	47.780 .000 47.780	\$0.00	\$4,338.42
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000 52.790	1,241.630 .000 1,241.630	\$0.00	\$65,545.65
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000 89.740	73.690 .000 73.690	\$0.00	\$6,612.94
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2662.250	6.000 .000 6.000	\$0.00	\$15,973.50
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000 84.460	517.396 500.014 1,017.410	\$42,231.18	\$85,930.45

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	313.000		
				24.280	.000		
					313.000	\$.00	\$7,599.64
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,537.200		
				26.130	.000		
					3,537.200	\$.00	\$92,427.04
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000	3.550		
				278.260	.000		
					3.550	\$.00	\$987.82
0415	500-3200	CLASS B CONCRETE	CY	52.000	12.050		
				881.200	.000		
					12.050	\$.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000	111.170		
				316.740	.000		
					111.170	\$.00	\$35,211.99
Category Amount:						\$46,778.25	\$938,550.98

Rpt-ID: RCPEsprj

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	6.000 .000 6.000	\$0.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	18.000 .000 18.000	\$0.00	\$70,289.46
Category Amount:						\$0.00	\$106,843.74
Category Number: 0100 ROADWAY							
0925	670-1010	WATER MAIN - 12 IN	LF	820.000 146.230	7,041.600 954.400 7,996.000	\$139,561.91	\$1,169,255.08
0945	660-1920	GATE VALVE, 6 IN	EA	10.000 2913.720	12.000 1.000 13.000	\$2,913.72	\$37,878.36
0950	660-1930	GATE VALVE, 10 IN	EA	1.000 6598.510	1.000 1.000 2.000	\$6,598.51	\$13,197.02
0965	670-4000	FIRE HYDRANT	EA	4.000 8782.470	8.000 1.000 9.000	\$8,782.47	\$79,042.23
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5861.510	1.000 .000 1.000	\$0.00	\$5,861.51
Category Amount:						\$157,856.61	\$1,305,234.20
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1070	310-1101	GR AGGR BASE CRS, INCL MATL	TN	36,504.000 33.840	7,779.970 25,944.150 33,724.120	\$877,950.04	\$1,141,224.22

Rpt-ID: RCPESPRJ

Georgia

Date: 06/30/2025

User: pbrentle

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0031

Pay Period: 05/26/2025
to 06/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		2000 RECYCLED ASPHALT - ALT 1					
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,029.000	3,638.830		
		TL & H LIME		84.300	.000		
					3,638.830	\$.00	\$306,753.37
Category Amount:						\$877,950.04	\$1,447,977.59
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-87,775.810		
				1.000	-30,306.620		
					-118,082.430	\$-30,306.62	(\$118,082.43)
		(IN#5)					
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL					
		REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$-30,306.62	\$-10,194.45
Project Total Amount:						\$1,646,222.93	\$22,768,284.50