

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 1087 Days

Percent Time: 90.73

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

Date Work Began: 10/31/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/13/2025

WOODSTOCK

GA 30188-6824

Phone: (770)992-9300

Escrow Agent:

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,754,460.91

Original Contract Amount \$26,795,000.00

Funds Available \$4,845,985.74

Percent Complete 82.72%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,754,460.91	\$26,795,000.00	\$4,845,985.74	83.15%	\$1,016,156.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$19,027,552.37	\$18,214,627.55	\$812,924.82
Non-Participating	\$4,756,888.16	\$4,553,656.95	\$203,231.21
Total Earnings	\$23,784,440.53	\$22,768,284.50	\$1,016,156.03
Stockpiled Materials	\$124,034.64	\$124,034.64	\$0.00
Gross Earnings	\$23,908,475.17	\$22,892,319.14	\$1,016,156.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,908,475.17	\$22,892,319.14	

Total Payable: **\$1,016,156.03**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0035	163-0232	TEMPORARY GRASSING	AC	27.000	60.082		
				739.050	7.290		
					67.372	\$5,387.67	\$49,791.28
0040	163-0240	MULCH	TN	1,070.000	356.051		
				52.790	21.751		
					377.802	\$1,148.24	\$19,944.17
0060	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		120.000	68.250		
		/SAND BAGS		370.150	10.500		
					78.750	\$3,886.58	\$29,149.31
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	29.000		
				539.640	1.000		
					30.000	\$539.64	\$16,189.20
0195	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,000.000	27,316.500		
				3.770	492.000		
					27,808.500	\$1,854.84	\$104,838.05
Category Amount:						\$12,816.97	\$219,912.01
Category Number:		0110 ROADWAY					
0240	310-1101	GR AGGR BASE CRS, INCL MATL	TN	23,596.000	24,524.230		
				38.950	2,626.060		
					27,150.290	\$102,285.04	\$1,057,503.80
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	11,344.930		
				116.210	.000		
					11,344.930	\$.00	\$1,318,394.32
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		19,371.000	12,830.130		
		TL & H LIME		98.230	5,176.910		
					18,007.040	\$508,527.87	\$1,768,831.54

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000 114.780	4,768.080 .000 4,768.080	\$0.00	\$547,280.22
Category Amount:						\$610,812.91	\$4,692,009.88
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.360	252.070 .000 252.070	\$0.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0280	413-0750	TACK COAT	GL	8,212.000 2.970	9,140.000 1,733.000 10,873.000	\$5,147.01	\$32,292.81
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000 181.600	501.420 .000 501.420	\$0.00	\$91,057.87
0315	441-0050	CONC SLOPE DRAIN	SY	80.000 90.800	47.780 .000 47.780	\$0.00	\$4,338.42
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000 52.790	1,241.630 .000 1,241.630	\$0.00	\$65,545.65
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000 89.740	73.690 .000 73.690	\$0.00	\$6,612.94
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2662.250	6.000 .000 6.000	\$0.00	\$15,973.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000	1,017.410		
				84.460	.000		
					1,017.410	\$.00	\$85,930.45
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	313.000		
				24.280	226.000		
					539.000	\$5,487.28	\$13,086.92
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,537.200		
				26.130	.000		
					3,537.200	\$.00	\$92,427.04
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000	3.550		
				278.260	.000		
					3.550	\$.00	\$987.82
0415	500-3200	CLASS B CONCRETE	CY	52.000	12.050		
				881.200	.000		
					12.050	\$.00	\$10,618.46

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000	111.170		
				316.740	.000		
					111.170	\$.00	\$35,211.99
Category Amount:						\$10,634.29	\$949,185.27
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000	6.000		
				6092.380	.000		
					6.000	\$.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000	18.000		
				3904.970	.000		
					18.000	\$.00	\$70,289.46
Category Amount:						\$0.00	\$106,843.74
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000	13.692		
				1847.640	10.510		
					24.202	\$19,418.70	\$44,716.58
0810	700-8000	FERTILIZER MIXED GRADE	TN	37.000	15.750		
				2639.480	.200		
					15.950	\$527.90	\$42,099.71
Category Amount:						\$19,946.60	\$86,816.29
Category Number: 0100 ROADWAY							
0925	670-1010	WATER MAIN -	LF	820.000	7,996.000		
				146.230	2,295.000		
					10,291.000	\$335,597.85	\$1,504,852.93
		12 IN					
0965	670-4000	FIRE HYDRANT	EA	4.000	9.000		
				8782.470	3.000		
					12.000	\$26,347.41	\$105,389.64

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: pbrentle

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0032

Pay Period: 06/26/2025
to 07/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	1.000		
				5861.510	.000		
					1.000	\$0.00	\$5,861.51
Category Amount:						\$361,945.26	\$1,616,104.08
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,029.000	3,638.830		
		TL & H LIME		84.300	.000		
					3,638.830	\$0.00	\$306,753.37
Category Amount:						\$0.00	\$306,753.37
Category Number: 0100 ROADWAY							
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$0.00	\$85,083.04
500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL							
REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT							
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$0.00	\$19,400.34
CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT							
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$0.00	\$3,404.60
CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT							
Category Amount:						\$0.00	\$107,887.98
Project Total Amount:						\$1,016,156.03	\$23,784,440.53