

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calender Days: 1149 Days

Percent Time: 95.91

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

WOODSTOCK GA 30188-6824

Date Work Began: 10/31/2022

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/13/2025

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$28,754,460.91

Original Contract Amount \$26,795,000.00

Funds Available \$2,191,789.10

Percent Complete 92.05%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$28,754,460.91	\$26,795,000.00	\$2,191,789.10	92.38%	\$1,207,518.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$21,175,027.77	\$20,209,013.36	\$966,014.41
Non-Participating	\$5,293,757.04	\$5,052,253.41	\$241,503.63
Total Earnings	\$26,468,784.81	\$25,261,266.77	\$1,207,518.04
Stockpiled Materials	\$93,887.00	\$93,887.00	\$0.00
Gross Earnings	\$26,562,671.81	\$25,355,153.77	\$1,207,518.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,562,671.81	\$25,355,153.77	

Total Payable: **\$1,207,518.04**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0015	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000	4.000		
				18174.940	2.000		
					6.000	\$36,349.88	\$109,049.64
0020	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.000		
				30881.950	1.000		
					1.000	\$30,881.95	\$30,881.95
Category Amount:						\$67,231.83	\$139,931.59
Category Number: 0300		ROADWAY					
0040	163-0240	MULCH	TN	1,070.000	377.802		
				52.790	3.755		
					381.557	\$198.23	\$20,142.39
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	33.000		
				539.640	1.000		
					34.000	\$539.64	\$18,347.76
Category Amount:						\$737.87	\$38,490.15
Category Number: 0110		ROADWAY					
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	11,344.930		
				116.210	18.800		
					11,363.730	\$2,184.75	\$1,320,579.06
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		19,371.000	12,022.970		
		TL & H LIME		98.230	90.370		
					12,113.340	\$8,877.05	\$1,189,893.39
0265	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		5,178.000	.000		
		MATL & H LIME		116.790	1,220.060		
					1,220.060	\$142,490.81	\$142,490.81

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000 114.780	4,768.080 .000 4,768.080	\$0.00	\$547,280.22
Category Amount:						\$153,552.61	\$3,200,243.48
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.360	252.070 .000 252.070	\$0.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0280	413-0750	TACK COAT	GL	8,212.000 2.970	13,078.000 3,840.000 16,918.000	\$11,404.80	\$50,246.46
0295	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,400.000 10.130	.000 443.999 443.999	\$4,497.71	\$4,497.71
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	1,280.000 181.600	1,058.977 436.577 1,495.554	\$79,282.38	\$271,592.61
0315	441-0050	CONC SLOPE DRAIN	SY	80.000 90.800	47.780 .000 47.780	\$0.00	\$4,338.42
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000 52.790	1,241.632 539.494 1,781.126	\$28,479.89	\$94,025.64
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000 89.740	73.689 56.380 130.069	\$5,059.54	\$11,672.39

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price		Period	Amount
	Category Number:	0110 ROADWAY					
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000	6.000		
				2662.250	.000		
					6.000	\$.00	\$15,973.50
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000	1,375.722		
				84.460	557.558		
					1,933.280	\$47,091.35	\$163,284.83
0350	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	866.000	457.076		
				88.690	1,349.033		
					1,806.109	\$119,645.74	\$160,183.81
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	763.000		
				24.280	52.500		
					815.500	\$1,274.70	\$19,800.34
0370	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	320.000	68.000		
				25.340	67.000		
					135.000	\$1,697.78	\$3,420.90
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	3,537.200		
				26.130	535.000		
					4,072.200	\$13,979.55	\$106,406.59
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$.00	\$2,903.20

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025

to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000 278.260	3.550 9.007 12.557	\$2,506.29	\$3,494.11
0415	500-3200	CLASS B CONCRETE	CY	52.000 881.200	12.050 .000 12.050	\$0.00	\$10,618.46
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 316.740	111.171 6.815 117.986	\$2,158.58	\$37,370.89
Category Amount:						\$317,078.31	\$1,452,028.06
Category Number: 0200 ROADWAY							
0485	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	900.000 71.940	879.000 40.000 919.000	\$2,877.60	\$66,112.86
0495	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	42.000 1774.490	44.000 2.000 46.000	\$3,548.98	\$81,626.54
Category Amount:						\$6,426.58	\$147,739.40
Category Number: 0600 ROADWAY							
0560	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		485.000 27.830	.000 99.052 99.052	\$2,756.62	\$2,756.62
0565	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		953.000 27.830	.000 199.596 199.596	\$5,554.76	\$5,554.76
0570	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		50.000 27.830	.000 19.600 19.600	\$545.47	\$545.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025

to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0600 ROADWAY							
0575	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		850.000	.000		
				27.830	857.590		
					857.590	\$23,866.73	\$23,866.73
0580	636-2070	GALV STEEL POSTS, TP 7	LF	3,220.000	.000		
				16.700	687.000		
					687.000	\$11,472.90	\$11,472.90
0585	636-2090	GALV STEEL POSTS, TP 9	LF	320.000	.000		
				16.700	101.000		
					101.000	\$1,686.70	\$1,686.70
0590	636-3000	GALV STEEL STR SHAPE POST	LB	6,400.000	1,649.000		
				23.370	6,351.000		
					8,000.000	\$148,422.87	\$186,960.00
Category Amount:						\$194,306.05	\$232,843.18
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000	6.000		
				6092.380	.000		
					6.000	\$.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000	18.000		
				3904.970	.000		
					18.000	\$.00	\$70,289.46
Category Amount:						\$0.00	\$106,843.74
Category Number: 1000 ROADWAY							
0795	682-9950	DIRECTIONAL BORE -	LF	510.000	110.000		
				11.320	223.000		
					333.000	\$2,524.36	\$3,769.56
		2 IN					
Category Amount:						\$2,524.36	\$3,769.56

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025

to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000	24.202		
				1847.640	10.654		
					34.856	\$19,684.76	\$64,401.34
0810	700-8000	FERTILIZER MIXED GRADE	TN	37.000	15.950		
				2639.480	3.100		
					19.050	\$8,182.39	\$50,282.09
0840	711-0300	TURF REINFORCING MATTING, TP 3	SY	320.000	900.000		
				6.860	9,500.000		
					10,400.000	\$65,170.00	\$71,344.00
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,500.000	52,523.306		
				1.060	18,967.677		
					71,490.983	\$20,105.74	\$75,780.44
Category Amount:						\$113,142.89	\$261,807.87
Category Number: 0100 ROADWAY							
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	1.000		
				5861.510	.000		
					1.000	\$.00	\$5,861.51
1060	158-1000	TRAINING HOURS	HR	4,000.000	3,720.000		
				0.800	520.000		
					4,240.000	\$416.00	\$3,392.00
Category Amount:						\$416.00	\$9,253.51
Category Number: 1000 ROADWAY							
1065	682-2110	ELECTRICAL SERVICE POINT	EA	2.000	.000		
				9521.940	1.000		
					1.000	\$9,521.94	\$9,521.94
Category Amount:						\$9,521.94	\$9,521.94

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025

to 09/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1070	310-1101	GR AGGR BASE CRS, INCL MATL	TN	36,504.000 33.840	33,724.120 141.050 33,865.170	\$4,773.13	\$1,145,997.35
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,029.000 84.300	13,718.230 .160 13,718.390	\$13.49	\$1,156,460.28
1085	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		3,822.000 93.470	.000 3,702.710 3,702.710	\$346,092.30	\$346,092.30
1090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,851.000 90.440	5,719.140 -132.900 5,586.240	\$-12,019.48	\$505,219.55
Category Amount:						\$338,859.44	\$3,153,769.48
Category Number: 0100 ROADWAY							
2000	636-9094	PILING IN PLACE, SIGNS, STEEL H, HP 12 X 53 LF		.000 232.510	24.000 16.000 40.000	\$3,720.16	\$9,300.40
		636-9094 PILING IN PLACE, SIGNS, STEEL H, 12 HP 53					
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 2580.620	32.970 .000 32.970	\$0.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000 485.009	40.000 .000 40.000	\$0.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
9992	500-3002	CLASS AA CONCRETE	CY	.000 425.575	8.000 .000 8.000	\$0.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$3,720.16	\$117,188.38
Project Total Amount:						\$1,207,518.04	\$26,468,784.81

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: pbrentle

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0034

Pay Period: 08/26/2025
to 09/25/2025
