

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSTRUCTION OF 2 ROUNDAB

Time Allowed: 1198 Days

Elapsed Calendar Days: 1179 Days

Percent Time: 98.41

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

Date Work Began: 10/31/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/13/2025

WOODSTOCK

GA 30188-6824

Phone: (770)992-9300

Escrow Agent:

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$30,853,852.90

Original Contract Amount \$26,795,000.00

Funds Available \$3,114,935.57

Percent Complete 89.60%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$30,853,852.90	\$26,795,000.00	\$3,114,935.57	89.90%	\$1,176,245.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$22,116,024.17	\$21,175,027.77	\$940,996.40
Non-Participating	\$5,529,006.16	\$5,293,757.04	\$235,249.12
Total Earnings	\$27,645,030.33	\$26,468,784.81	\$1,176,245.52
Stockpiled Materials	\$93,887.00	\$93,887.00	\$0.00
Gross Earnings	\$27,738,917.33	\$26,562,671.81	\$1,176,245.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,738,917.33	\$26,562,671.81	

Total Payable: **\$1,176,245.52**

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0040	163-0240	MULCH	TN	1,070.000	381.557		
				52.790	6.825		
					388.382	\$360.29	\$20,502.69
0185	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	34.000		
				539.640	1.000		
					35.000	\$539.64	\$18,887.40
0195	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	13,000.000	27,808.500		
				3.770	75.000		
					27,883.500	\$282.75	\$105,120.80
Category Amount:						\$1,182.68	\$144,510.89
Category Number: 0110		ROADWAY					
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		11,500.000	11,363.730		
				116.210	.000		
					11,363.730	\$.00	\$1,320,579.06
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		19,371.000	12,113.340		
				98.230	19.390		
					12,132.730	\$1,904.68	\$1,191,798.07
0265	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,178.000	1,220.060		
				116.790	4,113.090		
					5,333.150	\$480,367.78	\$622,858.59
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000	4,768.080		
				114.780	38.400		
					4,806.480	\$4,407.55	\$551,687.77
Category Amount:						\$486,680.01	\$3,686,923.49

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	252.070		
		L & H LIME		89.360	.000		
					252.070	\$.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
0275	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		650.000	.000		
		R-MODIFIED BITUM MATL & H LIME		189.820	289.030		
					289.030	\$54,863.67	\$54,863.67
Category Amount:						\$54,863.67	\$54,863.67
Category Number: 0110 ROADWAY							
0280	413-0750	TACK COAT	GL	8,212.000	16,918.000		
				2.970	3,715.000		
					20,633.000	\$11,033.55	\$61,280.01
0295	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,400.000	443.999		
				10.130	3,777.188		
					4,221.187	\$38,262.91	\$42,760.62
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	1,280.000	1,495.550		
				181.600	.000		
					1,495.550	\$.00	\$271,591.88
0305	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,300.000	741.187		
				67.570	617.096		
					1,358.283	\$41,697.18	\$91,779.18
0310	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	.000		
				76.020	228.675		
					228.675	\$17,383.87	\$17,383.87
0315	441-0050	CONC SLOPE DRAIN	SY	80.000	47.776		
				90.800	96.442		
					144.218	\$8,756.93	\$13,094.99

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0110 ROADWAY					
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000	1,781.126		
				52.790	216.669		
					1,997.795	\$11,437.96	\$105,463.60
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000	130.070		
				89.740	.000		
					130.070	\$.00	\$11,672.48
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000	6.000		
				2662.250	5.000		
					11.000	\$13,311.25	\$29,284.75
0340	441-0304	CONC SPILLWAY, TP 4	EA	1.000	.000		
				2895.940	1.000		
					1.000	\$2,895.94	\$2,895.94
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000	1,933.280		
				84.460	.000		
					1,933.280	\$.00	\$163,284.83
0350	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	866.000	1,806.109		
				88.690	23.499		
					1,829.608	\$2,084.13	\$162,267.93
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	815.500		
				24.280	.000		
					815.500	\$.00	\$19,800.34
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	4,072.200		
				26.130	14.000		
					4,086.200	\$365.82	\$106,772.41

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0395	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		5.000	.000		
				2573.500	5.000		
					5.000	\$12,867.50	\$12,867.50
Category Amount:						\$160,097.04	\$1,131,462.18
Category Number:		0100 ROADWAY					
0396	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	.000		
				3.770	100.000		
					100.000	\$377.00	\$377.00
		ALLOTMENT REQUEST FOR OVERRUN ITEMS					
Category Amount:						\$377.00	\$377.00
Category Number:		0110 ROADWAY					
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$0.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	4.630		
				627.040	.000		
					4.630	\$0.00	\$2,903.20
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000	12.560		
				278.260	.000		
					12.560	\$0.00	\$3,494.95
0415	500-3200	CLASS B CONCRETE	CY	52.000	12.051		
				881.200	43.481		
					55.532	\$38,315.46	\$48,934.80
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000	117.986		
				316.740	54.001		
					171.987	\$17,104.28	\$54,475.16

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0435	511-1000	BAR REINF STEEL	LB	91,770.000 1.640	97,071.800 720.000 97,791.800	\$1,180.80	\$160,378.55
Category Amount:						\$56,600.54	\$743,123.01
Category Number: 0610 ROADWAY							
0555	634-1200	RIGHT OF WAY MARKERS	EA	108.000 318.470	.000 48.000 48.000	\$15,286.56	\$15,286.56
Category Amount:						\$15,286.56	\$15,286.56
Category Number: 0600 ROADWAY							
0560	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		485.000 27.830	99.052 369.628 468.680	\$10,286.75	\$13,043.36
0565	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		953.000 27.830	199.596 780.704 980.300	\$21,726.99	\$27,281.75
0570	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		50.000 27.830	19.600 19.400 39.000	\$539.90	\$1,085.37
0580	636-2070	GALV STEEL POSTS, TP 7	LF	3,220.000 16.700	687.000 2,568.000 3,255.000	\$42,885.60	\$54,358.50
0585	636-2090	GALV STEEL POSTS, TP 9	LF	320.000 16.700	101.000 263.000 364.000	\$4,392.10	\$6,078.80
Category Amount:						\$79,831.34	\$101,847.78

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0610	641-1200	GUARDRAIL, TP W	LF	3,800.000 33.770	.000 3,640.150 3,640.150	\$122,927.87	\$122,927.87
0615	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 1769.930	.000 9.000 9.000	\$15,929.37	\$15,929.37
0620	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	9.000 3797.220	.000 9.000 9.000	\$34,174.98	\$34,174.98
Category Amount:						\$173,032.22	\$173,032.22
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	6.000 .000 6.000	\$0.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	18.000 4.000 22.000	\$15,619.88	\$85,909.34
Category Amount:						\$15,619.88	\$122,463.62
Category Number: 1000 ROADWAY							
0770	682-1405	CABLE, TP XHHW, AWG NO 8	LF	12,050.000 1.080	.000 6,025.000 6,025.000	\$6,507.00	\$6,507.00
0775	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	2,995.000 8.390	1,412.000 436.000 1,848.000	\$3,658.04	\$15,504.72
0780	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	575.000 5.400	220.000 681.000 901.000	\$3,677.40	\$4,865.40

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 1000 ROADWAY							
0795	682-9950	DIRECTIONAL BORE -	LF	510.000	333.000		
				11.320	438.000		
					771.000	\$4,958.16	\$8,727.72
		2 IN					
Category Amount:						\$18,800.60	\$35,604.84
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000	34.856		
				1847.640	23.908		
					58.764	\$44,173.38	\$108,574.72
0805	700-7000	AGRICULTURAL LIME	TN	159.000	17.850		
				79.180	5.000		
					22.850	\$395.90	\$1,809.26
0840	711-0300	TURF REINFORCING MATTING, TP 3	SY	320.000	10,400.000		
				6.860	2,400.000		
					12,800.000	\$16,464.00	\$87,808.00
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,500.000	71,490.983		
				1.060	60,494.066		
					131,985.049	\$64,123.71	\$139,904.15
Category Amount:						\$125,156.99	\$338,096.13
Category Number: 0100 ROADWAY							
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000	1.000		
				5861.510	.000		
					1.000	\$0.00	\$5,861.51
Category Amount:						\$0.00	\$5,861.51
Category Number: 1000 ROADWAY							
1065	682-2110	ELECTRICAL SERVICE POINT	EA	2.000	1.000		
				9521.940	1.000		
					2.000	\$9,521.94	\$19,043.88
Category Amount:						\$9,521.94	\$19,043.88

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: pbrentle

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0035

Pay Period: 09/26/2025
to 10/25/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,029.000	13,718.390		
		TL & H LIME		84.300	.000		
					13,718.390	\$0.00	\$1,156,460.28
1085	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		3,822.000	3,702.710		
		MATL & H LIME		93.470	.000		
					3,702.710	\$0.00	\$346,092.30
1090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		5,851.000	5,586.240		
		L & H LIME		90.440	.000		
					5,586.240	\$0.00	\$505,219.55
Category Amount:						\$0.00	\$2,007,772.13
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-118,082.430		
				1.000	-20,804.950		
					-138,887.380	\$-20,804.95	(\$138,887.38)
		(IN#5)					
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$0.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL					
		REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$0.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$0.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
Category Amount:						\$-20,804.95	\$-30,999.40
Project Total Amount:						\$1,176,245.52	\$27,645,030.33