

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Contract Location:

VILLA RICA BYPASS EXT E. BEGINNING AT SR 101 & EXT
TO SR 61; ALSO INCLUDES CONSRUCTION OF 2 ROUNDAB

Time Allowed: 1258 Days

Elapsed Calender Days: 1246 Days

Percent Time: 99.05

District: 6

Area: 03

Contractor:

ASTRA GROUP LLC
300 CHURCHILL CT.

Date Let: 04/22/2022

Date Awarded: 05/26/2022

Date Contract Executed: 08/03/2022

Date Notice to Proceed: 08/04/2022

WOODSTOCK GA 30188-6824

Date Work Began: 10/31/2022

Phone: (770)992-9300

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/12/2026

Surety Co: CONTINENTAL CASUALTY COMPANY

Current Contract Amount \$30,853,852.90

Original Contract Amount \$26,795,000.00

Funds Available \$2,651,085.36

Percent Complete 91.41%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631490-	\$30,853,852.90	\$26,795,000.00	\$2,651,085.36	91.41%	\$138,278.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number: 631490- SR 101/SR 61 - BYPASS EXTENTION

Federal State Project Number: 631490-

	Total to Date	Prev to Date	This Estimate
Participating	\$22,562,213.95	\$22,416,297.48	\$145,916.47
Non-Participating	\$5,640,553.59	\$5,604,074.46	\$36,479.13
Total Earnings	\$28,202,767.54	\$28,020,371.94	\$182,395.60
Stockpiled Materials	\$0.00	\$44,117.00	(\$44,117.00)
Gross Earnings	\$28,202,767.54	\$28,064,488.94	\$138,278.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,202,767.54	\$28,064,488.94	

Total Payable: **\$138,278.60**

Rpt-ID: RCPEsprj

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0040	163-0240	MULCH	TN	1,070.000	403.262		
				52.790	4.860		
					408.122	\$256.56	\$21,544.76
0055	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	93.000	30.000		
				735.280	10.000		
					40.000	\$7,352.80	\$29,411.20
0065	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		3,700.000	1,173.750		
		RAW CHECK DAM		4.880	2,526.000		
					3,699.750	\$12,326.88	\$18,054.78
0100	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	6.000	12.250		
				1277.200	3.000		
					15.250	\$3,831.60	\$19,477.30
0215	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	250.000	127.500		
				44.240	125.000		
					252.500	\$5,530.00	\$11,170.60
Category Amount:						\$29,297.84	\$99,658.64
Category Number:		0110 ROADWAY					
0255	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	11,500.000	11,363.730		
				116.210	.000		
					11,363.730	\$.00	\$1,320,579.06
0260	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	19,371.000	12,132.730		
		TL & H LIME		98.230	.000		
					12,132.730	\$.00	\$1,191,798.07
0265	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	5,178.000	5,333.150		
		MATL & H LIME		116.790	.000		
					5,333.150	\$.00	\$622,858.59

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,649.000 114.780	4,806.480 .000 4,806.480	\$0.00	\$551,687.77
Category Amount:						\$0.00	\$3,686,923.49
Category Number: 0400 ROADWAY							
0271	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 89.360	252.070 .000 252.070	\$0.00	\$22,524.98
		TEMP RECYL ASHP 19 MM SP,GP 1 OR 2, INC BM&HL					
Category Amount:						\$0.00	\$22,524.98
Category Number: 0110 ROADWAY							
0300	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,280.000 181.600	1,495.550 .000 1,495.550	\$0.00	\$271,591.88
0310	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000 76.020	228.680 .000 228.680	\$0.00	\$17,384.25
0315	441-0050	CONC SLOPE DRAIN	SY	80.000 90.800	144.220 .000 144.220	\$0.00	\$13,095.18
0320	441-0104	CONC SIDEWALK, 4 IN	SY	1,650.000 52.790	1,997.800 .000 1,997.800	\$0.00	\$105,463.86
0325	441-0108	CONC SIDEWALK, 8 IN	SY	300.000 89.740	130.070 .000 130.070	\$0.00	\$11,672.48
0335	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2662.250	11.000 .000 11.000	\$0.00	\$29,284.75

Rpt-ID: RCPEsprj

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
0340	441-0304	CONC SPILLWAY, TP 4	EA	1.000	1.000		
				2895.940	.000		
					1.000	\$.00	\$2,895.94
0345	441-0748	CONCRETE MEDIAN, 6 IN	SY	370.000	1,933.280		
				84.460	.000		
					1,933.280	\$.00	\$163,284.83
0360	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	1,300.000	815.500		
				24.280	.000		
					815.500	\$.00	\$19,800.34
0375	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	550.000	722.500		
				26.660	.000		
					722.500	\$.00	\$19,261.85
0380	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,000.000	4,086.200		
				26.130	.000		
					4,086.200	\$.00	\$106,772.41
0400	500-3002	CLASS AA CONCRETE	CY	780.000	713.780		
				662.580	.000		
					713.780	\$.00	\$472,936.35
0405	500-3101	CLASS A CONCRETE	CY	42.000	7.300		
				627.040	.000		
					7.300	\$.00	\$4,577.39
0410	500-3104	CLASS A CONCRETE, SIGNS	CY	9.000	12.560		
				278.260	.000		
					12.560	\$.00	\$3,494.95
0415	500-3200	CLASS B CONCRETE	CY	52.000	55.530		
				881.200	.000		
					55.530	\$.00	\$48,933.04

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0430	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	20.000 316.740	171.990 .000 171.990	\$0.00	\$54,476.11
Category Amount:						\$0.00	\$1,344,925.61
Category Number: 0200 ROADWAY							
0510	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	24.000 1774.490	15.000 1.000 16.000	\$1,774.49	\$28,391.84
0515	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	16.000 1921.310	9.250 1.750 11.000	\$3,362.29	\$21,134.41
Category Amount:						\$5,136.78	\$49,526.25
Category Number: 0600 ROADWAY							
0560	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		485.000 27.830	509.180 40.400 549.580	\$1,124.33	\$15,294.81
Category Amount:						\$1,124.33	\$15,294.81
Category Number: 0200 ROADWAY							
0715	668-1100	CATCH BASIN, GP 1	EA	6.000 6092.380	6.000 .000 6.000	\$0.00	\$36,554.28
0725	668-2100	DROP INLET, GP 1	EA	22.000 3904.970	22.000 .000 22.000	\$0.00	\$85,909.34
0735	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 4101.000	.000 1.000 1.000	\$4,101.00	\$4,101.00
Category Amount:						\$4,101.00	\$126,564.62

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0800	700-6910	PERMANENT GRASSING	AC	53.000 1847.640	59.764 5.199 64.963	\$9,605.88	\$120,028.24
0810	700-8000	FERTILIZER MIXED GRADE	TN	37.000 2639.480	19.050 .010 19.060	\$26.39	\$50,308.49
0820	700-9300	SOD	SY	2,600.000 10.560	.000 1,544.988 1,544.988	\$16,315.07	\$16,315.07
0840	711-0300	TURF REINFORCING MATTING, TP 3	SY	320.000 6.860	13,800.000 2,100.000 15,900.000	\$14,406.00	\$109,074.00
0845	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,500.000 1.060	135,785.117 3,899.994 139,685.111	\$4,133.99	\$148,066.22
Category Amount:						\$44,487.33	\$443,792.02
Category Number: 0100 ROADWAY							
0910	670-1060	WATER MAIN, 6 IN	LF	6,700.000 80.440	6,384.500 .000 6,384.500	\$0.00	\$513,569.18
0920	670-1010	WATER MAIN - 10 IN	LF	2,120.000 121.750	1,218.500 .000 1,218.500	\$0.00	\$148,352.38
1050	668-3300	SAN SEWER MANHOLE, TP 1	EA	1.000 5861.510	1.000 .000 1.000	\$0.00	\$5,861.51
Category Amount:						\$0.00	\$667,783.07

Rpt-ID: RCPESPRJ

Georgia

Date: 01/30/2026

User: pbrentle

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2201629-0

Estimate Number: 0037

Pay Period: 11/08/2025
to 12/31/2025

Project Number 631490-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 2000 RECYCLED ASPHALT - ALT 1							
1080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		13,029.000	13,718.390		
		TL & H LIME		84.300	.000		
					13,718.390	\$0.00	\$1,156,460.28
1085	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		3,822.000	3,702.710		
		MATL & H LIME		93.470	.000		
					3,702.710	\$0.00	\$346,092.30
1090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		5,851.000	5,586.240		
		L & H LIME		90.440	.000		
					5,586.240	\$0.00	\$505,219.55
Category Amount:						\$0.00	\$2,007,772.13
Category Number: 0100 ROADWAY							
9002	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	32.970		
				2580.620	.000		
					32.970	\$0.00	\$85,083.04
		500-3800 ADD MISSING PAY ITEM CLASS A CONCRETE HEADWALL INCL REINF STEEL ADDED BY SUPPLEMENTAL AGREEMNT					
9991	500-3002	CLASS AA CONCRETE	CY	.000	40.000		
				485.009	.000		
					40.000	\$0.00	\$19,400.34
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
9992	500-3002	CLASS AA CONCRETE	CY	.000	8.000		
				425.575	.000		
					8.000	\$0.00	\$3,404.60
		CO PAY REDUCTION - CLASS AA CONCRETE K LINE CULVERT					
9997	643-1137	CH LK FENCE, ZC COAT, 5 FT, 9 GA	LF	.000	.000		
				36.880	2,664.000		
					2,664.000	\$98,248.32	\$98,248.32
		ADD MISSING 643-1137 CHAIN LINK FENCE 5FT 9GA PAY ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$98,248.32	\$206,136.30
Project Total Amount:						\$182,395.60	\$28,202,767.54