

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004876

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0021

Pay Period: 11/01/2024
to 01/31/2025

Contract Location:

SR 54 OVER SHOAL CREEK. (E)

Time Allowed:

683 Days

Elapsed Calender Days:

806 Days

Percent Time:

118.01

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/06/2022

Date Notice to Proceed:

11/18/2022

Date Work Began:

02/21/2023

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,180,475.70

Original Contract Amount \$6,078,924.48

Funds Available \$570,380.17

Percent Complete 93.10%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013930	\$6,180,475.70	\$6,078,924.48	\$570,380.17	90.77%	\$101,920.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004876

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0021

Pay Period: 11/01/2024
to 01/31/2025

Project Number: 0013930 SR 54 - BRDG RPLT

Federal State Project Number: 0013930

	Total to Date	Prev to Date	This Estimate
Participating	\$4,603,105.97	\$4,435,531.22	\$167,574.75
Non-Participating	\$1,150,776.56	\$1,108,882.87	\$41,893.69
Total Earnings	\$5,753,882.53	\$5,544,414.09	\$209,468.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,753,882.53	\$5,544,414.09	\$209,468.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$143,787.00)	(\$36,239.00)	(\$107,548.00)
Total:	\$5,610,095.53	\$5,508,175.09	
		Total Payable:	\$101,920.44

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: c0004876

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0021

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.850		
				1698100.000	.100		
					.950	\$169,810.00	\$1,613,195.00
		0013930					
Category Amount:						\$169,810.00	\$1,613,195.00
Category Number:		0110 ROADWAY					
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,615.000	891.200		
		TL & H LIME		120.000	.000		
					891.200	\$0.00	\$106,944.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,366.000	1,407.920		
		MATL & H LIME		132.000	.000		
					1,407.920	\$0.00	\$185,845.44
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,318.000	1,032.460		
		L & H LIME		125.000	.000		
					1,032.460	\$0.00	\$129,057.50
Category Amount:						\$0.00	\$421,846.94
Category Number:		0100 ROADWAY					
0045	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000		
				305.000	.000		
					284.000	\$0.00	\$86,620.00
Category Amount:						\$0.00	\$86,620.00
Category Number:		0110 ROADWAY					
0065	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		1.000	.000		
				1210.000	1.000		
					1.000	\$1,210.00	\$1,210.00
0070	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM		1.000	.000		
		UOUS)		1210.000	1.000		
					1.000	\$1,210.00	\$1,210.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004876

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0021

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0075	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-GF GLM UOUS)		1.000 1210.000	.000 1.000 1.000	\$1,210.00	\$1,210.00
Category Amount:						\$3,630.00	\$3,630.00
Category Number: 0100 ROADWAY							
0100	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	2,400.000 54.250	1,740.000 435.000 2,175.000	\$23,598.75	\$117,993.75
Category Amount:						\$23,598.75	\$117,993.75
Category Number: 0300 ROADWAY							
0185	163-0240	MULCH	TN	210.000 56.750	32.162 2.925 35.087	\$165.99	\$1,991.19
0220	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		4.000 1970.000	1.500 .500 2.000	\$985.00	\$3,940.00
0230	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		615.000 0.120	615.000 510.000 1,125.000	\$61.20	\$135.00
0255	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,230.000 9.400	2,988.750 75.000 3,063.750	\$705.00	\$28,799.25
Category Amount:						\$1,917.19	\$34,865.44
Category Number: 0801 BRIDGE NO 1 - OVER SHOAL CREEK							
0270	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 500300.000	1.000 .000 1.000	\$0.00	\$500,300.00

Date: 02/03/2025

Page 5 of 6

Pay Period: 11/01/2024
to 01/31/2025

			Prev Qty		
		Auth Qty	Qty This Period	Amount	
ption 1	Units	Unit Price	Qty To Date	This	Cumulative
ption 2				Period	Amount

0275 500-2100	CONCRETE BARRIER	LF	368.000	368.000		
			132.000	.000		
				368.000	\$.00	\$48,576.00

0280 500-3002	CLASS AA CONCRETE	CY	158.000	157.600		
			1090.000	.000		
				157.600	\$.00	\$171,784.00

0285 507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	323.000	318.600			
			289.000	.000			
				318.600	\$.00		\$92,075.40
1							

0290 507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF	803.000	798.600		
		434.000	.000		
			798.600	\$.00	\$346,592.40
1					

0375 163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA	7.000	3.750			
		2010.000	1.250			
			5.000	\$2,512.50	\$10,050.00	

0420 402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN	195.000	254.410		
		139.000	.000		
			254.410	\$.00	\$35,362.99

0465 500-3101	CLASS A CONCRETE	CY	26.000	26.000		
			3080.000	.000		
				26.000	\$.00	\$80,080.00

Category Amount:	\$0.00	\$80,080.00
-------------------------	--------	-------------

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004876

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0021

Pay Period: 11/01/2024
to 01/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0600 ROADWAY					
0485	659-5013	HOT APPLIED PREFORMED PLASTIC PVMT MKC EA		40.000	.000		
		, WHITE, TP P		200.000	40.000		
					40.000	\$8,000.00	\$8,000.00
Category Amount:						\$8,000.00	\$8,000.00
Category Number:		0100 ROADWAY					
0555	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.400	9.410		
				2120.000	.000		
					9.410	\$.00	\$19,949.20
9015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	331.120		
		MATL & H LIME		131.250	.000		
					331.120	\$.00	\$43,459.50
		Recycle Asphalt Conc 12.5MM Tempory detour payed at \$0.75					
		Aphaltic Concrete for Temporary Detour is adjusted by					
9020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	89.210		
				138.250	.000		
					89.210	\$.00	\$12,333.28
		Recycle Asphalt Conc Levelling Tempory payment \$0,75					
		Aphalitic Concrete for Temporary Detour is adjusted by					
Category Amount:						\$0.00	\$75,741.98
Project Total Amount:						\$209,468.44	\$5,753,882.53