

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: c0004876

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR 54 OVER SHOAL CREEK. (E)

Time Allowed:

683 Days

Elapsed Calender Days:

834 Days

Percent Time:

122.11

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/06/2022

Date Notice to Proceed:

11/18/2022

Date Work Began:

02/21/2023

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,180,475.70

Original Contract Amount \$6,078,924.48

Funds Available \$537,057.84

Percent Complete 94.17%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013930	\$6,180,475.70	\$6,078,924.48	\$537,057.84	91.31%	\$33,322.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: c0004876

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0013930 SR 54 - BRDG RPLT

Federal State Project Number: 0013930

	Total to Date	Prev to Date	This Estimate
Participating	\$4,655,949.44	\$4,603,105.97	\$52,843.47
Non-Participating	\$1,163,987.42	\$1,150,776.56	\$13,210.86
Total Earnings	\$5,819,936.86	\$5,753,882.53	\$66,054.33
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,819,936.86	\$5,753,882.53	\$66,054.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$176,519.00)	(\$143,787.00)	(\$32,732.00)
Total:	\$5,643,417.86	\$5,610,095.53	

Total Payable: **\$33,322.33**

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: c0004876

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0015	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				1698100.000	.020		
					.970	\$33,962.00	\$1,647,157.00
		0013930					
Category Amount:						\$33,962.00	\$1,647,157.00
Category Number: 0110 ROADWAY							
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,615.000	891.200		
		TL & H LIME		120.000	.000		
					891.200	\$0.00	\$106,944.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,366.000	1,407.920		
		MATL & H LIME		132.000	.000		
					1,407.920	\$0.00	\$185,845.44
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,318.000	1,032.460		
		L & H LIME		125.000	.000		
					1,032.460	\$0.00	\$129,057.50
Category Amount:						\$0.00	\$421,846.94
Category Number: 0100 ROADWAY							
0045	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000		
				305.000	.000		
					284.000	\$0.00	\$86,620.00
Category Amount:						\$0.00	\$86,620.00
Category Number: 0200 ROADWAY							
0090	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	8.000	4.000		
				714.000	4.000		
					8.000	\$2,856.00	\$5,712.00
Category Amount:						\$2,856.00	\$5,712.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: c0004876

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0110	634-1200	RIGHT OF WAY MARKERS	EA	30.000 155.000	.000 28.000 28.000	\$4,340.00	\$4,340.00
Category Amount:						\$4,340.00	\$4,340.00
Category Number: 0600 ROADWAY							
0115	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		30.000 24.250	29.960 .040 30.000	\$.97	\$727.50
0155	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		9,175.000 0.910	9,175.000 370.000 9,545.000	\$336.70	\$8,685.95
0160	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		3,311.000 0.910	3,311.000 4,620.000 7,931.000	\$4,204.20	\$7,217.21
0175	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		380.000 10.500	380.000 8.000 388.000	\$84.00	\$4,074.00
0180	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		760.000 10.500	760.000 46.000 806.000	\$483.00	\$8,463.00
Category Amount:						\$5,108.87	\$29,167.66
Category Number: 0300 ROADWAY							
0185	163-0240	MULCH	TN	210.000 56.750	35.087 4.270 39.357	\$242.32	\$2,233.51

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: c0004876

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0013930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0215	163-0232	TEMPORARY GRASSING	AC	8.000 1140.000	1.229 2.001 3.230	\$2,281.14	\$3,682.20
Category Amount:						\$2,523.46	\$5,915.71
Category Number: 0801 BRIDGE NO 1 - OVER SHOAL CREEK							
0270	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 500300.000	1.000 .000 1.000	\$0.00	\$500,300.00
0275	500-2100	CONCRETE BARRIER	LF	368.000 132.000	368.000 .000 368.000	\$0.00	\$48,576.00
0280	500-3002	CLASS AA CONCRETE	CY	158.000 1090.000	157.600 .000 157.600	\$0.00	\$171,784.00
0285	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	323.000 289.000	318.600 .000 318.600	\$0.00	\$92,075.40
0290	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	803.000 434.000	798.600 .000 798.600	\$0.00	\$346,592.40
Category Amount:						\$0.00	\$1,159,327.80
Category Number: 0400 ROADWAY							
0410	700-8000	FERTILIZER MIXED GRADE	TN	3.000 2840.000	.745 .400 1.145	\$1,136.00	\$3,251.80
Category Amount:						\$1,136.00	\$3,251.80

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0110 ROADWAY					
0420	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		195.000 139.000	254.410 .000 254.410	\$.00	\$35,362.99
Category Amount:						\$0.00	\$35,362.99
Category Number:		0200 ROADWAY					
0435	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	181.000 90.750	81.000 116.000 197.000	\$10,527.00	\$17,877.75
0450	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1EA		6.000 877.000	2.000 4.000 6.000	\$3,508.00	\$5,262.00
0465	500-3101	CLASS A CONCRETE	CY	26.000 3080.000	26.000 .000 26.000	\$.00	\$80,080.00
Category Amount:						\$14,035.00	\$103,219.75
Category Number:		0600 ROADWAY					
0480	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	342.000 5.850	342.222 357.778 700.000	\$2,093.00	\$4,095.00
Category Amount:						\$2,093.00	\$4,095.00
Category Number:		0100 ROADWAY					
0555	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.400 2120.000	9.410 .000 9.410	\$.00	\$19,949.20
9015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 131.250	331.120 .000 331.120	\$.00	\$43,459.50
		Recycle Asfalt Conc 12.5MM Tempory detour payed at \$0.75 Aphaltic Concrete for Temporary Detour is adjusted by					

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0022

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	89.210		
				138.250	.000		
					89.210	\$.00	\$12,333.28
		Recycle Asphalt Conc Levelling Tempory payment \$0,75					
		Aphalitic Concrete for Temporary Detour is adjusted by					
Category Amount:						\$0.00	\$75,741.98
Project Total Amount:						\$66,054.33	\$5,819,936.86