

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004876

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0023

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 54 OVER SHOAL CREEK. (E)

Time Allowed:

683 Days

Elapsed Calender Days:

865 Days

Percent Time:

126.65

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/06/2022

Date Notice to Proceed:

11/18/2022

Date Work Began:

02/21/2023

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,180,475.70

Original Contract Amount \$6,078,924.48

Funds Available \$500,858.65

Percent Complete 95.34%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013930	\$6,180,475.70	\$6,078,924.48	\$500,858.65	91.90%	\$36,199.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004876

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0023

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0013930 SR 54 - BRDG RPLT

Federal State Project Number: 0013930

	Total to Date	Prev to Date	This Estimate
Participating	\$4,713,899.99	\$4,655,949.44	\$57,950.55
Non-Participating	\$1,178,475.06	\$1,163,987.42	\$14,487.64
Total Earnings	\$5,892,375.05	\$5,819,936.86	\$72,438.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,892,375.05	\$5,819,936.86	\$72,438.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$212,758.00)	(\$176,519.00)	(\$36,239.00)
Total:	\$5,679,617.05	\$5,643,417.86	

Total Payable: **\$36,199.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004876

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0023

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				142900.000	.000		
					1.000	\$.00	\$142,900.00
		0013930					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				1698100.000	.010		
					.980	\$16,981.00	\$1,664,138.00
		0013930					
Category Amount:						\$16,981.00	\$1,807,038.00
Category Number: 0110		ROADWAY					
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,615.000	891.200		
		TL & H LIME		120.000	.000		
					891.200	\$.00	\$106,944.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,366.000	1,407.920		
		MATL & H LIME		132.000	13.000		
					1,420.920	\$1,716.00	\$187,561.44
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,318.000	1,032.460		
		L & H LIME		125.000	.000		
					1,032.460	\$.00	\$129,057.50
Category Amount:						\$1,716.00	\$423,562.94
Category Number: 0100		ROADWAY					
0045	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000		
				305.000	.000		
					284.000	\$.00	\$86,620.00
Category Amount:						\$0.00	\$86,620.00
Category Number: 0200		ROADWAY					
0055	441-0301	CONC SPILLWAY, TP 1	EA	2.000	.000		
				3240.000	2.000		
					2.000	\$6,480.00	\$6,480.00
Category Amount:						\$6,480.00	\$6,480.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004876

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0023

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0110	634-1200	RIGHT OF WAY MARKERS	EA	30.000	28.000		
				155.000	2.000		
					30.000	\$310.00	\$4,650.00
Category Amount:						\$310.00	\$4,650.00
Category Number: 0300 ROADWAY							
0185	163-0240	MULCH	TN	210.000	39.357		
				56.750	3.000		
					42.357	\$170.25	\$2,403.76
Category Amount:						\$170.25	\$2,403.76
Category Number: 0400 ROADWAY							
0190	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	108.000	56.222		
				47.250	66.889		
					123.111	\$3,160.51	\$5,816.99
0195	603-7000	PLASTIC FILTER FABRIC	SY	644.000	352.000		
				5.450	66.889		
					418.889	\$364.55	\$2,282.95
0200	700-6910	PERMANENT GRASSING	AC	6.000	3.545		
				2500.000	1.191		
					4.736	\$2,977.50	\$11,840.00
Category Amount:						\$6,502.56	\$19,939.94
Category Number: 0801 BRIDGE NO 1 - OVER SHOAL CREEK							
0270	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				500300.000	.000		
					1.000	\$.00	\$500,300.00
	1						
0275	500-2100	CONCRETE BARRIER	LF	368.000	368.000		
				132.000	.000		
					368.000	\$.00	\$48,576.00

Estimate Summary By Project

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013930

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER SHOAL CREEK					
0280	500-3002	CLASS AA CONCRETE	CY	158.000	157.600		
				1090.000	.000		
					157.600	\$.00	\$171,784.00
0285	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	323.000	318.600		
				289.000	.000		
					318.600	\$.00	\$92,075.40
Category Number:		0400 ROADWAY					
0290	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	803.000	798.600		
				434.000	.000		
					798.600	\$.00	\$346,592.40
Category Number:		0603 ROADWAY					
0350	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,542.000	999.556		
				62.500	412.556		
					1,412.112	\$25,784.75	\$88,257.00
Category Number:		0603 ROADWAY					
0355	603-7000	PLASTIC FILTER FABRIC	SY	1,542.000	970.223		
				5.450	412.556		
					1,382.779	\$2,248.43	\$7,536.15
Category Amount:						\$28,033.18	\$1,255,120.95
Category Number:		0400 ROADWAY					
0410	700-8000	FERTILIZER MIXED GRADE	TN	3.000	1.145		
				2840.000	.400		
					1.545	\$1,136.00	\$4,387.80
Category Amount:						\$1,136.00	\$4,387.80
Category Number:		0110 ROADWAY					
0420	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		195.000	254.410		
				139.000	.000		
					254.410	\$.00	\$35,362.99
Category Amount:						\$0.00	\$35,362.99

Estimate Summary By Project

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013930

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0465	500-3101	CLASS A CONCRETE	CY	26.000	26.000		
				3080.000	.000		
					26.000	\$.00	\$80,080.00
Category Amount:						\$0.00	\$80,080.00
Category Number:		0400 ROADWAY					
0495	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	12,148.000	5,895.645		
				1.900	528.000		
					6,423.645	\$1,003.20	\$12,204.93
Category Amount:						\$1,003.20	\$12,204.93
Category Number:		0200 ROADWAY					
0520	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	51.000	.000		
				106.000	61.000		
					61.000	\$6,466.00	\$6,466.00
Category Amount:						\$6,466.00	\$6,466.00
Category Number:		0400 ROADWAY					
0540	711-0200	TURF REINFORCING MATTING, TP 2	SY	1,645.000	.000		
				9.100	400.000		
					400.000	\$3,640.00	\$3,640.00
Category Amount:						\$3,640.00	\$3,640.00
Category Number:		0100 ROADWAY					
0555	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.400	9.410		
				2120.000	.000		
					9.410	\$.00	\$19,949.20
9015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	331.120		
		MATL & H LIME		131.250	.000		
					331.120	\$.00	\$43,459.50
		Recycle Asfalt Conc 12.5MM Tempory detour payed at \$0.75					
		Aphaltic Concrete for Temporary Detour is adjusted by					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004876

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0023

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	89.210		
				138.250	.000		
					89.210	\$.00	\$12,333.28
		Recycle Asphalt Conc Levelling Tempory payment \$0,75					
		Aphalitic Concrete for Temporary Detour is adjusted by					
Category Amount:						\$0.00	\$75,741.98
Project Total Amount:						\$72,438.19	\$5,892,375.05