

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004876

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0024

Pay Period: 04/01/2025
to 05/31/2025

Contract Location:

SR 54 OVER SHOAL CREEK. (E)

Time Allowed:

683 Days

Elapsed Calender Days:

926 Days

Percent Time:

135.58

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/06/2022

Date Notice to Proceed:

11/18/2022

Date Work Began:

02/21/2023

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$6,180,475.70

Original Contract Amount \$6,078,924.48

Funds Available \$491,409.51

Percent Complete 96.65%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013930	\$6,180,475.70	\$6,078,924.48	\$491,409.51	92.05%	\$9,449.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004876

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0024

Pay Period: 04/01/2025
to 05/31/2025

Project Number: 0013930 SR 54 - BRDG RPLT

Federal State Project Number: 0013930

	Total to Date	Prev to Date	This Estimate
Participating	\$4,778,506.50	\$4,713,899.99	\$64,606.51
Non-Participating	\$1,194,626.69	\$1,178,475.06	\$16,151.63
Total Earnings	\$5,973,133.19	\$5,892,375.05	\$80,758.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,973,133.19	\$5,892,375.05	\$80,758.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$284,067.00)	(\$212,758.00)	(\$71,309.00)
Total:	\$5,689,066.19	\$5,679,617.05	

Total Payable: **\$9,449.14**

Estimate Summary By Project

Pay Period: 04/01/2025
to 05/31/2025

Project Number 0013930

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650			
				111400.000	.350			
					1.000	\$38,990.00		\$111,400.00
0015	210-0100	GRADING COMPLETE -	LS	1.000	.980			
				1698100.000	.020			
					1.000	\$33,962.00		\$1,698,100.00
		0013930						
Category Amount:							\$72,952.00	\$1,809,500.00
	Category Number:	0110 ROADWAY						
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,615.000	891.200			
		TL & H LIME		120.000	.000			
					891.200	\$0.00		\$106,944.00
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,366.000	1,420.920			
		MATL & H LIME		132.000	.000			
					1,420.920	\$0.00		\$187,561.44
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,318.000	1,032.460			
		L & H LIME		125.000	.000			
					1,032.460	\$0.00		\$129,057.50
Category Amount:							\$0.00	\$423,562.94
	Category Number:	0100 ROADWAY						
0045	433-1000	REINF CONC APPROACH SLAB	SY	284.000	284.000			
				305.000	.000			
					284.000	\$0.00		\$86,620.00
Category Amount:							\$0.00	\$86,620.00
	Category Number:	0200 ROADWAY						
0055	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000			
				3240.000	.000			
					2.000	\$0.00		\$6,480.00
Category Amount:							\$0.00	\$6,480.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004876

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0024

Pay Period: 04/01/2025

to 05/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0185	163-0240	MULCH	TN	210.000	42.357		
				56.750	1.280		
					43.637	\$72.64	\$2,476.40
Category Amount:						\$72.64	\$2,476.40
Category Number: 0400 ROADWAY							
0200	700-6910	PERMANENT GRASSING	AC	6.000	4.736		
				2500.000	1.103		
					5.839	\$2,757.50	\$14,597.50
Category Amount:						\$2,757.50	\$14,597.50
Category Number: 0801 BRIDGE NO 1 - OVER SHOAL CREEK							
0270	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				500300.000	.000		
					1.000	\$0.00	\$500,300.00
		1					
0275	500-2100	CONCRETE BARRIER	LF	368.000	368.000		
				132.000	.000		
					368.000	\$0.00	\$48,576.00
0280	500-3002	CLASS AA CONCRETE	CY	158.000	157.600		
				1090.000	.000		
					157.600	\$0.00	\$171,784.00
0285	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	323.000	318.600		
				289.000	.000		
					318.600	\$0.00	\$92,075.40
		1					
0290	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	803.000	798.600		
				434.000	.000		
					798.600	\$0.00	\$346,592.40
		1					
Category Amount:						\$0.00	\$1,159,327.80

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004876

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0024

Pay Period: 04/01/2025
to 05/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0410	700-8000	FERTILIZER MIXED GRADE	TN	3.000	1.545		
				2840.000	.150		
					1.695	\$426.00	\$4,813.80
Category Amount:						\$426.00	\$4,813.80
Category Number: 0110 ROADWAY							
0420	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		195.000	254.410		
				139.000	.000		
					254.410	\$0.00	\$35,362.99
Category Amount:						\$0.00	\$35,362.99
Category Number: 0200 ROADWAY							
0465	500-3101	CLASS A CONCRETE	CY	26.000	26.000		
				3080.000	.000		
					26.000	\$0.00	\$80,080.00
Category Amount:						\$0.00	\$80,080.00
Category Number: 0400 ROADWAY							
0540	711-0200	TURF REINFORCING MATTING, TP 2	SY	1,645.000	400.000		
				9.100	500.000		
					900.000	\$4,550.00	\$8,190.00
Category Amount:						\$4,550.00	\$8,190.00
Category Number: 0100 ROADWAY							
0555	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.400	9.410		
				2120.000	.000		
					9.410	\$0.00	\$19,949.20
9015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN MATL & H LIME		.000	331.120		
				131.250	.000		
					331.120	\$0.00	\$43,459.50
		Recycle Asphalt Conc 12.5MM Tempory detour paid at \$0.75 Aphaltic Concrete for Temporary Detour is adjusted by					

Estimate Summary By Project

Contract ID: B1CBA2201784-0

Estimate Number: 0024

Pay Period: 04/01/2025
to 05/31/2025

Project Number 0013930

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
9020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	89.210		
				138.250	.000		
					89.210	\$.00	\$12,333.28
		Recycle Asphalt Conc Levelling Tempory payment \$0,75					
		Aphalitic Concrete for Temporary Detour is adjusted by					
Category Amount:						\$0.00	\$75,741.98
Project Total Amount:						\$80,758.14	\$5,973,133.19